



CITY OF AKRON



LONG-TERM CONTROL PLAN '98

APRIL 7, 2000

SEP 5 2000
MAY 1 2002

SEPH P. KIDDER
Service Director

VALERIE STRAW
Executive Assistant



DONALD L. PLUSQUELLIC
Mayor

LUNZY O. ARMSTRONG
Deputy Director

JEFF FUSCO
Deputy Director

DEPARTMENT OF PUBLIC SERVICE

166 S. High St., Room 201
Akron, OH 44308
Phone: (330) 375-2270
FAX: (330) 375-2100

May 28, 2002

Mr. Paul Novak, P.E.
Manager Permits & Compliance Section
Division of Surface Water, Ohio EPA
Lazarus Government Center
122 S. Front Street
Columbus, Ohio 43215-1099

**Re: City of Akron
CSO Long Term Control Plan (LTCP)**

Dear Mr. Novak:

As previously discussed, the City of Akron believes its submitted CSO LTCP complies with all applicable state and federal guidance and policy documents. At the request of Ohio EPA, Akron agreed to (1) conduct a further evaluation of express sewers for the major separate sewer areas upstream of combined sewer areas, (2) evaluate additional treatment at the proposed CSO facility for the Ohio Canal Tunnel, CSO Rack 40, Northside Tunnel and WPCS Secondary By-pass and (3) evaluate the proposed schedule based on the staging requirements of the various projects, constructability, water quality improvements and City of Akron sewer user rate financial analysis.

Please find attached the following proposed additions to the City of Akron Long Term Control Plan dated April 7, 2000 (modified September 5, 2000).

1. 2002 Long Term Control Plan, Additional Evaluations (Proposed Integrated Alternative #2).
 - a. Express Sewers
 - b. Enhanced High Rate Clarification (EHRC)
 - c. Additional Treatment at WPCS
2. City of Akron LTCP - 30 Year Implementation Schedule with Additional Treatment (Yearly Increases Scenario)
3. City of Akron LTCP - 30 Year Implementation Schedule with Additional Treatment (Five Year Increases Scenario)
4. New Section 5.4

Revised: 5/30/02


Mr. Paul Novak, P.E.

May 28, 2002

Page 2

My staff looks forward to meeting with you on May 30, 2002 to discuss the enclosed revised pages. In the meantime, should you have any questions or need further information in advance of the meeting, please do not hesitate to call Patrick Gsellman at 330-375-2357.

Sincerely,

A handwritten signature in black ink, appearing to read "Joseph P. Kidder". The signature is fluid and cursive, with the first name "Joseph" being more prominent.

Joseph P. Kidder, Director
Department of Public Service

JPK/rc

Enclosures

c: Mayor Plusquellic
R. Bell w/enclosure
S. Cappotto
D. Celik
M. McGlinchy
P. Gsellman
J. Bronowski
G. Bozeka
File F-04
Environmental Division File

JOSEPH P. KIDDER
Service Director

VALERIE STRAW
Executive Assistant



LUNZY O. ARMSTRONG
Deputy Director

JEFF FUSCO
Deputy Director

DONALD L. PLUSQUELLIC
Mayor

DEPARTMENT OF PUBLIC SERVICE

166 S. High St., Room 201
Akron, OH 44308
Phone: (330) 375-2270
FAX: (330) 375-2100

December 24, 2001

Mr. Paul Novak, P.E.
Manager Permits & Compliance Section
Division of Surface Water, Ohio EPA
Lazarus Government Center
122 S. Front Street
Columbus, Ohio 43215-1099

**Re: City of Akron
CSO Long Term Control Plan (LTCP)**

Dear Mr. Novak:

As you know, the City of Akron has completed its review of your letter dated September 14, 2001. Moreover, we also met on November 29, 2001 in your office to discuss and clarify the issues in your letter and the provisions of the City's CSO Long Term Control Plan ("LTCP"). Needless to say, the City disagrees with several issues raised in your letter. Simply stated, it is the City's position that the CSO LTCP complies with all applicable state and federal guidance and policy documents. While the parties have discussed these issues on several occasions, the City intends to provide a written response to these issues on February 28, 2002.

Despite the fact that Akron disagrees with the issues raised in your letter, Akron is willing to conduct the additional evaluations that have been requested by Ohio EPA, and which are noted below. Please keep in mind that by agreeing to perform these additional evaluations, Akron does not admit that its current CSO LTCP is in any way deficient. Specifically, Akron agrees to conduct the following:

1. A Further evaluation of express sewers for the major separate sewer areas upstream of combined sewer areas. This will pertain to CSO Rack 18, Northside Sewer areas, and CSO Racks 11 and 12.
2. Evaluation of additional treatment at the proposed CSO facilities for the Ohio Canal Tunnel, CSO Rack 40, Northside Tunnel and WPCS Secondary Bypass.
3. Evaluation of the proposed schedule. The schedule length will be based on the staging requirements of the various projects, constructability, water quality improvement and City of Akron financial capabilities as related to sewer user rates.

Mr. Paul Novak, P.E.

December 24, 2001

Page 2

At this time, we propose to submit the express sewer and additional treatment tasks (1 and 2 above), including planning costs and present worth calculations, on or before February 28, 2002. The water quality modeling efforts will be completed in March 2002.


Upon receipt of Ohio EPA's comments (if any) on the above submittal (1 and 2 above), we anticipate it will take approximately 30 days to re-evaluate the proposed schedule (3 above). The re-evaluation of the schedule and its submittal date, are dependent on Ohio EPA's review of items 1 and 2.

It is important to note that throughout the review process, Akron has, and will continue to implement items in the CSO LTCP. The following are examples of CSO control projects implemented by Akron. First, Akron continues to update and implement the previously submitted Nine Minimum Controls. Moreover, the sewer separation for Rack 39 (elimination of CSO 39) has been completed. The design of the sewer separation Rack 9 (elimination of CSO 9) is near completion with construction scheduled for summer of 2002. The proposed 2002 Capital Improvement Budget includes Sanitary Sewer Reconstruction, Sewer System I/I Correction, Nine Minimum Control Improvements, Miscellaneous Sewer Separations, and reconstruction of a portion of the Little Cuyahoga Interceptor. The City has also started a multi-year evaluation of sewer-river crossings. In addition to the above, Akron continues to monitor the sewer system at a significant expense, including a rain gauge network, flow monitoring and a hydraulic/water model.

Finally, Akron continues to seek funding from all possible sources. Akron will be receiving grants of \$1,000,000 for CSO improvements and \$485,000 for improvement to the Cuyahoga Valley National Park. The House and Senate Conference Report on the VA-HUD FY 2002 Appropriations Bill (HR 2620 and S1216) was approved on November 8, 2001. The legislation includes funding for the Environmental Protection Agency, the National Science Foundation and the Federal Emergency Management Agency. Included in this Bill is an appropriation to the City of Akron of \$1,000,000 for continued work on the combined sewer system and \$485,000 for a project that would result in improvement to the Cuyahoga Valley National Park. The City greatly appreciates the support of Ohio EPA in Akron's efforts to obtain these funds.

If you have any questions or require any further information, please contact Patrick D. Gsellman at 330-375-2357.

Sincerely,



Joseph P. Kidder, Director
Department of Public Service

JPK/PDG/ag

rc
12/27/02

c: Mayor Plusquellic, D. Celik, J. Bronowski, D. Crandell, M. McGlinchy, R. Bell, S. Cappotto,
File F-04, Environmental Division File

JOSEPH P. KIDDER
Service Director

VALERIE STRAW
Executive Assistant



DONALD L. PLUSQUELLIC
Mayor

LUNZY O. ARMSTRONG
Deputy Director

JEFF FUSCO
Deputy Director

DEPARTMENT OF PUBLIC SERVICE

166 S. High St., Room 201
Akron, OH 44308
Phone: (330) 375-2270
FAX: (330) 375-2100

September 5, 2000

Ms. Sandra Cappotto
Environmental Scientist
Division of Surface Water
Ohio EPA, Northeast District Office
2110 E. Aurora Road
Twinsburg, Ohio 44087-1969

Re: Modifications to City of Akron Long-Term Control Plan

Dear Ms. Cappotto:

During the July 19, 2000, meeting, the City of Akron agreed to make three separate modifications to its April 7, 2000, Long-Term Control Plan ("LTCP"). These modifications are enclosed for your consideration. While we plan to discuss these modifications with you during the meeting scheduled for September 8, 2000, below is a brief overview.

The first modification pertains to the calculation used for determining the percentage of flow that will be captured for treatment. For the sake of clarity, the LTCP has been significantly revised regarding this calculation. This revised information is set forth in pages 4-15 through 4-21, and replaces existing pages 4-15 through 4-16. As a result, the calculation should be easier to comprehend, and it should be easier for a reader to readily determine that the required demonstration has been made.

At your request, a detailed bar chart, enclosed as figure 5-3, was also prepared. This chart identifies the time frames for initiation of design, initiation of construction and completion of construction for each of the projects identified in Table 5-1. This chart demonstrates that the projects will overlap in time during design and construction. Obviously, the time frames set forth in the enclosed bar chart are subject to a timely approval of the LTCP.

Donald L. Plusquellic

September 5, 2000


Page 2

Finally, we have also revised the text regarding the City of Akron's financial commitment to implement the projects identified in Table 5-1. The revised text, which is enclosed for your consideration, appears on revised pages 5-7 through 5-8, and replaces existing pages 5-7 through 5-8.

In addition to providing you with the enclosed modifications, this letter is also intended to respond to a comment made by Mr. Bell regarding the City of Akron's collection system. Specifically, Mr. Bell suggested the possibility that large portions of the combined sewer system could be considered a separate sanitary system. In support of this statement, Mr. Bell suggested that we check the arguments made by the U.S. EPA in the enforcement actions filed against the City of Toledo and City of Youngstown. As a result of an extensive search of the pleadings and decisions in those cases, we can find no evidence to support the position articulated by Mr. Bell. More importantly, the definitions provided within U.S. EPA's CSO policy clearly support the City of Akron's position regarding the nature of its sewer system and the CSO's. Specifically, "combined sewage" is defined as wastewater and storm drainage carried in the same pipe. Moreover, "combined sewer" is defined as a sewer designed to carry wastewater and storm water run-off. Based upon these definitions, the City of Akron's main outfall sewer is a combined sewer that carries combined sewage. Moreover, all of the overflow points in the system are on combined sewers carrying combined sewage. Simply stated, the overflow events only occur during wet weather situations.

We look forward to meeting with you on September 8, 2000, to discuss the enclosed revised pages. In the meantime, should you have any questions or need further information in advance of the meeting, please do not hesitate to call Patrick G. Gsellman of my staff at (330) 375-2357.

Sincerely,



Joseph P. Kidder, Director
Department of Public Service

JPK/JJB/pkp

Enclosure

c: D. Celik, D. Crandell, P. Gsellman, G. Bozeka, J. Bronowski, File F-04, File F-02,
Environmental Division File

JOSEPH P. KIDDER
Service Director

VALERIE STRAW
Executive Assistant



DONALD L. PLUSQUELLIC
Mayor

JEFF BROSOWSKI

LUNZY O. ARMSTRONG
Deputy Director

JEFF FUSCO
Deputy Director

DEPARTMENT OF PUBLIC SERVICE

166 S. High St., Room 201
Akron, OH 44308
Phone: (330) 375-2270
FAX: (330) 375-2100

July 10, 2000

Ms. Sandra M. Cappotto, Environmental Scientist
Division of Surface Water
Ohio EPA, Northeast District Office
2110 East Aurora Road
Twinsburg, OH 44087-1969

Re: City of Akron
CSO Long Term Control Plan

Dear Ms. Cappotto:

The purpose of this letter is to provide Ohio EPA with the information that was requested in your letter of May 25, 2000 concerning Akron's Long Term Control Plan ("LTCP"). For the sake of convenience, the information set forth below is provided in the same order as requested in your letter; i.e., a summary of the data justifying the calculated 94% flow capture, additional information supporting the prioritization of the projects set forth within the LTCP, and confirmation of Akron's financial commitment for the implementation of the LTCP. In the event that Ohio EPA has any additional questions with regards to the LTCP, we would be more than willing to meet with you and other representatives of the Ohio EPA to address the same.

I. Demonstration of the 85% Capture

The CSO Policy states the following about the Presumption Approach:

"The elimination or the capture for treatment of no less than 85% by volume of the combined sewage collected in the CSS during precipitation events on a system-wide annual average basis..."

For the calculations of Akron's Annual Percent Capture, the following were assumed.

- "Treatment" is defined as flows that receive at least primary treatment.
- Combined sewage is any flow that is a mixture of stormwater and sanitary flow.
- A "precipitation event" occurs when inflow to the WPCS exceeds the average daily flow.

We used the following for the definition of Annual Percent Capture:

$$\text{Percent Capture} = \frac{V_{\text{CFT}}}{V_{\text{TOTAL}}}$$

Where,

V_{CFT} = Volume of flow "Captured for Treatment (CFT)". This shall include all influent to the WPCS (including secondary bypass) and all treated overflow from Treatment Basins in Alternative 2.

$V_{OVERFLOW}$ = the annual sum of all the untreated overflows from the combined sewer system including the basins and tunnels in Alternative 2. The untreated overflow volume from each control structure was tracked during the model runs (summaries in Table 12-4 in Facilities Plan '98 Alternatives).

$$V_{TOTAL} = V_{CFT} + V_{OVERFLOW}$$

V_{CFT} was calculated as follows:

Figure 1 shows a model generated inflow hydrograph at the WPCS. The flow data is given in hourly time steps ($\Delta t = 1$ hour). At each time step, the WPCS inflow rate, Q_i , was checked against the daily average flow rate of 76.5 MGD¹ (118.4 cfs). This daily average flow rate was taken from the 1998 Akron Facilities Plan. If the WPCS inflow was higher than the average daily flow rate, a precipitation event is said to be occurring and an incremental volume was calculated:

$$V_i = Q_i \times \Delta t$$

The incremental volumes were summed for the entire year to give the total treated volume during times when inflow was above average (and thus "during precipitation events").

For Alternate #2:

$$V_{CFT} = 7,257 \text{ Mgal}$$

$$V_{OVERFLOW} = 454 \text{ Mgal}$$

$$V_{TOTAL} = 7,257 + 454 = 7,711 \text{ Mgal}$$

check down of the 7,257


$$\text{Percent Capture} = 7,257 / 7,711 = 94\%^2$$

The modeled flows for Alternative 2 can be found on Table 4-2 of the LTCP.

¹ 76.5 MGD was the modeled average daily flow for the typical 1994 year at WPCS. This value is above the average daily dry weather inflow shown on Table 2-2 of the 4/7/2000 submittal because it is an average of dry and wet weather inflows to WPCS.

² The City's Long Term Plan includes an additional 40 Million Gallons of storage at WPCS which was not included in the 94% capture calculation. The storage is provided to reduce secondary bypass and allow a greater amount of flow to receive full treatment.

Figure 1. Calculation of Treated Volume When Inflow to WPCS Above Annual Average



II. Prioritization

The group of projects set forth in Alternative 2 of the LTCP was selected because it was determined to be the environmentally, technically and economically best method for addressing the CSO's within the City of Akron's combined sewer system. After selecting these projects, the schedule in Chapter 5 was developed for the purpose of implementing these projects in a manner that would effectively and efficiently address the CSO's. Consistent with the provisions of the Ohio and federal CSO policies cited within the LTCP, the schedule is intended to address some of Akron's legitimate financial concerns. However, contrary to the statements set forth within your letter, the schedule is not "based solely upon financial capabilities" Rather, important environmental and technical aspects were strongly considered during the development of the schedule including but not limited to impacts to sensitive areas. (See Section 3 of LTCP)

It is suggested in your letter that the Northside Interceptor Tunnel ("NSI") project should be implemented earlier in the schedule. However, the data clearly demonstrates that the Ohio Canal Interceptor (OCI) Tunnel will provide the most significant benefits as to reducing the impacts from the CSO's. (See Chapter 5, page 5.4 and Tables 4-2 through 4-5.) Moreover, the CSO's that will be controlled by the OCI discharge into the canal, which in turn discharges into important water bodies, i.e. the Little Cuyahoga River, Cuyahoga River. Given the substantial reduction in volume, events, hours and CBOD loadings that will result from the implementation of the OCI Tunnel, and the associated reduction of the potential impacts to the Little Cuyahoga and Cuyahoga Rivers, the OCI Tunnel was determined to be more environmentally beneficial when compared to the NSI.

In addition to the above, it is important to keep in mind the environmental, technical and engineering considerations regarding the implementation of all of the projects set forth in years 1 through 11. It is necessary to implement these additional projects prior to implementing the OCI or NSI projects. One of the two 20 MG storage basins at WPCS is required before either the OCI

or NSI to avoid increased WPCS secondary bypass that would cause additional volume and CBOD loadings to the Cuyahoga River in the CVNRA. The CVNRA, like the Cascade and Gorge Metropolitan Park areas is a State resource water as delineated in Chapter 3 of the LTCP. In fact, the 40 MG of additional WPCS retention basins, even with a greater capture and transport to the WPCS of combined sewerage, will reduce the secondary bypass and allow a greater amount of flow to receive full treatment than now occurs. These considerations are summarized in the following table. The corresponding reductions that are expected to be achieved are set forth in Tables 4-2 thru 4-5 of the LTCP.

<u>Major Projects</u> (in order of staging)	<u>Reason for Prioritization</u>	<u>Important Waters Impacted</u> SRW = State Resource Water PCR = Primary Contact Recreation
CSO Rack #40/31	<ul style="list-style-type: none"> - largest CSO by volume - largest storage basin - located on the Main Outfall - allow for flow maximization - high priority with Ohio EPA - needed so that other projects will not have an adverse effect on CSO. - gain experience with storage technology prior to design of other storage basins. 	Cuyahoga Valley National Recreation Area (SRW & PCR) Cuyahoga River, American Heritage River (SRW & PCR) Little Cuyahoga River (PCR)
CSO Rack #26/28	<ul style="list-style-type: none"> - largest treatment basin - gain experience with treatment technology prior to design of other treatment basins 	Cuyahoga Valley National Recreation Area (SRW & PCR) Cuyahoga River, American Heritage River (SRW & PCR) Little Cuyahoga River (PCR)
WPCS Storage Phase I	<ul style="list-style-type: none"> - needed prior to OCI or NSI in order to not increase secondary by-pass - allows a greater amount of flow to receive full treatment 	Cuyahoga Valley National Recreation Area (SRW & PCR) Cuyahoga River, American Heritage River (SRW & PCR)
OCI Tunnel	<ul style="list-style-type: none"> - largest tunnel project - provides the most significant reductions in flow and load 	Cuyahoga Valley National Recreation Area (SRW & PCR) Cuyahoga River, American Heritage River (SRW & PCR) Little Cuyahoga River (PCR)
WPCS Storage Phase II	<ul style="list-style-type: none"> - needed prior to NSI tunnel and individual basins in order to not increase secondary by-pass 	Cuyahoga Valley National Recreation Area (SRW & PCR) Cuyahoga River, American Heritage River (SRW & PCR)
NSI Tunnel	<ul style="list-style-type: none"> - remove CSOs from State Resource Waters and Gorge and Cascade Valley Metro Park 	Cuyahoga Valley National Recreation Area (SRW & PCR) Cuyahoga River, American Heritage River (SRW & PCR) Gorge and Cascade Valley Metropolitan Parks (SRW & PCR)

Finally, while the data clearly supports the technical and environmental benefits of the schedule proposed in Chapter 5, Akron is more than willing to meet with Ohio EPA and further discuss these benefits and the order of implementation, in greater detail.

III. Financial Commitment

As part of developing its LTCP, the City of Akron evaluated several funding mechanisms. This includes, but is not limited to, its existing source of revenue. The LTCP contains the level of financial commitment required under the Ohio and federal CSO Policies. Akron will commit to "aggressively pursue financial arrangements" for the implementation of the projects identified within the Long-term Control Plan.


Consistent with the policy provisions that are cited in the LTCP, the City of Akron has proposed that the projects should be implemented as part of several successive five-year permits. Thus, the City of Akron, consistent with the federal and Ohio CSO policies, has recommended a mechanism for the implementation of the projects. At the same time, and consistent with the expressed provisions of Ohio's CSO Policy, this compliance method will "allow for periodic reassessment of subsequent projects to consider new or improved control technology and to consider new information that may allow the appropriate water quality standards to be achieved using more cost effective controls." Likewise, given the cost of the controls, funding options will also have to be continually evaluated.

It is important to note that Akron has also demonstrated its financial commitment through its past and present actions. Akron has already spent millions of dollars to study the CSO's and to implement controls to reduce the associated impacts.

Finally, it must be pointed out that the City of Akron has proposed a LTCP that will cost more than \$248,000,000.00 to implement. (This is in addition to the millions that Akron has already spent to date to study, address, and reduce CSO's, and the \$25 million spent to eliminate SSO's.) Obviously, it is not possible from an economic or technical standpoint to implement these projects overnight. Rather, it will take several years to complete the implementation. The successful implementation of CSO controls will depend upon the joint co-operation and coordination between the City of Akron and Ohio EPA.

If you have any questions or would require any further information, Please contact Patrick Gsellman, P.E., Environmental Division Manager at (330) 375-2357.

Sincerely,



Joseph P. Kidder, Director
Department of Public Service

attachment

C: Mayor Plusquellic, D. Celik, D. Crandell, P. Gsellman, G. Bozeka, File F-04,
Environmental Division File

JOSEPH P. KIDDER
Service Director

VALERIE STRAW
Executive Assistant



DONALD L. PLUSQUELLIC
Mayor

LUNZY O. ARMSTRONG
Deputy Director

JEFF FUSCO
Deputy Director

DEPARTMENT OF PUBLIC SERVICE

166 S. High St., Room 201
Akron, OH 44308
Phone: (330) 375-2270
FAX: (330) 375-2100

April 7, 2000

Ms. Sandra M. Cappotto, Environmental Scientist
Division of Surface Water
Ohio EPA, Northeast District Office
2110 East Aurora Road
Twinsburg, OH 44087-1969

Re: Facilities Plan Update (Long Term Control Plan)

Dear Ms. Cappotto:


Please find enclosed for your review and approval a report summarizing the Akron Facilities Plan CSO Long Term Control Plan (LTCP) as required by the Ohio Environmental Protection Agency (EPA) Director's Final Findings and Orders for Ohio EPA Permit Number 3PF00000*FD, issued August 5, 1994, effective September 20, 1994.

The Facilities Plan 98, Appendices, Alternatives, and the Alternative Selection were previously provided to the Ohio EPA. In the event that you need additional copies, please contact the City.

A portion of the program funding will be used to develop and implement an environmental awareness and education program. The City plans to work with the current Technical Advisory Group to develop a work plan for this purpose.

Please contact Patrick Gsellman, P.E., Environmental Division Manager, at your convenience at (330) 375-2357 to discuss the project.

Sincerely,


Joseph P. Kidder, Director
Department of Public Service

JPK/PDG/kbs

Enclosure

c: Mayor Plusquellic, C. D. Haugh, D. Crandell, M. McGlinchy, J. Bronowski, G. Bozeka,
File F-4, Environmental Division File

CITY OF AKRON



LONG-TERM CONTROL PLAN '98

APRIL 7, 2000

Revised

**AKRON LONG-TERM CONTROL PLAN '98
TABLE OF CONTENTS**

	<u>Page No.</u>
1.0 INTRODUCTION	
1.1 Study Purpose and Scope	1.1
2.0 CHARACTERIZATION OF THE COMBINED SEWER SYSTEM	
2.1 Introduction	2.1
2.2 Planning Area	2.1
2.3 Description of Existing Sanitary Sewer System	2.1
2.4 Summary of Past CSO Control Work	2.7
2.5 Flow Monitoring and Sampling	2.13
2.6 Hydraulic Model of Collection System and Receiving Waters	2.14
2.7 Water Quality model of Receiving Waters	2.15
2.8 Calibration of the Hydraulic and Water Quality Models	2.16
2.9 Existing Conditions - Model Results	2.16
3.0 IDENTIFICATION OF SENSITIVE AREAS	
3.1 Introduction	3.1
3.2 State Resource Waters	3.1
3.3 Gorge and Cascade Valley Metropolitan Parks	3.2
3.4 Cuyahoga Valley National Recreation Area	3.2
3.5 Ohio & Erie Canal National Heritage Corridor	3.3
3.6 Cuyahoga American Heritage River	3.3
4.0 ALTERNATIVE IDENTIFICATION AND EVALUATION	
4.1 Introduction	4.1
4.2 Collection System Alternatives	4.4
4.3 WPCS Alternatives	4.5
4.4 Ultimate Integrated Plan Alternatives	4.6
4.5 Evaluation Methodology	4.8
4.6 Selected Ultimate Integrated Plan	4.10
5.0 IMPLEMENTATION OF LONG-TERM CONTROL PLAN '98	
5.1 Implementation Plan and Schedule	5.1
5.2 Impacts on the Existing Operational Plan	5.8
5.3 Post-Construction Compliance Monitoring Program	5.8
6.0 PUBLIC PARTICIPATION	
6.1 Introduction	6.1
6.2 Technical Advisory Group	6.1
6.3 Public Meetings	6.4
6.4 Public Hearings	6.5
6.5 Public Information Distribution	6.5

**AKRON LONG-TERM CONTROL PLAN '98
TABLE OF CONTENTS (CONTINUED)**

	<u>Page No.</u>
7.0 REFERENCE DOCUMENTS	
7.1 Long-Term Control Plan '98 Reference Documents	7.1
7.2 Facilities Plan '98 Reference Documents	7.2

AKRON LONG-TERM CONTROL PLAN '98
TABLE OF CONTENTS
TABLES

	<u>Page No.</u>
2-1 Sewer Districts Tributary to the Akron Water Pollution Control Station	2.2
2-2 Estimated Existing and Future Dry Weather Flows by District	2.4
2-3 City of Akron Combined Sewer Overflows	2.5
2-4 1994 Precipitation Year Rack Overflows - Ranked by Annual Overflow Volume	2.18
2-5 1994 Precipitation Year Rack Overflows - Ranked by Annual Peak Overflow Rate ...	2.19
2-6 1994 Precipitation Year Rack Overflows - Ranked by Annual Number of Events	2.20
2-7 1994 Precipitation Year Rack Overflows - Ranked by Annual Number of Hours	2.21
4-1 Ultimate Integrated Plan Alternative No. 2	4.9
4-2 Existing Conditions vs. Ultimate Integrated Alternative 2: Annual CSO Volume	4.19
4-3 Existing Conditions vs. Ultimate Integrated Alternative 2: Annual CSO Number of Events	4.20
4-4 Existing Conditions vs. Ultimate Integrated Alternative 2: Annual CSO Number of Hours	4.21
4-5 Existing Conditions vs. Ultimate Integrated Alternative 2: Annual CSO CBOD Load	4.22
4-6 Monthly Volume Captured for Treatment	4.18
4-7 Volume Treated at Treatment Basins	4.18
5-1 Program Schedule	5.3
6-1 Technical Advisory Group Meeting Summary	6.3

AKRON LONG-TERM CONTROL PLAN '98
TABLE OF CONTENTS
FIGURES

	Following Page No.
2-1 Long-Term Control Plan Planning Area	2.1
4-1 Ranking of Ultimate Integrated Plans	4.9
4-2 Combined Sewer Areas Selected Integrated Plan	4.11
4-3 Recommended Akron WPCS Improvements	4.11
4-4 Example of Calculation of Treated Volume	4.22
4-5 through 4-16 Monthly Plots of Captured Volume Calculation for Average Year (1994)	4.22
5-1 Accumulative/Annual Capital	5.3
5-2 Reductions in Total Hours and Events	5.3
5-3 Proposed Implementation Schedule Gantt Chart	5.7

1.0 INTRODUCTION



1.1 Study Purpose and Scope

The combined sewer overflow (CSO) long-term control plan for the City of Akron sanitary sewer system is mandated by the Ohio Environmental Protection Agency (EPA) as part of the Director's Final Findings and Orders (DFFOs) for Ohio EPA Permit No. 3PF00000*FD, issued August 5, 1994, effective September 20, 1994. The DFFOs specify that the City of Akron must prepare a revised facilities plan (Facilities Plan '98) and a CSO long-term control plan (Long-Term Control Plan '98). In accordance with the United States EPA (USEPA) CSO Control Policy, a long-term CSO control plan identifies selected CSO control measures that, when implemented, will ultimately result in compliance with the requirements of the Clean Water Act.

Facilities Plan '98 was developed to update information presented in the 1980 Facilities Plan and has been submitted to the Ohio EPA for review. The Long Term Control Plan '98 was developed as a comprehensive CSO control plan that recognizes the site-specific nature of CSOs and their impacts on receiving water bodies, and includes water quality based control measures that are technically feasible, affordable, and are consistent with the USEPA CSO Control Policy. The CSO long-term control plan presented in this document shall serve as the basis for future CSO projects involving new, expanded, upgraded, or rehabilitated wastewater facilities. Components of the Long-Term Control Plan '98 were included as part of Facilities Plan '98 and have also been submitted to the Ohio EPA for review.

This document shall serve as the City of Akron's CSO long-term control plan summary and addresses the following nine elements:

- Characterization, Monitoring, and Modeling;
- Public Participation;
- Consideration of Sensitive Areas;
- Evaluation of Alternatives;
- Cost/Performance Considerations;
- Operational Plan;
- Maximization of Treatment at the Water Pollution Control Station;
- Implementation Schedule; and
- Post-Construction Compliance Monitoring Program.



SCALE: 1"=10,000'

LEGEND

- ULTIMATE SERVICE AREA BOUNDARY
- WATERSHED DIVIDE
- CITY OF AKRON BOUNDARY
- MUNICIPAL BOUNDARIES
- RIVERS AND LAKES
- NATIONAL PARKS
- COUNTY LINE
- SPRINGFIELD TOWNSHIP
- COBLEY TOWNSHIP
- GOVERNMENT TOWNSHIP



AKRON FACILITIES PLAN '98

FIGURE 2-1

LONG-TERM CONTROL PLAN PLANNING AREA

2.0 CHARACTERIZATION OF THE COMBINED SEWER SYSTEM

2.1 Introduction

The characterization of the combined sewer system (CSS) is described as the evaluation of the existing sewer system through the analysis of existing monitoring and modeling data from the combined sewer and receiving water systems. The objective of this evaluation is to develop a detailed understanding of the current conditions of the combined sewers and receiving waters within the planning area. This assessment establishes the baseline conditions and determines receiving water goals and priorities for the Long-Term Control Plan '98. The computer models developed as part of this project were essential in determining the design of alternatives and the impact the alternatives have on the receiving waters.

2.2 Planning Area

The planning area for the Long-Term Control Plan '98 is presented on Figure 2-1. The planning area covers approximately 167 square miles and includes most of the Akron metropolitan area. There is a population of 352,000 in the service area, and includes all or portions of 5 cities, 4 villages, and 7 townships.

Even with the addition of the new Joint Economic Development Districts, the current planning area has decreased from the 1980 Akron Facilities Plan level due to expansion of other wastewater collection systems in the area.

Facilities Plan '98 Chapter 2 and Chapter 10 contains a detailed discussion of the planning area and its population projections.

2.3 Description of Existing Sanitary Sewer System

The collection system contributing to the Akron Water Pollution Control Station (WPCS) is the largest system within the Akron facilities planning area. The system includes approximately 1,165 miles of sewers consisting of 638 miles of separate sanitary sewers, 246 miles of storm sewer, 188 miles of combined sewers and 93 miles of inlet lead connections. The collection system, encompassing approximately 94 square miles, serves the City of Akron, City of Cuyahoga Falls,

City of Fairlawn, Village of Lakemore, Village of Mogadore, Village of Munroe Falls, Village of Silver Lake and parts of the City of Stow, City of Tallmadge, Bath Township, Copley Township, Coventry Township, and Springfield Township. The area served by each sewer district are contained in Table 2-1.

TABLE 2-1

Sewer Districts Tributary to the Akron Water Pollution Control Station

District Name	1998 Facilities Plan	1980 Facilities Plan
	Area Served (sq mi)	Area Served (sq mi)
Camp Brook, Tallmadge	7.0	6.6
Cuyahoga, Little Cuyahoga	16.3	14.5
Cuyahoga Falls, Northside Interceptor	8.1	8.3
Fairlawn	4.1	3.8
Hawkins	8.8	7.4
Lakemore, Springfield	5.9	4.2
Mogadore, Roosevelt Ditch	7.0	6.5
Mud Run	5.6	4.7
Mud Brook	18.6	11.2
Willow Run	9.1	8.7
Wolf Ledges	3.3	2.8
TOTALS	93.8	78.7

The entire portion of the system within the boundaries of Fairlawn, Mogadore, and Munroe Falls, and portions of the system within Cuyahoga Falls, Silver Lake, Stow, and the Townships of Bath, Copley, Coventry, and Springfield are maintained by the Summit County Department of Environmental Services. The City of Akron maintains its system and portions of the systems in Bath, Copley, Coventry, and Springfield Townships. The other municipalities are responsible for the system within their jurisdictional boundaries.

Wastewater flow from five different communities, including Cuyahoga Falls, Fairlawn,

Lakemore, Summit County and Tallmadge, are monitored on a continuous basis to record flow rate/volume and associated pollutant concentrations. The current and projected flows from the various districts are shown in Table 2-2. The data in the table separates the district dry weather flows into four subgroups: residential, commercial, industrial, and inflow/infiltration. A total flow of 170 gallons per capita per day was used for the current plan to project flows. This value is approximately equal to the average planning area flow determined by dividing the current planning area population by the average influent flow at the Akron WPCS.

Many of the early sewers were constructed as a combined system in what is now the central portion of Akron. A separate sewer policy was adopted in 1923. By 1931, the system had been expanded to include approximately 644 linear miles of sewer or 55 percent of the present system. Standard pipe units prior to 1931 included 2-foot lengths with hot poured asphalt and mortar joints.

Expansion of the system between 1931 and 1951 included the addition of 103 linear miles of sewer. The predominant pipe length during this period was 3 feet with oakum and die cast joints. Between 1952 and 1964, when the City of Akron specified premium joint pipe, about 285 linear miles of sewer were added to the system. This represents 24 percent of the present system. The pipe varied in length from 4 to 8 feet and joints included die cast and premium. Between 1965 and 1978, approximately 104 linear miles of sewer were added to the system. This consisted of 5½- to 8-foot pipe lengths with premium joints. From 1979 to the present, approximately 29 linear miles of sewer has been added, consisting of predominantly 8-foot pipe lengths with premium joints. This covers the period between the original and current facilities planning efforts, and represents an increase of approximately 2 percent over the last 2 decades. The larger sewers in the system were constructed of two and three ring brick, segmented block and concrete during all of the periods described.

There are approximately 23,750 manholes in the Akron system. These consist predominately of brick construction. Additional system appurtenances, which are maintained by the City of Akron, include 38 CSOs, 30 pump stations, 11 permanent master meters, and 5 recently constructed stream monitoring stations (which bracket the CSO area).

There are 38 CSOs within the City of Akron. Information on the CSOs is presented in Table 2-3. To monitor the effects of the CSOs on the receiving streams, the City of Akron has constructed monitoring stations at key points along the receiving streams. The location of each station was

TABLE 2-2
Estimated Existing and Future Dry Weather Flows by District

District	1996 - Flow (mgd)									
	Res.	%	Com.	%	Ind.	%	I&I	%	TOTAL	%
Cuyahoga/Little Cuyahoga	7.44	37.6%	1.30	6.6%	3.61	18.2%	7.46	37.6%	19.81	100.0%
Cuyahoga Falls/NSI	1.68	29.4%	0.33	5.9%	0.33	5.9%	3.37	58.9%	5.72	100.0%
Fairlawn/Montrose	0.50	23.2%	0.17	7.7%	0.01	0.3%	1.47	68.8%	2.14	100.0%
Hawkins	1.38	41.0%	0.22	6.7%	0.01	0.3%	1.74	52.0%	3.35	100.0%
Lakemore/Springfield	0.24	24.8%	0.02	1.9%	0.00	0.2%	0.70	73.1%	0.96	100.0%
Mogadore/Roosevelt	0.36	29.1%	0.03	2.5%	0.10	8.1%	0.74	60.4%	1.23	100.0%
Mud Run	0.83	30.2%	0.15	5.6%	0.07	2.4%	1.70	61.8%	2.74	100.0%
Mud Brook	0.98	40.6%	0.18	7.6%	0.09	3.8%	1.16	47.9%	2.42	100.0%
Tallmadge/Camp Brook	0.34	18.2%	0.10	5.3%	0.37	19.9%	1.06	56.6%	1.88	100.0%
Willow Run	3.69	44.8%	0.51	6.2%	2.46	29.9%	1.57	19.1%	8.23	100.0%
Wolf Ledges	1.02	12.6%	0.25	3.1%	1.37	17.0%	5.46	67.4%	8.11	100.0%
Copley	0.00	0.0%	0.00	0.0%	0.00	0.0%	0.00	0.0%	0.00	0.0%
Coventry	0.00	0.0%	0.00	0.0%	0.00	0.0%	0.00	0.0%	0.00	0.0%
TOTAL	18.46	32.6%	3.27	5.8%	8.43	14.9%	26.45	46.7%	56.61	100.0%

District	2006 - Flow (mgd)									
	Res.	%	Com.	%	Ind.	%	I&I	%	TOTAL	%
Cuyahoga/Little Cuyahoga	7.39	37.6%	1.29	6.6%	3.58	18.2%	7.40	37.6%	19.67	100.0%
Cuyahoga Falls/NSI	1.73	29.4%	0.34	5.9%	0.34	5.9%	3.46	58.9%	5.88	100.0%
Fairlawn/Montrose	0.51	23.2%	0.17	7.7%	0.01	0.3%	1.51	68.8%	2.19	100.0%
Hawkins	1.37	41.0%	0.22	6.7%	0.01	0.3%	1.73	52.0%	3.33	100.0%
Lakemore/Springfield	0.25	24.8%	0.02	1.9%	0.00	0.2%	0.75	73.1%	1.03	100.0%
Mogadore/Roosevelt	0.36	29.1%	0.03	2.5%	0.10	8.1%	0.75	60.4%	1.25	100.0%
Mud Run	0.82	30.2%	0.15	5.6%	0.07	2.4%	1.68	61.8%	2.72	100.0%
Mud Brook	1.04	40.6%	0.20	7.6%	0.10	3.8%	1.22	47.9%	2.55	100.0%
Tallmadge/Camp Brook	0.35	18.2%	0.10	5.3%	0.38	19.9%	1.07	56.6%	1.90	100.0%
Willow Run	3.66	44.8%	0.50	6.2%	2.45	29.9%	1.56	19.1%	8.18	100.0%
Wolf Ledges	1.01	12.6%	0.25	3.1%	1.37	17.0%	5.43	67.4%	8.05	100.0%
Copley	0.25	69.0%	0.10	26.7%	0.02	4.3%	0.00	0.0%	0.36	100.0%
Coventry	0.03	25.0%	0.09	75.0%	0.00	0.0%	0.00	0.0%	0.12	100.0%
TOTAL	18.77	32.8%	3.46	6.1%	8.42	14.7%	26.58	46.4%	57.23	100.0%

District	2016 - Flow (mgd)									
	Res.	%	Com.	%	Ind.	%	I&I	%	TOTAL	%
Cuyahoga/Little Cuyahoga	7.34	37.6%	1.29	6.6%	3.56	18.2%	7.35	37.6%	19.54	100.0%
Cuyahoga Falls/NSI	1.77	29.4%	0.35	5.9%	0.35	5.9%	3.56	58.9%	6.03	100.0%
Fairlawn/Montrose	0.52	23.2%	0.17	7.7%	0.01	0.3%	1.55	68.8%	2.25	100.0%
Hawkins	1.36	41.0%	0.22	6.7%	0.01	0.3%	1.72	52.0%	3.31	100.0%
Lakemore/Springfield	0.28	24.8%	0.02	1.9%	0.00	0.2%	0.83	73.1%	1.14	100.0%
Mogadore/Roosevelt	0.37	29.1%	0.03	2.5%	0.10	8.1%	0.76	60.4%	1.26	100.0%
Mud Run	0.82	30.2%	0.15	5.6%	0.07	2.4%	1.67	61.8%	2.70	100.0%
Mud Brook	1.09	40.6%	0.21	7.6%	0.10	3.8%	1.29	47.9%	2.69	100.0%
Tallmadge/Camp Brook	0.35	18.2%	0.10	5.3%	0.38	19.9%	1.08	56.6%	1.91	100.0%
Willow Run	3.64	44.8%	0.50	6.2%	2.43	29.9%	1.55	19.1%	8.12	100.0%
Wolf Ledges	1.00	12.6%	0.25	3.1%	1.36	17.0%	5.39	67.4%	7.99	100.0%
Copley	0.26	64.5%	0.11	27.2%	0.03	8.3%	0.00	0.0%	0.40	100.0%
Coventry	0.08	45.2%	0.10	54.8%	0.00	0.0%	0.00	0.0%	0.19	100.0%
TOTAL	18.88	32.8%	3.50	6.1%	8.40	14.6%	26.75	46.5%	57.53	100.0%

TABLE 2-3

City of Akron Combined Sewer Overflows

City No.	Location	Area Acres	Receiving Water	NPDES Permit No.	Underground Utility Record No.
2	South Arlington Street District @ 9 th Avenue	337	Little Cuyahoga River	3PF000000081	732
3	Kelly Avenue @ expressway exit ramp	539	Little Cuyahoga River	3PF000000046	831
4	Mill Street @ Dart Avenue	99	Ohio Canal	3PF000000047	1175
5	River Street, northwest of Case Avenue	32	Little Cuyahoga River	3PF000000048	980
6	Factory Street @ River Street	112	Little Cuyahoga River	3PF000000049	881
7	Case Avenue, southwest of River Street	95	Little Cuyahoga River	3PF000000050	980
8	Case Avenue and Dublin Street	46	Little Cuyahoga River	3PF000000051	1031
9	Williams Street @ Kent Street	20	Little Cuyahoga River	3PF000000052	1031
10	Eastland Avenue, northeast of Newton Street	215	Little Cuyahoga River	3PF000000053	1031
11	Hazel Street, west of Wellington	412	Little Cuyahoga River	3PF000000054	1131
12	Home Ave. District, south of Evans at railroad	969	Camp Brook	3PF000000055	1331
13	Madeira St., south of North St. @ Dan St.	72	Little Cuyahoga River	3PF000000056	1279
14	North Forge St., west of Arlington Street	240	Little Cuyahoga River	3PF000000057	1229
15	Northeast of Elizabeth Park	232	Little Cuyahoga River	3PF000000058	1327
16 ⁽¹⁾	Wolf Ledges Trunk, Exchange @ Ohio Canal	64	Ohio Canal	3PF000000059	1074
17 ⁽¹⁾⁽²⁾	Exchange St. @ Canal/Opportunity Parkway	176	Ohio Canal	3PF000000060	1074
18	Innerbelt @ West Market Street	1,623	Ohio Canal	3PF000000061	1225
19	West Market Street @ Rand Avenue	144	Ohio Canal	3PF000000062	1225
20	West North Street @ Ohio Canal	45	Ohio Canal	3PF000000063	1325
21	North Howard Street @ Little Cuyahoga River	104	Little Cuyahoga River	3PF000000064	1325
22	Howard St, north of Lods Street	436	Little Cuyahoga River	3PF000000065	1325

TABLE 2-3 (Continued)

City of Akron Combined Sewer Overflows

City No.	Location	Area Acres	Receiving Water	NPDES Permit No.	Underground Utility Record No.
23	North Maple St., northeast of Hickory St.	50	Little Cuyahoga River	3PF000000066	1375
24	Hickory Street @ Ravine Street	369	Little Cuyahoga River	3PF000000067	1374
25	Otto Street @ Little Cuyahoga River	83	Little Cuyahoga River	3PF000000068	1375
26	Hickory Street, south of Memorial Parkway	160	Little Cuyahoga River	3PF000000069	1473
27	Uhlr Avenue @ Memorial Parkway	97	Little Cuyahoga River	3PF000000070	1523
28	Memorial Parkway @ Hickory Street	304	Little Cuyahoga River	3PF000000071	1523
29	Cuyahoga Street @ Schultz Street	138	Little Cuyahoga River	3PF000000072	1574
30	Cuyahoga Street, north of Peck Road	69	Little Cuyahoga River	3PF000000073	1674
31	Little Cuyahoga River opposite of Cuyahoga St.	309	Little Cuyahoga River	3PF000000074	1723
32	Peck Road, northeast of Cuyahoga Street	280	Cuyahoga River	3PF000000075	1775
33	Peck Road, extended @ State Road	48	Cuyahoga River	3PF000000076	1876
34	Ohio Edison easement, west of Front Street	83	Cuyahoga River	3PF000000077	1828
35	Front Street @ Cuyahoga River	691	Cuyahoga River	3PF000000078	1779
36	N. of Poulson Dr. @ Rockwood Dr., east of RR	189	Cuyahoga River	3PF000000079	1822
37	Bowery Street inside Cascade parking deck	38	Ohio Canal	3PF000000080	1175
38 ⁽³⁾	High St.-Broadway, north of Bartges Street	1,446	-	-	974
39	Quaker Avenue @ Dart Avenue	46	Ohio Canal	3PF000000082	1174
40	Main Outfall Sewer @ Little Cuyahoga	--	Little Cuyahoga River	-	1723
TOTAL		10,412			

(1) Alternate location: Ohio Canal at Buchtel Street

(2) Outlet for Rack 17 and Diversion Chamber

(3) Flow is routed through combined sewer overflow No. 16 and No. 17 (Rack 17/Diversion Chamber outlet)

selected to distinguish the effects of the CSO discharges on the receiving streams and took account the relative locations of the confluences with other streams. The Massillon Road CSO Monitoring Station is located upstream of all City of Akron CSOs on the Little Cuyahoga River. The purpose of this station is to assess upstream, background conditions. The Cedar Street CSO Monitoring Station is located to monitor the Ohio Canal upstream of major CSOs. The Lock 15 Station is located to monitor the Ohio Canal near its confluence with the Little Cuyahoga River. The Otto Street Station is located downstream of the confluence of the Ohio Canal and Little Cuyahoga River, and upstream of the confluence of the Little Cuyahoga and Cuyahoga Rivers. The Akron-Peninsula Road CSO Monitoring Station is located downstream of all known Cuyahoga River and Little Cuyahoga River CSO locations and tributary streams of CSO discharges. It is located on the Cuyahoga River upstream of Mud Brook.

The City of Akron has made a concerted effort to improve the collection system since the 1980 Facilities Plan. The most important improvement, in terms of improving water quality in the receiving streams, was the elimination of all sanitary sewer overflows (SSOs) within the Akron system. The City spent in excess of \$25,000,000 on 24 projects to eliminate the SSOs.

Another important City program for improving water quality is the elimination of a number of septic system areas within the City limits. The cost of the proposed improvements is approximately \$9,500,000. A total of approximately \$3,000,000 has been spent thus far to complete several of the planned septic system elimination projects.

Additionally, to improve the available information concerning the collection system, the City installed permanent flow monitors in several trunk sewers to record flow data and depth sensors at each outfall to monitor system overflows.

2.4 Summary of Past CSO Control Work

The following is a summary of past CSO control work that has been performed by the City of Akron:

- **1980 Akron Facilities Plan**

This was the facilities plan for the service area of the Akron WPCS. The work

included an Infiltration/Inflow study and an Sewer System Evaluation Study. CSOs were identified in the project. This report recommended a number of storage basins for CSO flow control, and was the first work in characterizing the CSO system. The City of Akron spent \$2,340,750 on this project during a period from 1975 to 1983.

- **Retention Tank No. 2**

A 3.9 million gallon retention facility was constructed near 9TH Avenue and Settlement Street in order to equalize flow to the Little Cuyahoga Interceptor and reduce overflows to the Little Cuyahoga River. Racks 2N and 2S are tributary to this retention basin. Flows up to the 6-month frequency design storm are retained by this facility. This project served as a model for the sizing and design of the storage and treatment facilities that were evaluated for the Long-Term Control Plan '98. The City of Akron spent \$4,938,623 on this project during a period from 1980 to 1984.

- **Construction of Three In-stream Sampling Stations**

The purpose of this project was to construct automatic in-stream sampling stations to bracket several CSOs on the Ohio Canal and help quantify pollutant loads from upstream Little Cuyahoga River Locations. The stations are located on the Ohio Canal, one at Cedar Street and one at Lock 15, and on the Little Cuyahoga River at Otto Street. The stations include sampling and monitoring equipment to assess river water quality parameters for NPDES reporting/monitoring. These sampling stations will be used in the Post-Construction Compliance Monitoring Program. They will also be used in future storm water monitoring activities. The City of Akron spent \$345,529 on this project during a period from 1988 to 1990.

- **Rain Gauges**

The City has installed a network of rain gauges throughout the service area of the WPCS. The data from these rain gauges are downloaded via computer at the Bureau of Engineer's offices. The information gathered is used for the CSO studies, NPDES

reporting/monitoring (associated with separate sanitary sewer overflows, CSOs and WPCS operations) and other wet weather related projects and activities. The rain gauges provided detailed data that was used to evaluate the operation of the CSO system. The rain gauge network will also be used in the Post-Construction Monitoring Program and will be used in future storm water monitoring activities. The City of Akron spent \$69,000 on this project in 1992 and an additional \$237,669 during a period from 1997 to 1999.

- **Ohio Canal Combined Sewer Overflow Study Phase I**

This study analyzed the CSS tributary to the Ohio Canal Interceptor and provided a preliminary assessment of the water quality of the Ohio Canal. This report provided a summary of possible system improvements to mitigate the water quality impacts of CSO; evaluated the ramifications of the construction of such improvements on proposed development along the Ohio Canal; and developed a Phase II Plan of Study for additional analysis. This was the first study that targeted a specific area in the CSO system for detailed analysis. The City of Akron spent \$146,183 on this project during a period from 1991 to 1992.

- **Ohio Canal Combined Sewer Overflow Study Phase II**

This study continued the Phase I work and included an extensive amount of flow monitoring, water quality sampling and sewer system modeling to get a better understanding of the hydraulics of the racks and system tributary to the Ohio Canal Interceptor. It provided recommendations for short-term rack improvement and additional modeling to size conveyance facilities. This study began the characterization of the CSO system tributary to the Ohio Canal Interceptor and the Ohio Canal in downtown Akron. In this study, long-term and short-term flow monitors were installed to monitor the Ohio Canal, the Ohio Canal Interceptor, and 4 CSOs. Dry and wet weather sampling was conducted on both the CSOs and the Ohio Canal. A detailed model of both the collection system and the Ohio Canal was

developed, and used in subsequent studies. The City of Akron spent \$684,165 on this project during a period from 1992 to 1994.

- **Cuyahoga and Little Cuyahoga Rivers CSO Study**

This was the initial study that characterized the CSOs tributary to the Cuyahoga River, Little Cuyahoga River, and Camp Brook, and the CSS tributary to the Little Cuyahoga Interceptor and Main Outfall. The study identified the capacities of the existing sewers and combined sewer interceptor system. It also analyzed the existing water quality impacts of pollutants from CSOs. Dry and wet weather sampling was conducted on both the CSOs and the receiving waters (Cuyahoga and Little Cuyahoga Rivers). A detailed model of the collection system and the Cuyahoga River and Little Cuyahoga River was developed, and used in subsequent studies. The City of Akron spent \$1,047,097 on this project during a period from 1991 to 1994.

- **Akron CSO System Wide Study Phase I and II**

This was a comprehensive study that evaluated the operation of the combined and separate sewer systems; developed a site specific understanding of the biological and chemical impacts of CSOs; and documented the physical nature of the receiving streams to determine their use-attainability. Additional flow monitoring and sampling of the streams, overflows and sewers was performed under dry and wet weather conditions. The sewer system model was extended to include the separate sanitary interceptors and a receiving water model was developed. Biological sampling of the receiving waters in the planning areas was also conducted. The City of Akron spent \$2,948,396 on Phase I of this project and \$357,153 on Phase II of this project during a period from 1994 to 1999.

- **Combined Sewer Overflow Rack Improvements**

The purpose of this project was to study, identify, and design improvements to the

CSO manholes and racks to prevent dry weather overflows, improve the City's ability to identify necessary maintenance, and improve the control of coarse solids and floatables by relatively simple means. The City of Akron spent \$433,731 on this project during a period from 1994 to 1999.

- **Combined Sewer Overflow Monitoring System**

The purpose of this project was to replace the existing "Autocon" CSO monitoring system with a new Motorola "Moscad" monitoring system. The Motorola system communicates all system messages back to the sewer maintenance facility and allows for early warning of potential CSO events. The data on number and length of overflows from this system are used in the NPDES reporting/monitoring, and were used in the calibration of the sewer system hydraulic model. (Note: Racks 2S, 2N, and 39 do not have monitors) The City of Akron spent \$2,177,906 on this project during a period from 1993 to 1997.

- **Rehabilitation of Existing In-Stream/Combined Sewer Overflow Sampling Stations**

The purpose of this project was to rehabilitate the existing CSO in-stream sampling stations that are located on the Little Cuyahoga River and the Ohio Canal. These automatic stations bracket CSOs on the Ohio Canal and help quantify pollution loads from upstream Little Cuyahoga River locations. The stations were improved by replacing the sampling system and the continuous monitoring probes. Further, a new communications system was installed to assure reliable communications between the Akron WPCS and these sampling stations. As previously indicated, these sampling stations are used for NPDES reporting/monitoring and will be used in the Post-Construction Compliance Monitoring Program. They will also be used in future storm water monitoring activities. The City of Akron spent \$316,661 on this project during a period from 1994 to 1996.

- **Construction of Two New In-Stream Sampling Stations**

The purpose of this project was to construct new in-stream sampling stations on the Little Cuyahoga River at Massillon Road and on the Cuyahoga River near the existing USGS Old Portage gauging station in the Merriman Valley. The stations include new sampling and monitoring equipment to assess river water quality parameters. Further, a communication system was installed to assure reliable communication between the Akron WPCS and the new sampling stations. These sampling stations are used for NPDES reporting/monitoring and will be used in the Post-Construction Compliance Monitoring Program. They will also be used in future storm water monitoring activities. The City of Akron spent \$333,819 on this project during a period from 1995 to 1999.

- **Main Outfall Sewer Study**

The purpose of this project was to complete a structural assessment of the primary sewer entering the Akron WPCS. Items investigated included: the internal and external conditions of the sewer, sources of inflow and infiltration, flow restrictions, and the structural conditions of all appurtenances associated with this sewer. The study made recommendations for a two phased rehabilitation program. This condition assessment determined that the Main Outfall was in good condition, and did not need to be replaced. This information eliminated the need to include replacing all or parts of the Main Outfall as part of alternative in the alternative evaluation of the Long-Term Control Plan '98. The City of Akron spent \$1,608,683 on this project during a period from 1995 to 1999.

- **Facilities Plan Update**

The purpose of this project was to update information presented in the 1980 facility plan, including descriptions of the planning area, demographics and land use, environmental conditions, environmentally sensitive areas, water quality, existing wastewater collection systems, existing wastewater treatment systems, and future

situations. The City of Akron spent \$403,343 on this project during a period from 1996 to 1998.

■ **Facilities Plan '98**

The purpose of this project was to complete the characterization of the Akron wastewater collection system and receiving waters through sampling and modeling; evaluate alternatives for improving the combined sewer system and water pollution control station; and present the most cost-effective means of meeting established effluent goals, water quality goals, and recognized environmental and social considerations. The City of Akron spent \$3,371,513 on this project during a period from 1997 to present.

The information obtained in performing this work and the results were used in developing and completing the Long-Term Control Plan '98. The studies described above can be provided upon request.

2.5 Flow Monitoring and Sampling

The initial flow monitoring and sampling of the CSS was performed during the study for the 1980 Akron Facilities Plan. Further flow monitoring and sampling of the CSS was performed in the Ohio Canal Phase I & II, the Cuyahoga & Little Cuyahoga Phase I & II and the CSO System Wide studies. As part of the CSO System Wide Study, a use attainability analysis was performed to determine the attainability of the designated water quality standards in the receiving streams. In general, it was found that the receiving streams have a water chemistry that should support a warm water habitat biological community (modified warm water habitat for the Ohio Canal). There were no observed toxic or metal impairments. However, with regard to biological criteria, the streams were generally found to be in partial attainment or non-attainment of their aquatic life use designations. Therefore, additional CSO sampling and subsequent modeling has and will generally target biological criteria (dissolved oxygen, oxygen demand, fecal coliform) rather than water chemistry parameters such as heavy metals.

The 1997 Sampling, Flow Monitoring and Analysis Program was the final data collection effort prior to the development of the Long-Term Control Plan '98. The data collected during this task was used in the development and calibration of the collection system and receiving streams hydraulic and water quality models.

The data collection for the Long-Term Control Plan '98 consisted of two separate tasks that were performed concurrently. The first task was the comprehensive Flow Monitoring Program, which consisted of a Long-Term Flow Monitoring Program utilizing 21 permanent flow monitors and a Short-Term Flow Monitoring Program utilizing 22 temporary flow monitors.

The second task was the Water Quality Sampling Program. The water quality sampling was conducted in two separate sampling programs: the Discrete Grab Sampling Program and the long-term, in-stream Dissolved Oxygen Monitoring Program.

A detailed summary of the flow monitoring and sampling program is presented in **Facilities Plan '98 - Alternatives** Chapter 11.

2.6 Hydraulic Model of Collection System and Receiving Waters

An essential tool developed as part of the project effort was a system modeling framework to examine the hydraulic and water quality response in the collection and receiving water systems during wet weather conditions.

Information on existing system conditions obtained from the modeling tools, combined with other information sources, such as water quality sampling data and biological measures, was used by the project team in several ways:

- to prioritize the City's CSO locations in terms of hydraulic measures (overflow volume, peak overflow rate, overflow frequency, and overflow duration);
- to develop an understanding of the stressors on the City's receiving water system; and
- to establish a baseline from which to assess the impact of system abatement alternatives, in terms of both CSO measures and water quality measures.

The City's modeling framework has been developed to support a receiving water analysis from a watershed perspective. In order to support a watershed analysis, the framework must contain components to account for relevant inputs to the collection and receiving water systems and relevant processes within these systems.

The dry weather flow, infiltration and inflow, and surface runoff components are represented in the XP-SWMM model. In addition, the collection system model and the hydrodynamics of the receiving water model are represented in the XP-SWMM model. For the water quality component of the receiving water model, the framework uses the USEPA WASP model. The hydrodynamic output from XP-SWMM TRANSPORT is linked directly to the WASP model to perform the water quality analysis.

The bulk of the collection system modeling tools used in the Long-Term Control Plan '98 analysis were obtained from previous studies conducted by the City (refer to Section 7.0 for the listing of the reference documents). The hydrodynamic portion of the receiving water model used in this analysis was obtained from earlier City studies, with several refinements incorporated. The water quality (fate and transport) component was developed specifically for this analysis using the USEPA WASP model. All receiving water reaches in the hydrodynamic model were checked to confirm the reasonableness of the channel configurations (refer to Section 2.8 for the discussion of the calibration of the model).

2.7 Water Quality Model of Receiving Waters

The water quality model predicts time-varying bacteria and dissolved oxygen (DO) in the City's receiving streams. The model accounts for input flows and loads from all watershed sources, as follows:

- upstream inflows to the Cuyahoga River, Little Cuyahoga River, and Ohio Canal;
- in-system stream inflows (e.g., Camp Brook);
- direct separate storm system discharges during wet weather; and
- CSOs during wet weather.

The model was developed using the USEPA WASP model. WASP is a dynamic model that predicts water quality conditions in receiving water systems subject to natural phenomena and man-made inputs. The model accounts for the time-varying processes of advection, dispersion, point and diffuse mass loadings, and boundary exchanges. The basic principle behind WASP is the conservation of mass. The water volume and water quality constituent masses are tracked and accounted for over time and space using a series of mass-balancing equations. The model traces each water quality constituent from its point of spatial and temporal input to its final point of export or decay, conserving mass in space and time.

As applied in this analysis, the WASP model accounts for bacteria and the DO cycle in the water column in response to time-varying advection, point loadings of bacteria, 5-day carbonaceous oxygen demand (CBOD₅), DO concentrations, and reaeration. The model accounts for the temperature-dependent biodegradation of bacteria and oxygen-demanding CBOD₅ introduced through the point loadings.

2.8 Calibration of the Hydraulic and Water Quality Models

The hydraulic model of the sewer system and receiving waters was verified against flow monitoring data that was collected from previous studies performed in 1994 and 1996, and the data collected as part of the current project. The results are presented in Appendix 12-A of the **Facilities Plan '98 - Appendices**. A detailed discussion of the calibration results is presented in Section 12.2 of the **Facilities Plan '98 - Alternatives**.

The water quality model was calibrated for fecal coliform bacteria and DO. The formal fecal coliform bacteria calibration process used data from the October 26, 1997 and December 10, 1997 events, and the formal DO calibration process used data from the October 26, 1997 event and the dry weather period from October 16 - October 23, 1997 (defined by the project flow monitoring program). The results are presented in Appendix 12-B of the **Facilities Plan '98 - Appendices**. A detailed discussion of the results is presented Section 12.2 of the **Facilities Plan '98 - Alternatives**.

2.9 Existing Conditions - Model Results

In anticipation of evaluating CSO impacts upon the receiving streams, data was obtained

from the CSO areas, as set forth in Section 2.5, Flow Monitoring and Sampling. In addition, data was also collected from stream segments upstream from each of the CSO areas. Notably, the data from the upstream segments demonstrated noncompliance with water quality standards. These upstream conditions must be considered when evaluating the impacts of CSOs on water quality in the receiving streams.

The hydraulic and water quality models were utilized to evaluate the existing conditions of the sewer system and receiving waters. A detailed discussion of the modeled results of the existing conditions is presented in Section 12.3 of the **Facilities Plan '98 - Alternatives**. The hydraulic collection system model was used to simulate the 1994 precipitation year in its entirety to characterize the system's existing condition baseline. The 1995 CSO System-Wide Study established 1994 as an average precipitation year, based on an analysis of 33 years of rainfall data for the Akron area (although the year had an atypical cluster of four very large events in its annual event distribution). The analysis established average precipitation values for annual volume, event average intensity, event duration, event volume, and inter-event duration. The 1994 precipitation year was used to model important annual hydraulic measures for the CSOs, including annual overflow volume, peak overflow rate, number of overflow events, number of overflow hours, and pounds of CBOD₅. The results are summarized in Tables 2-4 through 2-7.

The water quality model was used to predict time-varying bacteria and DO in the receiving streams, consisting of the Cuyahoga River, Little Cuyahoga River, and Ohio Canal. The impact of pollutant sources was evaluated using a single event simulation, based on a rainfall event that occurred October 26, 1997, and a continuous simulation of the six-month recreational period (May-October), based on the 1994 precipitation year. The single event simulation (0.91 inches of rainfall over a period of 22 hours, approximately equivalent to a 1-month design storm) indicates the following DO and bacteria impacts:

- The Ohio Canal does not experience a local DO drop under this simulation.
- The Little Cuyahoga River downstream of the Ohio Canal is affected directly by the Ohio Canal CBOD₅ load.

TABLE 2-4
Existing System
1994 Precipitation Year Rack Overflows -- Ranked by Annual Overflow Volume
 (Based on Predictions from the Hydraulic Collection System Model)

Rack No.	Annual						
	Volume (MG)	Percent of Total Overflow	Cumulative Percent of Total Overflow	Peak Q (mgd)	# of Events ¹	# of Hours	CBOD (lbs)
40	452.6	36.5%	36.5%	113.8	40	282	283,267
18	213.9	17.2%	53.7%	272.7	26	151	133,908
Diversion Chamber/Rack 17	143.4	11.6%	65.3%	148.0	44	247	89,755
16	119.7	9.6%	74.9%	122.8	39	225	74,914
35	44.5	3.6%	78.5%	81.4	49	123	27,858
12	44.2	3.6%	82.1%	133.8	34	53	27,671
14	27.5	2.2%	84.3%	36.5	55	187	17,183
24	23.9	1.9%	86.2%	49.7	46	102	14,936
3	16.0	1.3%	87.5%	41.0	38	69	10,020
32	15.3	1.2%	88.8%	42.1	39	66	9,598
15	14.9	1.2%	90.0%	32.6	44	92	9,317
28	13.1	1.1%	91.0%	32.1	40	75	8,194
29	11.5	0.9%	91.9%	18.0	45	160	7,210
22	11.3	0.9%	92.9%	58.8	19	23	7,070
26	10.7	0.9%	93.7%	18.5	52	127	6,695
31	8.5	0.7%	94.4%	32.4	25	35	5,338
4	8.5	0.7%	95.1%	26.1	22	45	5,338
10	8.0	0.6%	95.7%	24.2	33	56	5,010
36	7.8	0.6%	96.4%	22.6	34	55	4,869
11	6.7	0.5%	96.9%	34.3	15	25	4,190
20	6.7	0.5%	97.4%	13.8	44	91	4,176
34	5.9	0.5%	97.9%	11.8	46	93	3,671
19	5.2	0.42%	98.3%	24.3	16	25	3,226
30	4.1	0.33%	98.7%	7.9	25	91	2,589
7	3.7	0.30%	99.0%	15.1	23	33	2,346
8	2.9	0.24%	99.2%	7.0	38	67	1,845
5	2.5	0.20%	99.4%	12.5	19	23	1,554
27	2.3	0.19%	99.6%	10.2	21	29	1,437
33	1.5	0.12%	99.7%	3.6	26	51	936
21	1.3	0.10%	99.8%	11.8	9	11	787
25	1.2	0.10%	99.9%	7.6	13	16	754
13	0.6	0.05%	100.0%	5.6	10	10	390
37	0.3	0.02%	100.0%	5.0	6	6	178
9	0.2	0.01%	100.0%	1.9	6	7	115
23	0.0	0.00%	100.0%	1.4	3	3	21
39	0.0	0.00%	100.0%	0.0	0	0	0
2-S & 2-N	0.0	0.00%	100.0%	0.0	0	0	0
6	0.0	0.00%	100.0%	0.0	0	0	0
Total	1,240.4				1,044	2,754	776,366
Akron WPCS Flow ²	26,481.0			109.2	On Going	On Going	--
Akron WPCS Secondary Bypass	1,200.0			115.7	27	461	300,300

Total Annual Overflow Volume	1,240	MG	776,368
Total Akron WPCS Secondary Flow ²	26,800	MG	--
Total Akron WPCS Secondary Bypass	1,200	MG	300,300
			lbs CBOD
Total System Flow	29,240	MG	

Notes:

- 1) Number of Events based on 6-hour inter-event time
- 2) Akron WPCS flow represents secondary treatment, using maximum rate of 110 mgd, and assumes the stormwater retention pumping capacity is not exceeded. This volume includes the volume released back to the Akron WPCS after having up to 10 MG stored on an event basis.

TABLE 2-5
Existing System
1994 Precipitation Year Rack Overflows -- Ranked by Annual Peak Overflow Rate
(Based on Predictions from the Hydraulic Collection System Model)

Rack No.	Annual			
	Peak Q (mgd)	Volume (MG)	# of Events ¹	# of Hours
18	272.7	213.9	26	151
Diversion Chamber/Rack 17	148.0	143.4	44	247
12	133.8	44.2	34	53
16	122.8	119.7	39	225
40	113.8	452.6	40	282
35	81.4	44.5	49	123
22	58.8	11.3	19	23
24	49.7	23.9	46	102
32	42.1	15.3	39	66
3	41.0	16.0	38	69
14	36.5	27.5	55	187
11	34.3	6.7	15	25
15	32.6	14.9	44	92
31	32.4	8.5	25	35
28	32.1	13.1	40	75
4	26.1	8.5	22	45
19	24.3	5.2	16	25
10	24.2	8.0	33	56
36	22.6	7.8	34	55
26	18.5	10.7	52	127
29	18.0	11.5	45	160
7	15.1	3.7	23	33
20	13.8	6.7	44	91
5	12.5	2.5	19	23
34	11.8	5.9	46	93
21	11.8	1.3	9	11
27	10.2	2.3	21	29
30	7.9	4.1	25	91
25	7.6	1.2	13	16
8	7.0	2.9	38	67
13	5.6	0.6	10	10
37	5.0	0.3	6	6
33	3.6	1.5	26	51
9	1.9	0.2	6	7
23	1.4	0.0	3	3
39	0.0	0.0	0	0
2-S & 2-N	0.0	0.0	0	0
6	0.0	0.0	0	0
Total		1,240.4	1,044	2,754
Akron WPCS Flow ²	109.2	26,481.0	On Going	On Going
Akron WPCS Secondary Bypass	115.7	1,200.0	27	461

Total Annual Overflow Volume	1,240	MG
Total Akron WPCS Secondary Flow ²	26,800	MG
Total Akron WPCS Secondary Bypass	1,200	MG
 Total System Flow	 29,240	 MG

Notes:

1) Number of Events based on 6-hour inter-event time

2) Akron WPCS flow represents secondary treatment, using maximum rate of 110 mgd, and assumes the stormwater retention pumping capacity is not exceeded. This volume includes the volume released back to the Akron WPCS after having up to 10 MG stored on an event basis.

TABLE 2-6
Existing System
1994 Precipitation Year Rack Overflows -- Ranked by Annual Number of Event
(Based on Predictions from the Hydraulic Collection System Model)

Rack No.	Annual			
	# of Events ¹	Peak Q (mgd)	Volume (MG)	# of Hours
14	55	36.5	27.5	187
26	52	18.5	10.7	127
35	49	81.4	44.5	123
24	46	49.7	23.9	102
34	46	11.8	5.9	93
29	45	18.0	11.5	160
Diversion Chamber/Rack 17	44	148.0	143.4	247
15	44	32.6	14.9	92
20	44	13.8	6.7	91
40	40	113.8	452.6	282
28	40	32.1	13.1	75
16	39	122.8	119.7	225
32	39	42.1	15.3	66
3	38	41.0	16.0	69
8	38	7.0	2.9	67
12	34	133.8	44.2	53
36	34	22.6	7.8	55
10	33	24.2	8.0	56
18	26	272.7	213.9	151
33	26	3.6	1.5	51
31	25	32.4	8.5	35
30	25	7.9	4.1	91
7	23	15.1	3.7	33
4	22	26.1	8.5	45
27	21	10.2	2.3	29
22	19	58.8	11.3	23
5	19	12.5	2.5	23
19	16	24.3	5.2	25
11	15	34.3	6.7	25
25	13	7.6	1.2	16
13	10	5.6	0.6	10
21	9	11.8	1.3	11
37	6	5.0	0.3	6
9	6	1.9	0.2	7
23	3	1.4	0.0	3
39	0	0.0	0.0	0
2-S & 2-N	0	0.0	0.0	0
6	0	0.0	0.0	0
Total	1,044		1,240.4	2,754
Akron WPCS Flow ²	On Going	109.2	26,481.0	On Going
Akron WPCS Secondary Bypass	27	115.7	1,200.0	461

Total Annual Overflow Volume	1,240	MG
Total Akron WPCS Secondary Flow ²	26,800	MG
Total Akron WPCS Secondary Bypass	1,200	MG
Total System Flow	29,240	MG

Notes:

1) Number of Events based on 6-hour inter-event time

2) Akron WPCS flow represents secondary treatment, using maximum rate of 110 mgd, and assumes the stormwater retention pumping capacity is not exceeded. This volume includes the volume released back to the Akron WPCS after having up to 10 MG stored on an event basis.

TABLE 2-7
Existing System
1994 Precipitation Year Rack Overflows – Ranked by Annual Number of Hours
(Based on Predictions from the Hydraulic Collection System Model)

Rack No.	Annual			
	# of Hours	Peak Q (mgd)	Volume (MG)	# of Events
40	282	113.8	452.6	40
Diversion Chamber/Rack 17	247	148.0	143.4	44
16	225	122.8	119.7	39
14	187	36.5	27.5	55
29	160	18.0	11.5	45
18	151	272.7	213.9	26
26	127	18.5	10.7	52
35	123	81.4	44.5	49
24	102	49.7	23.9	46
34	93	11.8	5.9	46
15	92	32.6	14.9	44
20	91	13.8	6.7	44
30	91	7.9	4.1	25
28	75	32.1	13.1	40
3	69	41.0	16.0	38
8	67	7.0	2.9	38
32	66	42.1	15.3	39
10	56	24.2	8.0	33
36	55	22.6	7.8	34
12	53	133.8	44.2	34
33	51	3.6	1.5	26
4	45	26.1	8.5	22
31	35	32.4	8.5	25
7	33	15.1	3.7	23
27	29	10.2	2.3	21
11	25	34.3	6.7	15
19	25	24.3	5.2	16
22	23	58.8	11.3	19
5	23	12.5	2.5	19
25	16	7.6	1.2	13
21	11	11.8	1.3	9
13	10	5.6	0.6	10
9	7	1.9	0.2	6
37	6	5.0	0.3	6
23	3	1.4	0.0	3
39	0	0.0	0.0	0
2-S & 2-N	0	0.0	0.0	0
6	0	0.0	0.0	0
Total	2,754		1,240.4	1,044
Akron WPCS Flow ²	On Going	109.2	26,481.0	On Going
Akron WPCS Secondary Bypass	461	115.7	1,200.0	27

Total Annual Overflow Volume	1,240	MG
Total Akron WPCS Secondary Flow ²	26,800	MG
Total Akron WPCS Secondary Bypass	1,200	MG
Total System Flow	29,240	MG

Notes:

- 1) Number of Events based on 6-hour inter-event time
- 2) Akron WPCS flow represents secondary treatment, using maximum rate of 110 mgd, and assumes the stormwater retention pumping capacity is not exceeded. This volume includes the volume released back to the Akron WPCS after having up to 10 MG stored on an event basis.

- The Cuyahoga River has a long continuous reach of relatively depressed DO from the confluence with the Little Cuyahoga River downstream to the Akron WPCS. The downstream portion of the Ohio Canal has fecal coliform levels elevated above ambient conditions for the longest periods of time in the system (System-wide, fecal coliform levels remained elevated above ambient conditions for at least 17 hours and up to 96 hours in all model reaches).
- All modeled reaches of the Cuyahoga River in the CSO area upstream of the confluence with the Little Cuyahoga River show fecal coliform concentrations remain elevated above ambient conditions for a relatively long period. The occurrence of the long-duration elevated concentrations extends upstream of the Northside Interceptor CSO inflows, thus implicating boundary conditions and non-point sources.

The six-month recreational period was simulated to evaluate compliance with the applicable water quality standards. This evaluation indicates the following results:

- Model-predicted DO is never below the 5.0 milligrams per liter water quality standard in any of the receiving waters. Although, it is noted that the model does not account for diurnal variations due to photosynthesis and respiration, which could depress the average DO values into a limited number of periods of noncompliance.
- Modeling of the Cuyahoga River within and downstream of the CSO area predicts difficulties in achieving compliance with the bacteriological standard for five to six months of the six-month recreational period simulated.
- Modeling of the Little Cuyahoga River within the CSO area predicts difficulties in achieving compliance with the bacteriological standard for five months of the six-month recreational period simulated.

- Modeling of the Ohio Canal within the CSO area predicts difficulties in achieving compliance with the bacteriological standard for six months of the six-month recreational period simulated.

As set forth at the outset of this section, data from the stream segments entirely upstream of the CSO area (boundary conditions) demonstrates noncompliance with applicable water quality standards. In light of the upstream impacts, the modeling conducted to date is not conclusive with regard to reason for inability to meet applicable water quality standards in the receiving streams in the CSO area. Specifically, data collected upstream of the CSO area indicates as follows:

- Upstream boundary conditions on the Cuyahoga River near the Cuyahoga Falls Sheraton Suites demonstrate noncompliance with the bacteriological standard for every month in the six-month recreational period simulated.
- Upstream boundary conditions on the Little Cuyahoga River near Skelton Road demonstrate noncompliance with the bacteriological standard for three months out of the six-month recreational period.
- Upstream boundary conditions on the Ohio Canal near the Ohio Department of Natural Resources station demonstrate noncompliance with the bacteriological standards for five of the six-month recreational period simulated.
- Upstream boundary conditions are fully described in Facilities Plan '98 reference document 15, *Water Quality Modeling, Existing System Conditions, Technical Memorandum*, April 1998.

3.0 IDENTIFICATION OF SENSITIVE AREAS

3.1 Introduction

The CSO Control Policy requires municipalities to give the highest priority to controlling overflows to receiving waters considered sensitive. Wherever possible and economically feasible, the plan shall eliminate or relocate existing overflows to sensitive areas. According to the CSO Control Policy, sensitive areas include:

- Outstanding National Resource Waters;
- National Marine Sanctuaries;
- Waters with threatened or endangered species or their designated critical habitat;
- Primary contact recreation waters, such as bathing beaches;
- Public drinking water intakes or their designated protection areas; and
- Shellfish beds.

The sensitive areas within the City of Akron planning area are described briefly in this section and in greater detail in **Facilities Plan '98** Chapter 5.

3.2 State Resource Waters

The ten major subbasins within the planning area are: (1) Yellow Creek; (2) Mud Brook; (3) Furnace Run; (4) Cuyahoga River; (5) Little Cuyahoga River; (6) Ohio Canal; (7) Sand Run; (8) Woodward Creek; (9) Pigeon Creek; and (10) Mud Run. Mud Run and Pigeon Creek drain to the Tuscarawas River basin, while the remaining areas are direct tributaries to the Cuyahoga River.

The Cuyahoga River drains approximately 813.3 square miles, of which 27.0 square miles are located in the planning area. The elevation of the river ranges from 573 feet above mean sea level (MSL) at its mouth on Lake Erie to 1,290 feet above MSL near its sources. This represents an average gradient of 7.1 feet per mile. The portion of the Cuyahoga River within the planning area extends from river mile 37.2 (Yellow Creek) to river mile 52.0 (Munroe Falls Dam). However, flow monitoring and sampling extended farther downstream to river mile 33.3 (Bolanz Road).

The State of Ohio's Water Quality Standards assign three (3) designations, aquatic life

habitat, water supply use, and recreational use, to all bodies of water in the State of Ohio. The Cuyahoga River in the planning area is designated as a warm water habitat for aquatic life and primary contact for recreation use in the State of Ohio's Water Quality Standards. In addition, there are two sub-segments that have the added designation as State Resource Waters in the Water Quality Standards: the segment through the Gorge and Cascade Valley Metropolitan Parks, which are located at the boundary between the City of Akron and the City of Cuyahoga Falls, and the segment from Bath Road north which is in the Cuyahoga Valley National Recreation Area.

3.3 Gorge and Cascade Valley Metropolitan Parks

As previously mentioned, the Gorge and Cascade Valley Metropolitan Parks are located along the Cuyahoga River at the boundary between the City of Akron and the City of Cuyahoga Falls. These facilities provide a unique urban park setting, combining natural scenic vistas and hike trails with recreational activity areas (such as ball fields and sledding hills). The parks incorporate many unique features associated with the Cuyahoga River, its flood plain and the valley rim. Oak Blackgum, Tuliptrees, and Yellow Birch are common in the woods that cover the gorge valley walls. Water rushes through the valley in areas of rapids. A variety of fish live in the river, providing prey for Belted Kingfisher, Great Blue Heron, and Green-backed Heron. In the spring, the Ohio state flower, White Trillium, grows in the floodplain woods, and a variety of wildflowers are abundant in the summer and fall. The parks are located within the facilities planning area, adjacent to the area of the Northside Interceptor CSOs.

3.4 Cuyahoga Valley National Recreation Area

This nature preserve stretches 22 miles along the Cuyahoga River between Akron and Cleveland and encompasses approximately 33,000 acres of relatively undeveloped, scenic, open space. Established as a national recreation area in 1974, the area is administered by the U.S. Department of the Interior, National Park Service. It includes a number of Akron and Cleveland metropolitan parks, and their associated facilities including hiking and biking trails, camping and fishing areas, field sports centers, and a variety of scenic and cultural attractions. Its expansive area protects environmentally sensitive features such as mature woodlands, rolling meadows, gentle

farmlands, ravines, gorges, ledges, river bends and meandering streams. The park provides habitat for many rare species of plants and threatened, potentially threatened, and endangered species of wildlife. The park also contains several historic and archaeologically significant sites. All of the lands in this recreation area are being preserved by the federal government and are not available for development. The park is located downstream of the City of Akron WPCS discharge and the entire CSS.

3.5 Ohio & Erie Canal National Heritage Corridor

The Ohio & Erie Canal National Heritage Corridor is a federal historical corridor that stretches from Cleveland through Akron and Canton to New Philadelphia. The boundaries of this corridor generally follow the Ohio & Erie Canal, which parallels the Cuyahoga River in northern Summit County and the Tuscarawas River in southern Summit County. The Ohio & Erie Canal passes through the center of the City of Akron before connecting to the Tuscarawas River basin. The final management plan for this corridor will control federal funding that will be used to build new trails, rail links, and visitor centers. The plan for the corridor must still receive federal approval.

3.6 Cuyahoga American Heritage River

The American Heritage Rivers initiative program was implemented by the federal government to help communities restore and protect hometown rivers. The Cuyahoga River was one of 14 rivers designated nationally on July 30, 1998 as part of the American Heritage Rivers initiative. The "Partners" that formed the American Heritage Task Force for the Cuyahoga River Watershed in northeast Ohio and submitted the nomination for the initiative includes representatives from:

- The Cuyahoga River Remedial Action Plan
- Ohio & Erie Canal Association
- Upper Cuyahoga River Watershed Task Force
- Northeast Ohio Areawide Coordinating Agency
- Northeast Ohio Four County Regional Planning and Development Organization

The American Heritage Rivers initiative helps community-based efforts to revitalize rivers, neighborhoods, and waterfronts. The initiative integrates state, local, federal, and private expertise and resources to achieve community-identified goals including natural resources management, economic development, environmental protection, and historic preservation.

The Forest Service, State and Private Forestry Northeastern Area, was selected by the Partners and the U.S. Department of Agriculture to serve as the sponsoring federal agency to coordinate federal resources and provide a River Navigator (coordinator) to act as a liaison between the Partners and federal agencies. The River Navigator will provide assistance to communities in implementing a plan of action developed by the Partners.

4.0 ALTERNATIVE IDENTIFICATION AND EVALUATION

4.1 Introduction

A range of CSO improvement alternatives was evaluated in the preparation of the long-term control plan. These alternatives included storage and treatment alternatives, collection system controls, source controls, non-traditional alternatives, and improvements at the City of Akron Water Pollution Control Station (WPCS). The objective of each technology considered was to reduce or eliminate CSO and to provide an improvement in the water quality of the Ohio Canal, Little Cuyahoga and Cuyahoga Rivers, and Camp Brook. The advantages and disadvantages of each alternative were considered as part of the screening process.

According to the CSO Control Policy there are two approaches that can be used in addressing CSOs, the "presumption" and "demonstration" approaches. In the "presumption" approach, *a program that meets any of the three criteria listed below would be presumed to provide an adequate level of control to meet the water quality-based requirements of the Clean Water Act, provided that the permitting authority determines that such presumption is reasonable in light of the data and analysis conducted in the characterization, monitoring, and modeling of the system and the consideration of sensitive areas. These criteria are provided because data and modeling of wet weather events often do not give a clear picture of the level of controls necessary to protect the water quality standards.*

- *no more than an average of four overflow events per year, provided that the NPDES permitting authority may allow up to two additional overflow events per year. For the purpose of this criterion, an overflow event is one or more overflows from a combined sewer system as the result of a precipitation event that does not receive the minimum treatment specified below; or*
- *The elimination or the capture for treatment of no less than 85% by volume of the combined sewage collected in the combined sewer system during precipitation events on a system-wide annual average basis; or*
- *The elimination or removal of no less than the mass of the pollutants, identified as causing water quality impairment through the sewer system characterization,*

monitoring, and modeling effort, for the volumes that would be eliminated or captured for treatment under the previous paragraph.

The minimum treatment specified in the first paragraph consists of the following:

- Primary clarification, which includes removal of floatables and settleable solids;
- Solids and floatables disposal; and
- Disinfection of the effluent.

In the "demonstration" approach, the City of Akron would have to *demonstrate that a selected control program, is adequate to meet the water quality-based requirements of the Clean Water Act. The permittee must demonstrate each of the following:*

- *the planned control program is adequate to meet the Water Quality Standards and protected designated uses, unless the water quality standards or uses can not be met as a result of natural background conditions or pollution sources other than CSOs;*
- *the CSO discharges remaining after implementation of the planned control program will not preclude the attainment of water quality standards or the receiving waters' designated uses or contribute to their impairment. Where water quality standards and designated uses are not met in part because of natural background conditions or pollution sources other than CSOs, a total maximum daily load, including a wasteload allocation and a load allocation , or other means should be used to apportion pollutant loads;*
- *the planned control program will provide the maximum pollution reduction benefits reasonably attainable; and*
- *the planned control program is designed to allow cost-effective expansion or cost-effective retrofitting if additional controls are subsequently determined to be necessary to meet the water quality standards or designated uses.*

The approach taken with Long-Term Control Plan '98 is the "presumption" approach. This approach was taken because screening-level investigations with the water quality model revealed that attaining recreational water quality standards was not possible even with complete sewer separation, which had a cost that exceeded \$1 billion. Wet weather sources continued to have bacteria levels that were high enough to cause noncompliance with the water quality standards.

The method for meeting the "presumption" approach was to propose CSO control projects at each outfall based on cost versus performance curves, where for lower levels of CSO control, small increments of increased cost resulted in large increments of improved performance, and for high levels of CSO control, large increments of increased cost resulted in small increments of improved performance. The optimal point, or "knee of the curve", was selected where the incremental change in cost per change in performance changes most rapidly. This approach when applied to basin and tunnel sizing, as described in **Facilities Plan '98 - Alternatives** - Section 13.2.1 Satellite Storage and Treatment Facilities, resulted in the same approximate levels of control whether rack overflows were controlled by treatment basins, storage basins, or tunnels. Therefore, different combinations of these control technologies used in different alternative integrated plans would result in the same approximate levels of control.

Based upon the provisions of the U.S. EPA April 19, 1994, CSO Control Policy and the March, 1995, Ohio EPA CSO Strategy, the following terms were interpreted to have the corresponding meanings:

- *Combined Sewer System* means the entire collection system.
- *Combined Sewage* means the total flow that enters the collection system during a precipitation event. This included all storm water, sanitary sewage, and infiltration.
- *Captured* means all CSO captured in storage basins (collection system and at the WPCS), treatment basins, and tunnels.
- *Treatment* means primary clarification, solids and floatables disposal, and disinfection (treatment basins and WPCS only) up to the individual projects designated design storm. This applies to storage basins (collection system and at the WPCS), treatment basins, and tunnels.

- *Precipitation Event* was defined as occurring when flows at the WPCS exceeded the average daily flow of 76.5 mgd.

4.2 Collection System Alternatives

As per Section 2.5, the focus of the collection system alternatives was on the reduction of bacteria levels, solids, volume, CBOD₅, and floatables in the discharge from the combined sewer system. A preliminary screening of alternatives was performed on a wide range of solutions for these problems. This preliminary screening developed a list of feasible alternatives that were considered to be applicable to the Akron combined sewer system. These feasible alternatives were evaluated in detail. These alternatives included storage and treatment alternatives, collection system controls, floatable controls, and non-traditional alternatives. The effectiveness of each technology evaluated was determined as part of the overall evaluation of the improvement. The effectiveness of the alternatives was determined through water quality modeling and by evaluating CSO impacts.

Storage and treatment alternatives included:

- deep tunnels, designed to capture CSO from several racks in areas where large volumes of overflow cause odors, floatables, and water quality problems, and/or in areas where failing infrastructure is a concern;
- storage basins, are designed to provide storage, screening, and settling of overflows at racks up to the capacity of a selected design storm, and to dewater the basins to the interceptors within a relatively short time frame; and
- treatment basins, which are smaller than storage basins, are also designed for storage, screening, and other settling up to the capacity of a selected design storm, and to dewater the basins to the interceptors within a relatively short time frame. In addition, the discharge to the receiving waters is disinfected.

Floatable control alternatives included:

- in-line vortex separator technology, designed to separate and trap floatables and debris in a screened basket for removal after storm events; and
- in-line or end-of-pipe netting systems, designed to trap floatables in mesh bags which can be disposed of and replaced after storm events.

Collection system controls included:

- complete or partial separation of sewers in combined sewer areas, which would involve the installation of storm sewers in most cases;
- express sewers, which were evaluated in areas where a separate sanitary line could be identified upstream of Racks 11,12, and 18 known to be a large contributor of CSO to the system; and
- regulator modifications, which involved altering the rack configuration (e.g., raising overflow weir height) or moving the location of the rack.

Non-traditional alternatives included:

- designating undeveloped “set-back” areas along the Cuyahoga and Little Cuyahoga Rivers and the Ohio Canal, to preserve natural areas and prevent any further development along the waterways;
- stream restoration or channel repair to improve habitat for biological communities; and
- re-aeration structures to improve aeration in stream channels.

4.3 WPCS Alternatives

The WPCS was first analyzed to determine the maximum flow rates for complete treatment (primary and secondary, etc.) and for primary treatment and disinfection. The CSO Control Policy requires that treatment at the WPCS be maximized, meaning that the collection system is delivering the maximum flow to the WPCS and this maximum flow is being treated completely or partially

before being discharged to the receiving waters. This analysis determined the course that would be followed in developing WPCS alternatives for evaluation. The analysis of the WPCS is presented in Section 14 of the document **Facilities Plan '98 - Alternatives**. The analysis showed that the WPCS is capable of providing complete treatment for a maximum WPCS influent flow rate of 110 mgd, and partial treatment, primary and screening, from 110 mgd to 280 mgd (the capacity of the Main Outfall).

WPCS alternatives included:

- additional retention, which would reduce secondary bypasses, involves constructing additional tanks to capture and hold peak flows during wet weather events for treatment when the WPCS is capable of providing full treatment;
- septage receiving station, for receiving the liquid and solid materials that are pumped from septic tanks, portable toilets, and grease traps, at the WPCS;
- tertiary treatment, which would remove additional suspended solids from the WPCS final effluent to reduce loadings to the Cuyahoga River;
- effluent pumping, which would provide protection to WPCS process equipment that could be damaged by flooding during high flow periods in the Cuyahoga River;
- disinfection improvements, which could possibly increase the efficiency during wet weather events of the process that reduces bacterial and fecal coliform concentrations in the WPCS final effluent; and
- post aeration, which would eliminate the minor dissolved oxygen violations in the WPCS final effluent.

4.4 Ultimate Integrated Plan Alternatives

Five ultimate integrated plan alternatives were developed as part of the Long-Term Control Plan '98 to integrate the CSO control technologies considered viable for Akron's collection system, improvements at the WPCS, and stream restoration: sewer separation, storage/conveyance tunnels, detention basins, retention tanks, post-aeration, disinfection, infiltration/inflow elimination, and non-traditional. From a water quality perspective, Ultimate Integrated Plan Alternatives Nos. 2 thru 5

were designed to achieve the same relative water quality impacts. Each ultimate integrated plan alternative summarized below was made up of some combination of these technologies. The capital costs given for each plan includes preliminary engineering, construction, construction inspection, construction engineering, and interest on bond anticipation notes, and are in 1998 dollars.

- Plan No. 1 WPCS Retention Basins
 WPCS Disinfection
 WPCS Post-Aeration
 Rack 40/31 Storage Basin
 Sewer Separation (34 Racks)
 Little Cuyahoga River Stream Restoration
 Cuyahoga River Re-Aeration Structures
 Infiltration/Inflow Elimination
 Capital Cost = \$1,071,667,300

- Plan No. 2 WPCS Retention Basins
 WPCS Disinfection
 WPCS Post-Aeration
 Rack 40/31 Storage Basin
 Ohio Canal Interceptor Tunnel (9 Racks)
 Northside Interceptor Tunnel (4 Racks)
 5 Storage Basins (6 Racks)
 5 Treatment Basins (8 Racks)
 Sewer Separation (7 Racks)
 Little Cuyahoga River Stream Restoration
 Cuyahoga River Re-Aeration Structures
 Infiltration/Inflow Elimination
 Capital Cost = \$248,055,800

- Plan No. 3 WPCS Retention Basins
 WPCS Disinfection

WPCS Post-Aeration
Rack 40/31 Storage Basin
Ohio Canal Interceptor Tunnel (9 Racks)
9 Storage Basins (10 Racks)
5 Treatment Basins (8 Racks)
Sewer Separation (7 Racks)
Little Cuyahoga River Stream Restoration
Cuyahoga River Re-Aeration Structures
Inflow/Infiltration Elimination
Capital Cost = \$226,524,800

- Plan No. 4 WPCS Retention Basins
WPCS Disinfection
WPCS Post-Aeration
Rack 40/31 Storage Basin
Northside Interceptor Tunnel (4 Racks)
7 Storage Basins (8 Racks)
8 Treatment Basins (13 Racks)
Sewer Separation (9 Racks)
Little Cuyahoga River Stream Restoration
Cuyahoga River Re-Aeration Structures
Inflow/Infiltration Elimination
Capital Cost = \$184,684,300

- Plan No. 5 WPCS Retention Basins
WPCS Disinfection
WPCS Post-Aeration
Rack 40/31 Storage Basin
11 Storage Basins (12 Racks)
8 Treatment Basins (13 Racks)
Sewer Separation (9 Racks)
Little Cuyahoga River Stream Restoration

Cuyahoga River Re-Aeration Structures
Inflow/Infiltration Elimination
Capital Cost = \$163,153,300

4.5 Evaluation Methodology

The Ultimate Integrated Plan Alternatives were evaluated using decision making computer software (Criterium Decision Plus) against the following values:


- Storm Water Impacts;
- Water Quality Improvements;
- Operation and Maintenance;
- Costs;
- Public Acceptance;
- Community Improvements; and
- Construction Issues.

The results of the evaluation, which are shown on Figure 4-1, of the evaluation were as follows:

Alternative No. 2 - 67.9% acceptable
Alternative No. 3 - 61.4% acceptable
Alternative No. 4 - 56.0% acceptable
Alternative No. 5 - 48.9% acceptable
Alternative No. 1 - 34.5% acceptable

Ultimate Integrated Plan Alternative No. 2 was recommended as the selected plan.

Figure 4-1
Ranking of Ultimate Integrated Plans



4.6 Selected Ultimate Integrated Plan

Based on the results of the decision making computer software (Criterium Decision Plus) Ultimate Integrated Plan No. 2 was selected. The main components of Ultimate Integrated Plan No. 2 are shown in Table 4-1 and on Figures 4-2 and 4-3.

The benefits of the Ultimate Integrated Plan No. 2 are as follows:

Ohio Canal Interceptor Tunnel

- addresses several of the largest annual CSO volumes;
- removes visible debris (floatables, etc.) and odor problems from downtown (Lock 2 Park/Canal Park) Ohio Canal area;
- promotes economic development/public relations;
- replaces failing infrastructure which may need rehabilitation within 10 years;
- reduces O&M by eliminating the Ohio Canal Interceptor north of the innerbelt (from the Power Plant to North Street);
- improve control and reduce monitoring of overflows by combining 9 existing rack overflows into one overflow location; and
- reduces the potential for North Street flooding.

Northside Interceptor Tunnel


- eliminates the existing Northside Interceptor O&M problems;
- eliminates failing infrastructure;
- removes visible debris (floatables, etc.) and odor problems from the Cascade Valley Park area;
- remove overflows to a State Resource Water (Cuyahoga River in the Gorge Metropolitan Park);
- improve control and reduce monitoring of overflows by combining 4 existing rack overflows into one overflow location; and
- support from environmental groups.

TABLE 4-1

ULTIMATE INTEGRATED PLAN ALTERNATIVE NO. 2

Item	Description	Comments
Rack 2-N	N/A	No overflow in 1994 precipitation year*
Rack 2-S	N/A	No overflow in 1994 precipitation year*
Rack 3	Treatment Basin	
Rack 4	OCI Tunnel	
Rack 5	Storage Basin	Combined with Rack 7
Rack 6	N/A	No overflow in 1994 precipitation year
Rack 7	Storage Basin	Combined with Rack 5
Rack 8	Separation	
Rack 9	Separation	
Rack 10	Treatment Basin	Combined with Rack 11
Rack 11	Treatment Basin	Combined with Rack 10
Rack 12	Treatment Basin	
Rack 13	Separation	
Rack 14	Storage Basin	
Rack 15	Storage Basin	
Rack 16	OCI Tunnel	
Div. Ch./Rack 17	OCI Tunnel	
Rack 18	OCI Tunnel	
Rack 19	OCI Tunnel	
Rack 20	OCI Tunnel	
Rack 21	Separation	Area along East Market Street to OCI Tunnel
Rack 22	Storage Basin	75 Acres to be Separated
Rack 23	OCI Tunnel	
Rack 24	OCI Tunnel	
Rack 25	Separation	
Rack 26	Treatment Basin	Combined with Rack 28
Rack 27	Treatment Basin	Combined with Rack 29
Rack 28	Treatment Basin	Combined with Rack 26
Rack 29	Treatment Basin	Combined with Rack 27
Rack 30	Separation	
Rack 31	Storage Basin	Combined with Rack 40
Rack 32	NSI Tunnel	
Rack 33	NSI Tunnel	
Rack 34	NSI Tunnel	
Rack 35	NSI Tunnel	
Rack 36	Storage Basin	
Rack 37	OCI Tunnel	
Rack 39	Separation	
Rack 40	Storage Basin	Combined with Rack 31
WPCS	Additional Retention	
WPCS	Disinfection Improvements	
WPCS	Post-Aeration Facilities	
Other	Non-Traditional	

Note: The "No overflow in 1994 precipitation year" is from the model of the collection system.



LEGEND

1. TREATMENT PLANT
2. TREATMENT PLANT
3. TREATMENT PLANT
4. TREATMENT PLANT
5. TREATMENT PLANT
6. TREATMENT PLANT
7. TREATMENT PLANT
8. TREATMENT PLANT
9. TREATMENT PLANT
10. TREATMENT PLANT
11. TREATMENT PLANT
12. TREATMENT PLANT
13. TREATMENT PLANT
14. TREATMENT PLANT
15. TREATMENT PLANT
16. TREATMENT PLANT
17. TREATMENT PLANT
18. TREATMENT PLANT
19. TREATMENT PLANT
20. TREATMENT PLANT
21. TREATMENT PLANT
22. TREATMENT PLANT
23. TREATMENT PLANT
24. TREATMENT PLANT
25. TREATMENT PLANT
26. TREATMENT PLANT
27. TREATMENT PLANT
28. TREATMENT PLANT
29. TREATMENT PLANT
30. TREATMENT PLANT
31. TREATMENT PLANT
32. TREATMENT PLANT
33. TREATMENT PLANT
34. TREATMENT PLANT
35. TREATMENT PLANT
36. TREATMENT PLANT
37. TREATMENT PLANT
38. TREATMENT PLANT
39. TREATMENT PLANT
40. TREATMENT PLANT
41. TREATMENT PLANT
42. TREATMENT PLANT
43. TREATMENT PLANT
44. TREATMENT PLANT
45. TREATMENT PLANT
46. TREATMENT PLANT
47. TREATMENT PLANT
48. TREATMENT PLANT
49. TREATMENT PLANT
50. TREATMENT PLANT
51. TREATMENT PLANT
52. TREATMENT PLANT
53. TREATMENT PLANT
54. TREATMENT PLANT
55. TREATMENT PLANT
56. TREATMENT PLANT
57. TREATMENT PLANT
58. TREATMENT PLANT
59. TREATMENT PLANT
60. TREATMENT PLANT
61. TREATMENT PLANT
62. TREATMENT PLANT
63. TREATMENT PLANT
64. TREATMENT PLANT
65. TREATMENT PLANT
66. TREATMENT PLANT
67. TREATMENT PLANT
68. TREATMENT PLANT
69. TREATMENT PLANT
70. TREATMENT PLANT
71. TREATMENT PLANT
72. TREATMENT PLANT
73. TREATMENT PLANT
74. TREATMENT PLANT
75. TREATMENT PLANT
76. TREATMENT PLANT
77. TREATMENT PLANT
78. TREATMENT PLANT
79. TREATMENT PLANT
80. TREATMENT PLANT
81. TREATMENT PLANT
82. TREATMENT PLANT
83. TREATMENT PLANT
84. TREATMENT PLANT
85. TREATMENT PLANT
86. TREATMENT PLANT
87. TREATMENT PLANT
88. TREATMENT PLANT
89. TREATMENT PLANT
90. TREATMENT PLANT
91. TREATMENT PLANT
92. TREATMENT PLANT
93. TREATMENT PLANT
94. TREATMENT PLANT
95. TREATMENT PLANT
96. TREATMENT PLANT
97. TREATMENT PLANT
98. TREATMENT PLANT
99. TREATMENT PLANT
100. TREATMENT PLANT



40 MG OF RETENTION
ADDITIONAL CHLORINE
POST VENTILATION

AKRON FACILITIES PLAN '98

FIGURE 4-3
RECOMMENDED AKRON
WPPS IMPROVEMENTS

Detention Basins

- addresses largest CSO annual volume and OEPA primary concern (Rack 40);
- reduces visible debris by capturing floatables and odors;
- provides primary clarification (treatment basin); and
- provides disinfection (treatment basin).

Sewer Separation

- used only where economically feasible;
- used only where storm water impacts are minimum (i.e., residential); and
- reduces O&M/monitoring by removing racks.

Non-Traditional Stream Improvements

- aesthetic improvements for the stream;
- support from environmental groups and OEPA;
- minimal O&M; and
- public can see and use the improvements.

WPCS Improvements

- reduces secondary bypasses and their water quality impacts; and
- reduces the risk of DO and fecal noncompliance;
- allows for the dewatering of the collection system tunnels and basins without adversely affecting the operation of the WPCS.

Actual water quality benefits will be measured over time. In the event that it is determined that water quality standards will not be achieved even after the implementation of all aspects of the Long-Term Control Plan, the City of Akron will consider a water quality standard variance, as contemplated under the U.S. EPA CSO Control Policy and the Ohio EPA CSO Strategy. Specifically, the Ohio EPA Strategy states as follows:

"Ohio EPA will meet with communities as they develop their long-term control plans to discuss cases where changes to water quality standards may be appropriate to better address wet weather conditions. Site specific changes to water quality criteria, changes to a receiving water's use designation, or a water quality standard variance can be considered as allowed by Ohio's Water Quality Standards..."

It is also essential to keep in mind that the purpose of this Long-Term Control Plan is to address impacts from CSOs. As set forth in Section 2.9, existing data demonstrates that there are significant water quality impacts upstream of the CSO area, which impacts are clearly no the result of discharges associated with the City of Akron's CSOs. The City of Akron has prepared this Long-Term Control Plan, and will implement the projects contemplated herein, based upon the assumption that Ohio EPA will fully cooperate with the City of Akron with regard to requests for water quality standard variances and/or use designation modifications, as indicated in the Ohio EPA's CSO Strategy. It is also contemplated that the Ohio EPA will take additional steps, as appropriate, to address upstream and non-CSO sources that contribute to the degradation of in-stream conditions.



A comparison of the performance of Ultimate Integrated Plan No. 2 to the existing combined sewer system is presented in Tables 4-2 to 4-5. The following is a summary of the comparison of the performance of Ultimate Integrated Plan No. 2 to the existing combined sewer system.

Number of Combined Sewer Overflows

<u>Location</u>	<u>Existing Conditions</u>	<u>Integrated Alternative #2</u>	<u>Percent Reduction</u>
Collection System	1,044	100	90
WPCS Secondary Bypass	<u>27</u>	<u>6</u>	78
Overall	1,071	106	90

Hours of CSO

<u>Location</u>	<u>Existing Conditions</u>	<u>Integrated Alternative #2</u>	<u>Percent Reduction</u>
Collection System	2,754	340	88
WPCS Secondary Bypass	<u>461</u>	<u>311</u>	33
Overall	3,215	651	80



LEGEND

CITY OF AKRON
BOUNDARY

RIVERS AND LAKES

CSO CONTRIBUTING AREA

CSO PROJECTS

STORAGE BASINS
TREATMENT BASIN
SEPARATION
OCC TUNNEL
1/15 TUNNEL
NO ACTION

BACK 40

FIGURE 4-2
AKRON FACILITIES PLAN '96
COMBINED SEWER AREAS
SELECTED INTEGRATED PLAN



Volume of CSO

<u>Location</u>	<u>Existing Conditions</u>	<u>Integrated Alternative #2</u>	<u>Percent Reduction</u>
Collection System	1,240	454	63
WPCS Secondary Bypass	<u>1,200</u>	<u>912</u>	24
Overall	2,440	1,366	44

CBOD Loading of CSO

<u>Location</u>	<u>Existing Conditions</u>	<u>Integrated Alternative #2</u>	<u>Percent Reduction</u>
Collection System	776,366	309,530	60
WPCS Secondary Bypass	<u>300,300</u>	<u>228,391</u>	24
Overall	1,076,666	537,921	50

A summary of the performance of Ultimate Integrated Plan No. 2 is as follows:

- The biggest reductions are in the number of combined sewer overflows and hours of combined sewer overflow for the collection system, which would be reduced by 90 and 88 percent, respectively.
- The volume of combined sewer overflow would be reduced by 63 percent, and this could be higher in a more typical precipitation year. The analysis year of 1994 was typical from a total rainfall amount, but it had an above average number of large storm events that would impact the volume of combined sewer overflow. A large storm event would have a larger rainfall volume falling over a given time frame, which would quickly overwhelm the collection system and WPCS, and generate more overflow volume. Substituting several smaller events for the larger events would mean less rainfall volume in a given time frame, which would hypothetically increase the capture rate of the collection system and WPCS.
- The WPCS Secondary Bypass would not benefit as much as the collection system would from the improvements. This is because the hydraulic model of the collection system was set to totally dewater (return stored flow to the collection system) the tunnels and detention basins within 24 hours from the end of the storm event. This

- extends the number of hours of high flows to the WPCS, and without the new additional storm retention would have increased the amount of secondary bypass. Actual operation of the collection system improvements will involve close coordination between WPCS and collection system operations to lessen the dewatering impacts. This can be accomplished by increasing the dewatering time or delaying the start of the dewatering process to reduce the impact on the WPCS.

In addition, the Long-Term Control Plan is required to meet the 85 percent capture goal. Ultimate Integrated Plan No. 2 exceeds this criteria. The general calculation, which is based on the definitions stated in Section 4.1 (Detailed discussion of this calculation appears below), is as follows:

Annual Volume of Storm Flow **= 7,257 Mgal**
(Flow above ADF of 76.5 mgd at WPCS, from Hydraulic Model)

Annual Overflow Volume (from Table 4-2) **= 454 Mgal**

Percent Capture = Annual Volume of Storm Flow / (Annual Overflow Volume + Annual Volume of Storm Flow)

Percent Capture = 7,257 Mgal / (454 + 7,257) = 94%

Detailed Derivation Of Percent Capture

The CSO Policy (or guidance) gives us the following definition of the Presumption Approach:

"The elimination or the capture for treatment of no less than 85% by volume of the combined sewage collected in the CSS during precipitation events on a system-wide annual average basis..."

For the calculations of the City of Akron's Annual Percent Capture, the following were assumed.

- "Treatment" is defined as primary (or greater) treatment. Therefore, all influent to the WPCS (including secondary bypass) and all TREATED overflow from Treatment Basins in Alternative 2 is counted as being "captured for treatment" (CFT).
- Combined sewage is any flow that is a mix of stormwater and sanitary flow.

- A precipitation event is defined as occurring when inflow to the WPCS exceeds the annual daily average inflow rate.

These definitions were used in estimating the annual percent capture for Ultimate Integrated Alternative 2.

General Calculation

We used the following fundamental calculation to estimate Annual Percent Capture:

$$\text{Percent Capture} = \frac{V_{\text{CFT}}}{V_{\text{TOTAL}}}$$

Where,

V_{CFT} = CFT as defined above which includes the treated volume discharged from upsystem treatment basins under Ultimate Integrated Alternative 2.

V_{OVERFLOW} = the annual sum of all the **untreated** overflows from the combined sewer system including overflows from storage basins, treatment basins, and tunnels in Alternative 2.

$$V_{\text{TOTAL}} = V_{\text{CFT}} + V_{\text{OVERFLOW}}$$

Each of the required volume estimates were obtained from continuous annual model simulations of the typical precipitation year (1994) for Akron.

Specific Calculation for Ultimate Integrated Alternative 2

A summary of the configuration of Ultimate Integrated Alternative 2 is shown in Table 4-2 on Page 4.19. This table shows the Alternative 2 technology for each rack in the system.

Each of the terms in the percent capture calculation (V_{OVERFLOW} , V_{CFT} , and V_{TOTAL}) for Ultimate Integrated Alternative 2 are described below.

Volume of Untreated Overflow (V_{OVERFLOW})

Volume of untreated overflow for each of the upsystem CSO points was tracked on an hourly basis in the continuous annual model simulation. The results for each CSO point are shown in Table 4-2. The total annual untreated overflow volume for the system under Alternative 2 is 454.4 Mgal.

Untreated overflow occurs at the storage basins and tunnels when the storage volume of these

facilities is exceeded. This can occur during a single storm of sufficient magnitude, or during a sequence of smaller storms that cannot be individually dewatered during inter-event periods.

Untreated overflows occur at treatment basins when the design peak flow rate of the facility is exceeded. This means that long duration, low intensity storms have the potential to be treated in full, while short duration, high intensity storms may result in an untreated overflow. During overflow conditions at a treatment basin, only that increment of the inflow above the design peak flow rate results in untreated overflow.

Volume of Treated Flow (V_{CFT})

In order to calculate the WPCS component of V_{CFT} , the annual predicted inflow hydrograph to the WPCS was analyzed on a per hour basis. Whenever the inflow rate increased above the annual average flow rate of 76.5 MGD (118.4 cfs)¹, the beginning of a precipitation event was established and the calculation of treated volume was initiated. This calculation continued until the WPCS inflow rate dropped back below 76.5 mgd. One storm is shown in detail on Figure 4.4 as an example of this process.

This WPCS V_{CFT} calculation process was performed for the full typical precipitation year. The results are shown graphically in Figure 4.5 through 4.16 on a per month basis. These graphs show the predicted WPCS inflow hydrograph, and identify the precipitation periods during which the V_{CFT} calculation was performed. Table 4-6 summarizes the numerical WPCS V_{CFT} results presented on the graphs on a per month basis.

This total annual WPCS V_{CFT} was presented in the preliminary calculations of annual percent capture for Ultimate Integrated Alternative 2.

The total V_{CFT} for the annual percent capture calculation can also take credit for the V_{CFT} from the upsystem treatment basins. Given the configuration of Ultimate Integrated Alternative 2, this volume is relatively small. However, the volume of treated flow for each of the five upsystem treatment basins was tracked on an hourly basis in the continuous annual model simulation. This total annual treatment basin V_{CFT} is 89 Mgal. Table 4-7 extracts the reduction in volume from Table 4-2 for the treatment basins to show the calculation of this amount.

Total Volume (V_{TOTAL})

The total volume is the sum of the untreated overflow volume and the treated flow volume:

$$V_{TOTAL} = 454 + (7257+89) = 7800 \text{ Mgal}$$

¹ 76.5 MGD is the calculated annual average daily flow based on the simulation of the 1994 precipitation year as described in Table 8-6 of the 1998 CSO System Wide Study Submitted to Ohio EPA December 15, 1998.

Resulting Annual Percent Capture

The Annual Percent Capture for Ultimate Integrated Alternative 2 resulting from the above volume estimates is as follows:

$$\text{Annual Percent Capture} = (7257+89)/7800 = 94 \text{ percent.}$$

Table 4-6
Monthly V_{CFT} at the WPCS for Percent Capture Calculation
Based on Model Results for Typical Precipitation Year.

Month	V_{CFT} (Mgal)
January	486.88
February	109.15
March	240.80
April	1806.39
May	261.05
June	456.27
July	1170.98
August	1317.61
September	339.31
October	105.65
November	377.60
December	585.77
Total	7257 Mgal

Table 4-7
Volume Treated at Treatment Basins

Treatment Basin	V_{CFT} (Mgal) Annual Reduction
Rack 27 & 29	9.7
Rack 26 & 28	22.5
Rack 12	34.4
Rack 10 & 11	10
Rack 3	12.6
Total	89 Mgal

TABLE 4-2
Existing Conditions vs. Ultimate Integrated Alternative 2
1994 Precipitation Year - Annual CSO Volume
 (Based on predictions from the Hydraulic Collection System Model)

Rack ID	Existing Overflow Volume (Mgal)	Alternative 2 Technology	Alternative 2 Overflow Volume (Mgal)	Reduction in Volume (Mgal)	Percent Reduction
40 & 31	461.1	Storage Basin	145.1	316.0	68.5%
36	7.8	Storage Basin	3.9	3.9	50.4%
NSI Tunnel 32, 33, 34, 35	67.2	Storage Tunnel	24.1	43.1	64.2%
27 & 29	13.8	Treatment Basin	4.1	9.7	70.2%
26 & 28	23.8	Treatment Basin	1.2	22.5	94.7%
22 ⁽³⁾	11.3	Storage Basin	7.5	3.8	34.0%
OCI Tunnel 4, 16, 17, DC, 18, 19, 20, 23, 24 & 37	521.6	Storage Tunnel	238.6	283.0	54.3%
15	14.9	Storage Basin	4.3	10.6	71.1%
14	27.5	Storage Basin	3.5	23.9	87.1%
12	44.2	Treatment Basin	9.8	34.4	77.8%
10 & 11	14.7	Treatment Basin	4.7	10.0	68.2%
5 & 7	6.2	Storage Basin	4.2	2.0	32.8%
3	16.0	Treatment Basin	3.4	12.6	78.9%
8	2.9	Separation	0.0	2.9	100.0%
9	0.2	Separation	0.0	0.2	100.0%
13	0.6	Separation	0.0	0.6	100.0%
21 ⁽³⁾	1.3	Separation	0.0	1.3	100.0%
25	1.2	Separation	0.0	1.2	100.0%
30	4.1	Separation	0.0	4.1	100.0%
39	0.0	Separation	0.0	0.0	-
Total	1,240.4		454.4	786.0	63.4%
Akron WPCS Secondary Bypass	1,200.0	40 Mgal of Additional Storage at WPCS ⁽²⁾	912.0	288.0	24.0%
System Totals:	2,440.4		1,366.4	1,074.0	44.0%

Notes:

- (1) Existing Akron WPCS has 10 Mgal of storage.
- (2) Approximately 75 acres of largely residential area along North Howard Street is to be separated.
- (3) An area along East Market Street from Howard Street east is to be directed to the OCI Tunnel.

TABLE 4-3
Existing Conditions vs. Ultimate Integrated Alternative 2
1994 Precipitation Year - Annual CSO Number of Events⁽¹⁾
(Based on predictions from the Hydraulic Collection System Model)

Rack ID	Existing Overflow Events ⁽²⁾	Alternative 2 Technology	Alternative 2 Untreated Overflow Events	Reduction in Events	Percent Reduction
40 & 31	65	Storage Basin	5	2	92.3%
36	34	Storage Basin	8	1	76.5%
NSI Tunnel 32, 33, 34, 35	160	Storage Tunnel	7	4	95.6%
27 & 29	66	Treatment Basin	13	2	80.3%
26 & 28	92	Treatment Basin	6	1	93.5%
22 ⁽⁴⁾	19	Storage Basin	7	1	63.2%
OCI Tunnel 4, 16, 17, DC, 18, 19, 20, 23, 24 & 37	246	Storage Tunnel	8	9	96.7%
15	44	Storage Basin	8	36	81.8%
14	55	Storage Basin	4	51	92.7%
12	34	Treatment Basin	9	25	73.5%
10 & 11	48	Treatment Basin	7	2	85.4%
5 & 7	42	Storage Basin	8	34	81.0%
3	38	Treatment Basin	10	28	73.7%
8	38	Separation	0	38	100.0%
9	6	Separation	0	6	100.0%
13	10	Separation	0	10	100.0%
21 ⁽⁵⁾	9	Separation	0	9	100.0%
25	13	Separation	0	13	100.0%
30	25	Separation	0	25	100.0%
39	0	Separation	0	0	-
Total	1,044		100	944	90.4%
Akron WPCS Secondary Bypass	27	40 Mgal of Additional Storage at WPCS ⁽³⁾	6	21	77.8%
System Totals:	1,071		106	965	90.1%

Notes:

- (1) Number of events based on 6-hour inter-event time.
- (2) Number of existing overflow hours includes the total hours for all racks grouped for the specific control measure.
- (3) Existing Akron WPCS has 10 Mgal of storage.
- (4) Approximately 75 acres of largely residential area along North Howard Street is to be separated.
- (5) An area along East Market Street from Howard Street east is to be directed to the OCI Tunnel.

TABLE 4-4
Existing Conditions vs. Ultimate Integrated Alternative 2
1994 Precipitation Year - Annual CSO Number of Hours
 (Based on predictions from the Hydraulic Collection System Model)

Rack ID	Existing Overflow Hours ⁽¹⁾	Alternative 2 Technology	Alternative 2 Untreated Overflow Hours	Reduction in Overflow Hours	Percent Reduction
40 & 31	317	Storage Basin	98	219	69.1%
36	55	Storage Basin	21	34	61.8%
NSI Tunnel 32, 33, 34, 35	333	Storage Tunnel	26	307	92.2%
27 & 29	189	Treatment Basin	19	170	89.9%
26 & 28	202	Treatment Basin	7	195	96.5%
22 ⁽³⁾	23	Storage Basin	11	12	52.2%
OCI Tunnel 4, 16, 17, DC, 18, 19, 20, 23, 24 & 37	895	Storage Tunnel	80	815	91.1%
15	92	Storage Basin	17	75	81.5%
14	187	Storage Basin	15	172	92.0%
12	53	Treatment Basin	11	42	79.2%
10 & 11	81	Treatment Basin	8	73	90.1%
5 & 7	56	Storage Basin	14	42	75.0%
3	69	Treatment Basin	13	56	81.2%
8	67	Separation	0	67	100.0%
9	7	Separation	0	7	100.0%
13	10	Separation	0	10	100.0%
21 ⁽⁴⁾	11	Separation	0	11	100.0%
25	16	Separation	0	16	100.0%
30	91	Separation	0	91	100.0%
39	0	Separation	0	0	-
Total	2,754		340	2,414	87.7%
Akron WPCS Secondary Bypass	461	40 Mgal of Additional Storage at WPCS ⁽²⁾	311	150	32.5%
System Totals:	3,215		651	2,564	79.8%

Notes:

- (1) Number of existing overflow hours includes the total hours for all racks grouped for the specific control measure.
- (2) Existing Akron WPCS has 10 Mgal of storage.
- (3) Approximately 75 acres of largely residential area along North Howard Street is to be separated.
- (4) An area along East Market Street from Howard Street east is to be directed to the OCI Tunnel.

TABLE 4-5
Existing Conditions vs. Ultimate Integrated Alternative 2
1994 Precipitation Year - Annual CSO CBOD⁽¹⁾ Load
(Based on predictions from the Hydraulic Collection System Model)

Rack ID	Existing CBOD Load (lbs.)	Alternative 2 Technology	Alternative 2 CBOD Load (lbs.)	Reduction in CBOD Load (lbs.)	Percent Reduction
40 & 31	288,605	Storage Basin	90,833	197,772	68.5%
36	4,869	Storage Basin	2,416	2,453	50.4%
NSI Tunnel 32, 33, 34, 35	42,063	Storage Tunnel	15,076	26,987	64.2%
27 & 29	8,647	Treatment Basin	6,145	2,502	28.9%
26 & 28	14,889	Treatment Basin	6,075	8,814	59.2%
22 ⁽³⁾	7,070	Storage Basin	4,668	2,402	34.0%
OCI Tunnel 4, 16, 17, DC, 18, 19, 20, 23, 24 & 37	326,452	Storage Tunnel	149,359	177,093	54.2%
15	9,317	Storage Basin	2,692	6,625	71.1%
14	17,183	Storage Basin	2,210	14,973	87.1%
12	27,671	Treatment Basin	15,964	11,707	42.3%
10 & 11	9,200	Treatment Basin	5,629	3,571	38.8%
5 & 7	3,900	Storage Basin	2,622	1,278	32.8%
3	10,020	Treatment Basin	5,841	4,179	41.7%
8	1,845	Separation	0	1,845	100.0%
9	115	Separation	0	115	100.0%
13	390	Separation	0	390	100.0%
21 ⁽⁴⁾	787	Separation	0	787	100.0%
25	754	Separation	0	754	100.0%
30	2,589	Separation	0	2,589	100.0%
39	0	Separation	0	0	-
Total	776,366		309,530	466,836	60.1%
Akron WPCS Secondary Bypass	300,300	40 Mgal of Additional Storage at WPCS ⁽²⁾	228,391	71,909	23.9%
System Totals:	1,076,666		537,921	538,745	50.0%

Notes:

- (1) 5-day carbonaceous biochemical oxygen demand.
- (2) Existing Akron WPCS has 10 Mgal of storage.
- (3) Approximately 75 acres of largely residential area along North Howard Street is to be separated.
- (4) An area along East Market Street from Howard Street east is to be directed to the OCI Tunnel.

Figure 4.4. Calculation of Treated Volume When Inflow to WPCS Above Annual Average




Figure 4.5 Typical Akron Precipitation Year: January
 WPCS Inflows Under Integrated Alternative 2
 Total Monthly Treated Volume = 486.88 MGal




Figure 4.6 Typical Akron Precipitation Year: February
 WPCS Inflows Under Integrated Alternative 2
 Total Monthly Treated Volume = 109.15 MGal




Figure 4.7 Typical Akron Precipitation Year: March
 WPCS Inflows Under Integrated Alternative 2
 Total Monthly Treated Volume = 240.80 MGal




Figure 4.8 Typical Akron Precipitation Year: April
 WPCS Inflows Under Integrated Alternative 2
 Total Monthly Treated Volume = 1806.39 MGal




Figure 4.9 Typical Akron Precipitation Year: April
 WPCS Inflows Under Integrated Alternative 2
 Total Monthly Treated Volume = 261.05 MGal




Figure 4.10 Typical Akron Precipitation Year: June
 WPCS Inflows Under Integrated Alternative 2
 Total Monthly Treated Volume = 456.27 MGal




Figure 4.11 Typical Akron Precipitation Year: July
 WPCS Inflows Under Integrated Alternative 2
 Total Monthly Treated Volume = 1170.98 MGal




Figure 4.12 Typical Akron Precipitation Year: August
 WPCS Inflows Under Integrated Alternative 2
 Total Monthly Treated Volume = 1317.61 MGal




Figure 4.13 Typical Akron Precipitation Year: September
 WPCS Inflows Under Integrated Alternative 2
 Total Monthly Treated Volume = 339.31 MGal




Figure 4.14 Typical Akron Precipitation Year: October
 WPCS Inflows Under Integrated Alternative 2
 Total Monthly Treated Volume = 105.65 MGal




Figure 4.15 Typical Akron Precipitation Year: November
 WPCS Inflows Under Integrated Alternative 2
 Total Monthly Treated Volume = 377.60 MGal





Figure 4.16 Typical Akron Precipitation Year: December
 WPCS Inflows Under Integrated Alternative 2
 Total Monthly Treated Volume = 585.77 MGal



5.0 IMPLEMENTATION OF LONG-TERM CONTROL PLAN '98

5.1 Implementation Plan and Schedule

The CSO Control Policy recommends a phased implementation schedule for a recommended plan. In fact, the Ohio EPA's CSO Strategy states expressly:

"When it is necessary because of the high cost of a CSO control program, the compliance schedule can extend over several 5-year permit cycles.... Control projects that are economically achievable but not cost effective can be implemented in phases. This can allow control projects to be implemented as part of a phased TMDL (total maximum daily load) process. It also allows for periodic reassessment of subsequent projects to consider new or improved control technologies, and to consider new information that may allow the appropriate water quality standards to be achieved using more cost effective controls."

This phased implementation schedule is to be based on a financial capability assessment of the City of Akron. The assessment is to take into account the following:

- Total annual wastewater and CSO control cost per household as a percent of median household income;
- Bond ratings;
- Overall net debt as a percent of full market property values;
- Unemployment rate;
- Median household income;
- Property tax revenue collection rate; and,
- Property tax revenues as a percent of full market property value.

By implementing Ultimate Integrated Plan No. 2, the City of Akron will incur a significant burden. Specifically, the costs are projected to be approximately \$250,000,000. As stated above, the Ohio EPA's CSO Strategy expressly provides that when such high costs will be incurred, "...the compliance schedule can extend over several 5-year permit cycles." As set forth in Table 5-1 and

shown in Figure 5-1, the City of Akron has developed a compliance schedule contemplating implementation over several 5-year permit cycles. The grouping of the projects in question is set forth in detail below.

The City of Akron has prioritized individual projects from the recommended Ultimate Integrated Plan No. 2, and determined the required funding levels. The projects have been grouped into initial categories which could be associated with time frames or permit cycles. The performance (reductions in overflow hours and events) of the groupings as implemented by program year is shown on Figure 5-2. The capital costs shown for each group include preliminary engineering, construction, construction inspection, construction engineering, and interest on bond anticipation notes, and are in 1998 dollars. Operation and maintenance costs are also in 1998 dollars. The debt service is computed at 5% for 20 years. The groupings are as follows:


Group 1

- **Racks 40/31 Storage Basin.** Construct 502'x168'x15', 9.5 million gallon (MG) Storage Basin for Racks 40/31 near confluence of the Little Cuyahoga and Cuyahoga Rivers. This item provides the opportunity to obtain post-construction monitoring and evaluation of the effectiveness of a storage basin, addresses a CSO in a sensitive area, and addresses a large volume CSO;
- **Racks 26/28 Treatment Basin.** Construct 119'x40'x15', 0.5 MG Treatment Basin for Racks 26/28 on the Little Cuyahoga River near Hickory Street. This item provides the opportunity to obtain post-construction monitoring and evaluation of the effectiveness of a treatment basin;
- **Sewer Separation of Rack 39.** Construct 1,300' of new storm sewer within the Rack 39 drainage basin to eliminate overflows to the Ohio Canal and negate the need for expensive CSO monitoring at this rack;
- **Sewer Separation Rack 9.** Construct 950' of sewer on Kent Street to eliminate Rack 9 overflows to the Little Cuyahoga River; and

**TABLE 5-1
Program Schedule**

<u>Project Grouping</u>	<u>Capital Cost</u>	<u>Accumulative Capital Cost</u>
2000-2005		
Separation 39	\$300,000 ✓	
Separation 9	\$210,900 ✓	\$510,900
Rack 40/31 Storage	\$13,421,300 ✓	\$13,932,200
Rack 26/28 Treatment	\$2,561,600 ✓	\$16,493,800
Separation 21/22 (partial)		
2006-2010		
WPCS Storage Phase I (20 Mgal)	\$25,450,000	\$41,943,800
Misc. Separations	\$200,000	\$42,143,800
CR Re-Aeration Pilot Study	\$750,000	\$42,893,800
2011-2015		
Ohio Canal Tunnel	\$93,446,100 ✓	\$136,339,900
LCR Restoration	\$8,103,600	\$144,443,500
2016-2020		
WPCS Storage Phase II (20 Mgal)	\$25,450,000	\$169,893,500
WPCS Disinfection	\$12,600,000	\$182,493,500
Rack 14 Storage	\$1,984,800 ✓	\$184,478,300
Rack 15 Storage	\$1,651,200 ✓	\$186,129,500
Rack 3 Treatment	\$1,700,100 ✓	\$187,829,600
Rack 12 Treatment	\$2,201,400 ✓	\$190,031,000
2021-2025		
Northside Tunnel	\$28,371,900 ✓	\$218,402,900
2026-2030		
Rack 8 Separation	\$2,326,400 ✓	\$220,729,300
Rack 30 Separation	\$7,574,000 ✓	\$228,303,300
Rack 36 Storage	\$992,800 ✓	\$229,296,100
Rack 10/11 Treatment	\$3,723,600 ✓	\$233,019,700
2031-2035		
Rack 5/7 Storage	\$1,672,800 ✓	\$234,692,500
Rack 22 Storage	\$1,283,000 ✓	\$235,975,500
Rack 25 Separation	\$2,974,500 ✓	\$238,950,000
Rack 13 Separation	\$4,328,200 ✓	\$243,278,200
Rack 21 Separation	\$2,199,500 ✓	\$245,477,700
Rack 29/27 Treatment	\$1,934,100 ✓	\$247,411,800
Total Capital Cost	\$247,411,800	

Not even Soap will be passed for these major projects






FIGURE 5-2
REDUCTIONS IN TOTAL HOURS AND EVENTS

- **Partial Sewer Separation of Racks 21/22.** Construct 1,000' of new storm sewer along North Howard Street (in conjunction with a planned bridge reconstruction project) to minimize overflows from Racks 21/22 to the Little Cuyahoga River.

Capital Cost	- \$16,704,700
Annual Operation and Maintenance Cost	- 303,900
Debt Service	- 1,340,400

Group 2

- **WPCS Storage Phase I.** Construct 20 MG Retention Basin at the WPCS to store storm flow. The retention basin will be constructed prior to the increased capture and transport resulting from the construction of the OCI Tunnel, so as not to increase the WPCS secondary bypass;
- **Miscellaneous Separations.** Identify, design, and construct separation projects to minimize overflows; and
- **Cuyahoga River Re-Aeration Pilot Study.** Implement pilot study along the Cuyahoga River to evaluate the benefits of stream re-aeration structures to improve water quality.

Capital Cost	- \$26,410,900
Annual Operation and Maintenance Cost	- 247,000
Debt Service	- 2,119,300

Group 3

- **Ohio Canal Tunnel .** Construct 23' diameter with a 48" diameter inner pipe, 5,500' long, 15 MG Deep Tunnel to store overflows from Racks 4, 16, 17/Diversion Chamber, 18, 19, 20, 23, 24, 37, and a portion of Rack 21 now discharging to the Ohio Canal; and

- **Little Cuyahoga River Restoration.** Improve water quality by modifying bank protection, planting vegetation, and rebuilding the stream to a more natural state.

Capital Cost	- \$101,549,700
Annual Operation and Maintenance Cost	- 343,000
Debt Service	- 8,148,600

Group 4

- **WPCS Storage Phase II.** Construct 20 MG Retention Basin at the WPCS to store storm flow. The retention basin will be constructed prior to the increased capture and transport resulting from the construction of additional storage and treatment basins, and the NSI Tunnel, so as not to increase the WPCS secondary bypass;
- **WPCS Disinfection.** Construct disinfection improvements at WPCS;
- **Rack 14 Storage.** Construct 185'x61'x15', 1.3 MG Storage Basin for Rack 14 on the Little Cuyahoga River near North Forge Street;
- **Rack 15 Storage.** Construct 134'x45'x15', 0.7 MG Storage Basin for Rack 15 on the Little Cuyahoga River near East North Street;
- **Rack 3 Treatment.** Construct 81'x27'x15', 0.25 MG Treatment Basin for Rack 3 on the Little Cuyahoga River near Kelly Avenue; and
- **Rack 12 Treatment.** Construct 146'x49'x15', 0.8 MG Treatment Basin for Rack 12 on Camp Brook near Evans Avenue.

Capital Cost	- \$45,587,500
Annual Operation and Maintenance Cost	- 600,000
Debt Service	- 3,658,100

Group 5

- **Northside Tunnel.** Construct an 8' diameter with a 42" diameter inner pipe, 8,700' long, 2.5 MG Tunnel to store overflows from Racks 32, 33, 34, and 35 now discharging to the Cuyahoga River.

Capital Cost	- \$28,371,900
Annual Operation and Maintenance Cost	- 172,000
Debt Service	- 2,276,600

Group 6

- **Sewer Separation Rack 8.** Construct 3,350' of new sewer within the Rack 8 drainage basin to eliminate overflows;
- **Sewer Separation Rack 30.** Construct 7,300' of new sewer within the Rack 30 drainage basin to eliminate overflows;
- **Rack 36 Storage Basin.** Construct 80'x27'x15', 0.2 MG Storage Basin for Rack 36 on the Cuyahoga River near Valley View Golf Course; and
- **Racks 10/11 Treatment Basin.** Construct 86'x29'x15', 0.3 MG Treatment Basin for Racks 10/11 on the Little Cuyahoga River near Hazel Street.

Capital Cost	- \$14,616,800
Annual Operation and Maintenance Cost	- 111,800
Debt Service	- 1,169,900

Group 7

- **Racks 5/7 Storage.** Construct 64'x22'x15', 0.15 MG Storage Basin for Racks 5/7 on the Little Cuyahoga River near the intersection of South Case Avenue and River Street;

- **Rack 22 Storage.** Construct 97'x33'x15', 0.35 MG Storage Basin for Rack 22 on the Little Cuyahoga River near the intersection of Cuyahoga Street and Lods Street;
- **Sewer Separation of Rack 25.** Construct 4,870' of new sewer within the Rack 25 drainage basin to eliminate overflows to the Little Cuyahoga River;
- **Sewer Separation of Rack 13.** Construct 5,800' of new sewer within the Rack 13 drainage basin to eliminate overflows to the Little Cuyahoga River;
- **Sewer Separation of Remaining Portion of Rack 21.** Construct 9,600' of new sewer within the Rack 21 drainage basin to eliminate overflows to the Little Cuyahoga River (Note: A portion of Rack 21 was diverted the Ohio Canal Interceptor Tunnel); and
- **Racks 27/29 Treatment Basin.** Construct 50'x18'x15', 0.1 MG Treatment Basin for Racks 27/29 on the Little Cuyahoga River near Memorial Parkway.

Capital Cost	- \$14,392,100
Annual Operation and Maintenance Cost	- 178,000
Debt Service	- 1,154,900

After each group of projects is completed, a post-construction monitoring program, which is discussed in Section 5.3, will be conducted to determine the effectiveness of the improvements. Each type of improvement will be assessed to determine if modifications are needed in order to improve their operation and effectiveness. At the same time, the City of Akron's financial capabilities will be assessed to determine its ability to afford the next group of scheduled projects. Modifications to the implementation schedule for the projects referenced in this Long-Term Control Plan may be required, depending on the results of these periodic financial assessments. These modifications will then be incorporated into the next set of projects. Based on the results of the post-construction monitoring program and periodic financial assessments, projects could be re-prioritized and the approach (treatment basin, storage basin, etc.) altered.

As part of developing this long-term control plan. Akron evaluated several options to fund the projects set forth in Table 5-1. Given the significant total cost of these projects, it is likely that funds will have to be obtained from multiple sources, i.e. grants, low interest loans and revenues

obtained from Akron's sewer rates. While the completion of the projects identified in Table 5-1 is contingent upon the availability of financing, the City of Akron will make the required level of financial commitment required under the Ohio and Federal CSO Policies. Specifically, Akron will "aggressively pursue financial arrangements" for the implementation of the projects identified within Table 5-1. It is important to note that Akron has demonstrated a similar commitment in the past. Specifically, Akron obtained funds in the amount of approximately \$25 million dollars to eliminate SSOs within the sewer system. Moreover, to date, Akron has spent millions to study, address and reduce CSOs within its system.

5.2 Impacts on the Existing Operational Plan

Operation and maintenance plans will be developed for the improvements as they are implemented. These operation and maintenance plans will be incorporated into the existing operation and maintenance program for the combined sewer system. The first grouping includes treatment and storage basins. These initial storage and treatment basins will serve as pilot facilities for the design and development of future storage and treatment facilities that are in future groupings. Operation and maintenance of these facilities will be refined through monitoring and experience, and will be incorporated into the existing operation and maintenance program of the combined sewer system.

5.3 Post-Construction Compliance Monitoring Program

The City of Akron has constructed monitoring stations at key points along the receiving streams to monitor the effects of the CSOs on the receiving streams. These stations in conjunction with the rainfall gauge network and the Motorola "Moscad" monitoring system in the CSOs will provide pre- and post-construction information on the receiving waters. The monitoring stations could also be supplemented with temporary sampling and flow monitoring if it is deemed necessary. In addition, the previous studies conducted by the City of Akron have collected an enormous amount of data on the chemical, biological, and bacterial composition of the receiving streams and flow data on CSOs and receiving waters for both dry and wet weather events. This data also presents additional information on the baseline conditions prior to the construction of any improvements.

Item	Description	Quantity	Unit	Material	Price
Rack 39 Separation Design	Rack 39 Separation Design	1	Design		
Rack 39 Separation Construction	Rack 39 Separation Construction	1	Construction		
Rack 8 Separation Design	Rack 8 Separation Design	1	Design		
Rack 8 Separation Construction	Rack 8 Separation Construction	1	Construction		
Rack 21/22 Separation (partial) Design	Rack 21/22 Separation (partial) Design	1	Design		
Rack 21/22 Separation (partial) Construction	Rack 21/22 Separation (partial) Construction	1	Construction		
Rack 40/31 Storage Design	Rack 40/31 Storage Design	1	Design		
Rack 40/31 Storage Construction	Rack 40/31 Storage Construction	1	Construction		
Rack 28/28 Treatment Design	Rack 28/28 Treatment Design	1	Design		
Rack 28/28 Treatment Construction	Rack 28/28 Treatment Construction	1	Construction		
Rack 28/28 Treatment Construction	Rack 28/28 Treatment Construction	1	Construction		
WPFS Storage (20 MG) Phase I Design	WPFS Storage (20 MG) Phase I Design	1	Design		
WPFS Storage (20 MG) Phase I Construction	WPFS Storage (20 MG) Phase I Construction	1	Construction		
Misc Separations Design	Misc Separations Design	1	Design		
Misc Separations Construction	Misc Separations Construction	1	Construction		
CRI Re-aeration Pilot Study Design	CRI Re-aeration Pilot Study Design	1	Design		
CRI Re-aeration Pilot Study Construction	CRI Re-aeration Pilot Study Construction	1	Construction		
Ohio Canal Tunnel Design	Ohio Canal Tunnel Design	1	Design		
Ohio Canal Tunnel Construction	Ohio Canal Tunnel Construction	1	Construction		
LCR Restoration Design	LCR Restoration Design	1	Design		
LCR Restoration Construction	LCR Restoration Construction	1	Construction		
WPFS Storage Phase II Design	WPFS Storage Phase II Design	1	Design		
WPFS Storage Phase II Construction	WPFS Storage Phase II Construction	1	Construction		
WPFS Disinfection Design	WPFS Disinfection Design	1	Design		
WPFS Disinfection Construction	WPFS Disinfection Construction	1	Construction		
Rack 14 Storage Design	Rack 14 Storage Design	1	Design		
Rack 14 Storage Construction	Rack 14 Storage Construction	1	Construction		
Rack 15 Storage Design	Rack 15 Storage Design	1	Design		
Rack 15 Storage Construction	Rack 15 Storage Construction	1	Construction		
Rack 3 Treatment Design	Rack 3 Treatment Design	1	Design		
Rack 3 Treatment Construction	Rack 3 Treatment Construction	1	Construction		
Rack 12 Treatment Design	Rack 12 Treatment Design	1	Design		
Rack 12 Treatment Construction	Rack 12 Treatment Construction	1	Construction		
Norfolk Tunnel Design	Norfolk Tunnel Design	1	Design		
Norfolk Tunnel Construction	Norfolk Tunnel Construction	1	Construction		
Rack 8 Separation Design	Rack 8 Separation Design	1	Design		
Rack 8 Separation Construction	Rack 8 Separation Construction	1	Construction		
Rack 30 Separation Design	Rack 30 Separation Design	1	Design		
Rack 30 Separation Construction	Rack 30 Separation Construction	1	Construction		
Rack 36 Storage Design	Rack 36 Storage Design	1	Design		
Rack 36 Storage Construction	Rack 36 Storage Construction	1	Construction		
Rack 10/11 Treatment Design	Rack 10/11 Treatment Design	1	Design		
Rack 10/11 Treatment Construction	Rack 10/11 Treatment Construction	1	Construction		
Rack 5/7 Storage Design	Rack 5/7 Storage Design	1	Design		
Rack 5/7 Storage Construction	Rack 5/7 Storage Construction	1	Construction		
Rack 22 Storage Design	Rack 22 Storage Design	1	Design		
Rack 22 Storage Construction	Rack 22 Storage Construction	1	Construction		
Rack 25 Separation Design	Rack 25 Separation Design	1	Design		
Rack 25 Separation Construction	Rack 25 Separation Construction	1	Construction		
Rack 13 Separation Design	Rack 13 Separation Design	1	Design		
Rack 13 Separation Construction	Rack 13 Separation Construction	1	Construction		
Rack 21 Separation Design	Rack 21 Separation Design	1	Design		
Rack 21 Separation Construction	Rack 21 Separation Construction	1	Construction		
Rack 29/27 Treatment Design	Rack 29/27 Treatment Design	1	Design		
Rack 29/27 Treatment Construction	Rack 29/27 Treatment Construction	1	Construction		

FIGURE 5-3
PROPOSED IMPLEMENTATION SCHEDULE

5.4 2002 Long Term Control Plan (LTCP), Additional Evaluation

The City of Akron believes that its LTCP meets the requirements of the presumptive approach as demonstrated in Chapter 4 of this report. However, the Ohio EPA requested that the City of Akron conduct additional evaluations. These evaluations included (1) a further evaluation of express sewers for the major separate sewer areas upstream of combined sewer areas, (2) evaluate additional treatment at the proposed CSO facility for the Ohio Canal Tunnel, CSO Rack 40, Northside Tunnel and WPCS Secondary By-pass and (3) evaluate the proposed schedule based on the staging requirements of the various projects, constructability, water quality improvements and City of Akron sewer user rate financial analysis.

Express Sewers

The express sewer alternative had been evaluated and eliminated for further evaluation in the original long term control plan because the screening level evaluation suggested that negligible benefit would be received at a considerable expense. The express sewer alternative was re-evaluated at the request of Ohio EPA to consider intercepting upstream flow from separate sanitary sewer drainage areas from combined sewer drainage areas 11 and 12, 18, 35 and Main and Babb master meters. CSO Rack 40 was also included in the evaluation.

All express sewers considered in this evaluation were modeled and sized for a 5-year design storm and tunnels were modeled and sized for a 6-month design storm. The estimated planning cost for this alternative is \$489 million (2002 capital).

Moreover, Express sewers were shown by the model to increase secondary bypass at the Akron WPCS. Water quality model results indicate that express sewers would increase the CBOD load in Akron's system by almost 1% more than the recommended Integrated Alternative 2 at a cost of 2.5 times greater than Alternative 2.

The express sewer tunnel alternative was also evaluated for a 10-year storm. The estimated planning cost for this alternative is \$579 million (2002 capital).

The Express Sewer alternative is not warranted due to lack of water quality benefit at an excessive cost. The detailed evaluation can be found in the Long Term Control Plan - Additional Evaluations dated May 2002 (referred herein as "Technical Report").

Enhanced High Rate Clarification (EHRC)

Based on the discussions and recommendations of the Ohio EPA, the City evaluated EHRC technology at CSO Rack 40 and the overflows to the proposed tunnels within Alternative 2. Given the close proximity of the proposed CSO Rack 40 basin to the proposed NSI Tunnel overflow, combining these facilities in two phases was appropriate for evaluation purposes.

Shalac

The evaluation of these two alternatives was based on a size sufficient to capture and treat all storms from the average model year used to develop the Facilities Plan evaluation. These alternatives were incorporated into the existing hydraulic model with all proposed Alternative 2 improvements to measure the additional amount of CBOD capture.

The estimated planning cost of the EHRC to CSO Rack 40/NS Tunnel is \$12 million (2002 capital) for Phase 2 and \$13 million (2002 capital) for Phase 3. The estimated planning cost of the EHRC to the OCI is \$52 million (2002 capital).

EHRC (or some other type of additional treatment) were shown in the model to provide increased removal of CBOD without increasing secondary by-pass at the WPCS. It may be shown during post construction monitoring that additional treatment is warranted. Due to the potential benefit, the City will add treatability/pilot phases to the LTCP and incorporate the possibility of additional treatment phases into the schedule.

The detailed evaluation can be found in the Technical Report.

Additional Treatment at WPCS

The treatment provided during wet weather at the WPCS includes primary treatment of wet weather flow and blending with secondary treated effluent. At the request of Ohio EPA, EHRC was evaluated as a means of providing additional CBOD removal from the blended effluent. The addition of parallel wet weather treatment system was evaluated using EHRC.

The estimated planning cost of the EHRC at the WPCS is \$11 million (2002 capital) for Phase 1a and \$11 million (2002 capital) for Phase 2a.

EHRC (or some other type of additional treatment) were shown in the model to provide increased removal of CBOD. It may be shown during post construction monitoring that additional treatment is warranted. Due to the potential benefit, the City will add treatability/pilot phases to the LTCP and incorporate the possibility of additional treatment phases into the schedule.

The detailed evaluation can be found in the Technical Report.

Implementation Plan and Schedule

As stated in Section 5.1, after each group of projects is completed a post construction monitoring program will be performed to determine the effectiveness of the improvements. Each type of improvement will be addressed to determine if modifications are needed in order to improve their operation and effectiveness. These opportunities will be enhanced with the additions of treatability/pilot and specific post construction monitoring as shown on Table 5-2 and discussed in the preceding sections. Based on an evaluation of the actual CSO quantity and quality, additional phases may be added to the

5/18/02

LTCP. This evaluation will be based on a benefit-effective reduction of pollutants based on receiving stream water quality concerns and Section 5.1, Implementation Plan and Schedule.

The treatability/pilot projects will examine treatment technologies, including but not limited to, EHRC. The EHRC technology appears to have a high operation and maintenance cost especially for a potentially remote site. This technology also has very limited actual operation and experience in the States. A majority of the EHRC installations are on potable water supply and storm water applications in Europe. Also, the type and size of an additional treatment unit can not be determined until post construction monitoring is completed on the tunnel/storage component Alternative 2.

Assuming the implementation of the projects shown on Table 5-2 two user rate spreadsheets were developed. They are attached as Figures 5-4 and 5-5. Figure 5-4 shows projected user rate increases on an annual basis as needed until adequate funds are generated to support the program. Figure 5-5 shows rates increases in 5 year periods. These rate increases will be impacted by receipt of grants, low interest loans, changes in the negotiated sewer contracts with outside communities and the periodic evaluations set forth in Section 5.1. These user rate scenarios are submitted to demonstrate the need for at least a 30-year schedule. The actual increases will be determined based on the annual and five year needs in the capital budget.

The proposed schedule shows a reduction in the overall schedule to 30 years from the originally proposed 36 years.

5/28/02

TABLE 5-2
Program Schedule - 30 Year Program

Attorney/Client Privileged Document
Attorney Work Product

	Capital Cost <u>1998</u>	Capital Cost <u>2002</u>	Capital Cost <u>2003</u>
2003-2007			
Rack 39 Separation	\$300,000		\$331,224
Rack 9 Separation	\$210,900		\$232,851
TREATABILITY/PILOTS		\$500,000	\$510,000
Rack 40/31 Storage Basin Phase 1	\$13,421,300		\$14,818,200
POST CONSTR MONITORING		\$100,000	\$102,000
Rack 26/28 Treatment Basin Separation 21/22 (partial)	\$2,561,600		\$2,828,213
2008-2012			
WPCS Storage Phase 1 (20 MG)	\$25,450,000		\$28,098,856
WPCS PHASE 1a		\$11,230,000	\$11,454,600
TREATABILITY/PILOT / POST CONST		\$100,000	\$102,000
Misc Separations	\$200,000		\$220,816
CR Re-Aeration Structures	\$750,000		\$828,061
RACK 40/31 PHASE 2		\$12,230,000	\$12,474,600
2013-2017			
Ohio Canal Tunnel Phase 1	\$93,446,100		\$103,172,045
POST CONSTR MONITORING		\$100,000	\$102,000
LCR Stream Restoration	\$8,103,600		\$8,947,029
2018-2022			
OCI PHASE 2		\$52,391,200	\$53,439,024
WPCS Storage Phase 2 (20 MG)	\$25,450,000		\$28,098,856
WPCS PHASE 2a		\$11,230,000	\$11,454,600
WPCS Disinfection	\$12,600,000		\$13,911,418
Rack 14 Storage Basin	\$1,984,800		\$2,191,380
Rack 15 Storage Basin	\$1,651,200		\$1,823,058
Rack 3 Treatment Basin	\$1,700,100		\$1,877,048
Rack 12 Treatment Basin	\$2,201,400		\$2,430,523
2023-2027			
North Side Tunnel	\$28,371,900		\$31,324,870
POST CONSTR MONITORING		\$100,000	\$102,000
Rack 8 Separation	\$2,326,400		\$2,568,534
Rack 30 Separation	\$7,574,000		\$8,362,308
Rack 36 Storage Basin	\$992,800		\$1,096,131
Rack 10/11 Treatment Basin	\$3,723,600		\$4,111,155
RACK 40/31-NS Tunnel PHASE 3		\$13,468,972	\$13,738,351
2028-2033			
Rack 7/5 Storage Basin	\$1,672,800		\$1,846,906
Rack 22 Storage Basin	\$1,283,000		\$1,416,536
Rack 25 Separation	\$2,974,500		\$3,284,088
Rack 13 Separation	\$4,328,200		\$4,778,683
Rack 21 Separation	\$2,199,500		\$2,428,426
Rack 29/27 Treatment Basin	\$1,934,100		\$2,135,403
subtotal	\$247,411,800	\$101,450,172	\$376,641,794
Annual Capital Expenditures			
Inflow Elimination	\$400,000		\$400,000
Nine Minimum Controls	\$100,000		\$100,000
Miscellaneous Separations	\$200,000		\$200,000
Total Capital Cost	\$248,111,800 (1998\$)	\$101,450,172 (2002\$)	\$377,341,794 (2003\$)

5/13/02

CITY OF AKRON LTDP -30 YEAR IMPLEMENTATION SCHEDULE WITH
ADDITIONAL TREATMENT (5 YEAR INCREASES) FIGURE 5-5

LINE	ITEM	CAPITAL COST	DEBT SERVICE	ANNUAL O&M COST	2003	2004	2005	2006	2007	2008	2009	2010
1	Beginning Balance											
2	Projected 2002 Operation & Maintenance & Replacement			\$ 33,800,000	\$ 34,130,000	\$ 34,479,380	\$ 34,824,174	\$ 35,172,416	\$ 35,524,140	\$ 35,879,381	\$ 36,236,175	\$ 36,600,557
3	Rock 30 Separation	\$ 300,000	\$ -	\$ 1,800	\$ 353,221	\$ 2,017	\$ 2,037	\$ 2,057	\$ 2,078	\$ 2,099	\$ 2,120	\$ 2,141
4	Rock 0 Separation	\$ 210,000	\$ -	\$ 2,000	\$ 505,227	\$ 229,631	\$ 2,144	\$ 2,166	\$ 2,187	\$ 2,209	\$ 2,231	\$ 2,254
5	Treatability Plant	\$ 467,000	\$ -	\$ -	Preliminary	Design/Const.	Construction	Design	Post Con. Mon.	Construction	Design	Construction
6	Rock 4003 Storage Basin Phase 1	\$ 13,421,000	\$ 1,076,900	\$ 128,100								
7	Post Construction Monitoring	\$ 81,500	\$ 205,549	\$ -								
8	Rock 2622 Treatment Basin	\$ 2,351,000	\$ -	\$ 118,700								
9	Separation 2122 (partial)	\$ -	\$ 2,042,174	\$ 215,500								
10	WPCC Storage Phase 1 (20 MG)	\$ 25,450,000	\$ 824,681	\$ 88,000								
11	WPCC Phase 1a	\$ 10,277,100	\$ -	\$ -								
12	Treatability/Phlopat Construction	\$ 81,500	\$ -	\$ -								
13	Monitoring	\$ -	\$ -	\$ -								
14	CR Re-Aeration Structures	\$ 750,000	\$ -	\$ 10,000								
15	Rock 4003 Storage Basin Phase 2	\$ 11,182,300	\$ 696,089	\$ 103,000								
16	Ohio Canal Tunnel Phase 1	\$ 93,446,100	\$ 7,496,357	\$ 866,300								
17	Post Construction Monitoring	\$ 91,500	\$ -	\$ -								
18	LCR Stream Restoration	\$ 8,403,500	\$ 640,254	\$ 50,000								
19	DCI Phase 2	\$ 4,103,500	\$ 3,847,271	\$ 274,100								
20	WPCC Storage Phase 2 (20 MG)	\$ 25,450,000	\$ 2,042,174	\$ 215,500								
21	WPCC Storage Phase 2a	\$ 10,277,100	\$ 824,681	\$ 88,000								
22	WPCC Disinfection	\$ 12,600,000	\$ 1,011,057	\$ 55,300								
23	Rock 14 Storage Basin	\$ 1,864,000	\$ 159,285	\$ 34,000								
24	Rock 15 Storage Basin	\$ 1,651,200	\$ 132,497	\$ 28,000								
25	Rock 3 Treatment Basin	\$ 1,200,100	\$ 136,428	\$ 70,000								
26	Rock 12 Treatment Basin	\$ 2,201,400	\$ 176,646	\$ 170,000								
27	North Side Tunnel	\$ 20,371,900	\$ 2,276,635	\$ 172,000								
28	Post Construction Monitoring	\$ 91,500	\$ -	\$ -								
29	Rock 8 Separation	\$ 2,325,400	\$ 198,676	\$ 4,600								
30	Rock 10 Separation	\$ 7,674,000	\$ 607,767	\$ 6,600								
31	Rock 36 Storage Basin	\$ 992,000	\$ 78,983	\$ 25,000								
32	Rock 1041 Treatment Basin	\$ 3,723,000	\$ 289,791	\$ 85,300								
33	Rock 4003-14S Tunnel Phase 3	\$ 12,355,100	\$ 899,078	\$ 117,700								
34	Rock 78 Storage Basin	\$ 1,672,000	\$ 134,230	\$ 19,900								
35	Rock 22 Storage Basin	\$ 1,281,000	\$ 102,551	\$ 20,200								
36	Rock 25 Separation	\$ 2,871,500	\$ 238,802	\$ 6,300								
37	Rock 13 Separation	\$ 4,323,200	\$ 347,305	\$ 7,200								
38	Rock 21 Separation	\$ 2,190,500	\$ 176,494	\$ 10,400								
39	Rock 2097 Treatment Basin	\$ 1,934,100	\$ 155,197	\$ 104,000								
40	Inflow Elimination	\$ -	\$ -	\$ -	\$ 460,000	\$ 469,000	\$ 400,000	\$ 400,000	\$ 400,000	\$ 400,000	\$ 400,000	\$ 400,000
41	Nine Minimum Controls	\$ -	\$ -	\$ -	\$ 100,000	\$ 100,000	\$ 100,000	\$ 100,000	\$ 100,000	\$ 100,000	\$ 100,000	\$ 100,000
42	Miscellaneous Separations	\$ 200,000	\$ -	\$ -	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000
43	Totals	\$ 340,253,500	\$ 27,119,507	\$ 35,646,600	\$ 35,676,449	\$ 36,421,028	\$ 36,528,355	\$ 37,384,380	\$ 37,630,356	\$ 38,368,704	\$ 41,509,991	\$ 41,877,575
44	Projected 2002 Revenue											
45	Projected Revenue (Existing Revenue x % Rate Increase)			\$ 33,800,000	\$ 34,130,000	\$ 34,479,380	\$ 34,824,174	\$ 35,172,416	\$ 35,524,140	\$ 35,879,381	\$ 36,236,175	\$ 36,600,557
46	% Rate Increase Needed				1.50%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
47	Subtotals			\$ 33,800,000	\$ 36,670,000	\$ 36,670,000	\$ 36,670,000	\$ 36,670,000	\$ 36,670,000	\$ 36,670,000	\$ 36,670,000	\$ 36,670,000
48	Totals				\$ 3,193,592	\$ 6,642,624	\$ 9,904,169	\$ 11,469,779	\$ 12,709,443	\$ 14,000,500	\$ 15,231,749	\$ 16,462,000
49	Ending Balance				\$ 32,13	\$ 32,13	\$ 32,13	\$ 32,13	\$ 32,13	\$ 32,13	\$ 32,13	\$ 32,13
50	Monthly Sewer Charge for Typical Akron Residential Customer (1,000 cu. ft./mo.)			27.94	\$ 305.57	\$ 305.56	\$ 305.56	\$ 305.56	\$ 305.56	\$ 305.56	\$ 305.56	\$ 305.56
51	Annual Sewer Charge for Typical Akron Residential Customer (1,000 cu. ft./mo.)				\$ 3,606.84	\$ 3,666.72	\$ 3,666.72	\$ 3,666.72	\$ 3,666.72	\$ 3,666.72	\$ 3,666.72	\$ 3,666.72

Notes 1. Capital Costs include preliminary engineering, design engineering, construction, construction inspection, construction engineering, and interest on bond anticipation notes.

- Capital Costs are in 1998 dollars and are inflated at a rate of 2% per year to the year during which construction begins.
- O&M Costs are in 1998 dollars and are inflated at a rate of 1% per year.
- O&M Costs are computed at 5% for 20 years.
- Debt Service is computed at 5% for 20 years.

3/1/02

CITY OF AKRON LTCP - 30 YEAR IMPLEMENTATION SCHEDULE WITH
ADDITIONAL TREATMENT (5 YEAR INCREASES) FIGURE 5-5

LINE	ITEM	CAPITAL COST	DEBT SERVICE	ANNUAL O&M COST	2011	2012	2013	2014	2015	2016	2017	2018
1	Beginning Balance				\$ 25,054,673	\$ 25,054,673	\$ 25,054,673	\$ 25,054,673	\$ 25,054,673	\$ 25,054,673	\$ 25,054,673	\$ 25,054,673
2	Proportion 2003 Operation & Maintenance & Replacement	\$ 300,000	\$ -	\$ 33,000,000	\$ 38,699,562	\$ 37,336,228	\$ 37,709,590	\$ 38,086,695	\$ 38,467,653	\$ 38,852,228	\$ 39,240,761	\$ 39,633,155
3	Rack 30 Separation	\$ 457,800	\$ -	\$ 1,939	\$ 2,162	\$ 2,164	\$ 2,209	\$ 2,228	\$ 2,250	\$ 2,273	\$ 2,295	\$ 2,318
4	Tranquidity Pit	\$ 2,000	\$ -	\$ 2,000	\$ 2,278	\$ 2,288	\$ 2,322	\$ 2,345	\$ 2,369	\$ 2,392	\$ 2,416	\$ 2,440
5	Rack 40/51 Storage Basin Phase 1	\$ 13,421,300	\$ 1,076,950	\$ 129,100	\$ 1,407,620	\$ 1,409,078	\$ 1,410,550	\$ 1,412,037	\$ 1,413,539	\$ 1,415,057	\$ 1,416,589	\$ 1,418,135
6	Post Construction Monitoring	\$ 97,500	\$ -	\$ 118,700	\$ 385,695	\$ 387,006	\$ 389,371	\$ 389,748	\$ 387,141	\$ 382,546	\$ 383,966	\$ 385,400
7	Rack 20/28 Treatment Basin	\$ 2,581,600	\$ 205,548	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
8	Separation 21/22 (partial)	\$ 29,450,000	\$ 2,042,174	\$ 215,600	\$ 2,764,559	\$ 2,787,013	\$ 2,789,491	\$ 2,791,954	\$ 2,794,523	\$ 2,797,076	\$ 2,799,655	\$ 2,802,256
9	WP/CS Storage Phase 1 (20 MG)	\$ 10,277,100	\$ 824,661	\$ 68,000	\$ 1,169,939	\$ 1,167,941	\$ 1,168,952	\$ 1,169,974	\$ 1,171,008	\$ 1,172,048	\$ 1,173,101	\$ 1,174,164
10	WP/CS Storage Phase 2	\$ 91,500	\$ -	\$ -	\$ 118,585	\$ 118,585	\$ 118,585	\$ 118,585	\$ 118,585	\$ 118,585	\$ 118,585	\$ 118,585
11	CR Re-Aeration Structures	\$ 750,000	\$ -	\$ 10,000	\$ 334,763	\$ 334,683	\$ 335,011	\$ 335,127	\$ 335,245	\$ 335,363	\$ 335,483	\$ 335,604
12	Rack 40/51 Storage Basin Phase 2	\$ 11,182,300	\$ 888,099	\$ 103,600	\$ 1,304,338	\$ 1,304,338	\$ 1,305,531	\$ 1,306,736	\$ 1,307,954	\$ 1,309,183	\$ 1,310,424	\$ 1,311,676
13	Ohio Canal Tunnel Phase 1	\$ 83,446,100	\$ 7,489,357	\$ 806,300	\$ 118,585	\$ 118,585	\$ 118,585	\$ 118,585	\$ 118,585	\$ 118,585	\$ 118,585	\$ 118,585
14	Post Construction Monitoring	\$ 91,500	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
15	LCR Stream Reclamation	\$ 8,103,600	\$ 650,254	\$ 50,000	\$ 650,254	\$ 650,254	\$ 650,254	\$ 650,254	\$ 650,254	\$ 650,254	\$ 650,254	\$ 650,254
16	DCI Phase 2	\$ 47,545,500	\$ 3,847,271	\$ 274,104	\$ 4,764,559	\$ 4,764,559	\$ 4,764,559	\$ 4,764,559	\$ 4,764,559	\$ 4,764,559	\$ 4,764,559	\$ 4,764,559
17	WP/CS Storage Phase 2 (20 MG)	\$ 29,450,000	\$ 2,042,174	\$ 215,600	\$ 2,764,559	\$ 2,787,013	\$ 2,789,491	\$ 2,791,954	\$ 2,794,523	\$ 2,797,076	\$ 2,799,655	\$ 2,802,256
18	WP/CS Disinfection	\$ 12,600,000	\$ 824,661	\$ 68,000	\$ 1,169,939	\$ 1,167,941	\$ 1,168,952	\$ 1,169,974	\$ 1,171,008	\$ 1,172,048	\$ 1,173,101	\$ 1,174,164
19	Rack 14 Storage Basin	\$ 1,894,600	\$ 159,265	\$ 55,300	\$ 1,894,600	\$ 1,894,600	\$ 1,894,600	\$ 1,894,600	\$ 1,894,600	\$ 1,894,600	\$ 1,894,600	\$ 1,894,600
20	Rack 15 Storage Basin	\$ 1,651,200	\$ 132,487	\$ 34,600	\$ 1,651,200	\$ 1,651,200	\$ 1,651,200	\$ 1,651,200	\$ 1,651,200	\$ 1,651,200	\$ 1,651,200	\$ 1,651,200
21	Rack 16 Storage Basin	\$ 1,700,100	\$ 138,420	\$ 28,600	\$ 1,700,100	\$ 1,700,100	\$ 1,700,100	\$ 1,700,100	\$ 1,700,100	\$ 1,700,100	\$ 1,700,100	\$ 1,700,100
22	Rack 17 Treatment Basin	\$ 1,786,800	\$ 178,846	\$ 179,000	\$ 1,786,800	\$ 1,786,800	\$ 1,786,800	\$ 1,786,800	\$ 1,786,800	\$ 1,786,800	\$ 1,786,800	\$ 1,786,800
23	North Side Tunnel	\$ 28,371,903	\$ 2,278,635	\$ 172,000	\$ 2,278,635	\$ 2,278,635	\$ 2,278,635	\$ 2,278,635	\$ 2,278,635	\$ 2,278,635	\$ 2,278,635	\$ 2,278,635
24	Post Construction Monitoring	\$ 91,500	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
25	Rack 18 Separation	\$ 3,326,400	\$ 186,676	\$ 4,800	\$ 3,326,400	\$ 3,326,400	\$ 3,326,400	\$ 3,326,400	\$ 3,326,400	\$ 3,326,400	\$ 3,326,400	\$ 3,326,400
26	Rack 19 Separation	\$ 7,504,600	\$ 607,757	\$ 6,859	\$ 7,504,600	\$ 7,504,600	\$ 7,504,600	\$ 7,504,600	\$ 7,504,600	\$ 7,504,600	\$ 7,504,600	\$ 7,504,600
27	Rack 20 Storage Basin	\$ 992,600	\$ 79,885	\$ 20,000	\$ 992,600	\$ 992,600	\$ 992,600	\$ 992,600	\$ 992,600	\$ 992,600	\$ 992,600	\$ 992,600
28	Rack 20/11 Treatment Basin	\$ 12,329,100	\$ 989,078	\$ 117,700	\$ 12,329,100	\$ 12,329,100	\$ 12,329,100	\$ 12,329,100	\$ 12,329,100	\$ 12,329,100	\$ 12,329,100	\$ 12,329,100
29	Rack 40/51-78 Tunnel Phase 3	\$ 1,672,800	\$ 134,239	\$ 18,900	\$ 1,672,800	\$ 1,672,800	\$ 1,672,800	\$ 1,672,800	\$ 1,672,800	\$ 1,672,800	\$ 1,672,800	\$ 1,672,800
30	Rack 1/6 Storage Basin	\$ 1,293,000	\$ 102,951	\$ 8,300	\$ 1,293,000	\$ 1,293,000	\$ 1,293,000	\$ 1,293,000	\$ 1,293,000	\$ 1,293,000	\$ 1,293,000	\$ 1,293,000
31	Rack 25 Separation	\$ 2,674,500	\$ 239,692	\$ 7,200	\$ 2,674,500	\$ 2,674,500	\$ 2,674,500	\$ 2,674,500	\$ 2,674,500	\$ 2,674,500	\$ 2,674,500	\$ 2,674,500
32	Rack 33 Separation	\$ 4,329,200	\$ 347,356	\$ 7,200	\$ 4,329,200	\$ 4,329,200	\$ 4,329,200	\$ 4,329,200	\$ 4,329,200	\$ 4,329,200	\$ 4,329,200	\$ 4,329,200
33	Rack 21 Separation	\$ 2,189,500	\$ 176,484	\$ 10,400	\$ 2,189,500	\$ 2,189,500	\$ 2,189,500	\$ 2,189,500	\$ 2,189,500	\$ 2,189,500	\$ 2,189,500	\$ 2,189,500
34	Rack 29/27 Treatment Basin	\$ 1,934,100	\$ 155,187	\$ 104,000	\$ 1,934,100	\$ 1,934,100	\$ 1,934,100	\$ 1,934,100	\$ 1,934,100	\$ 1,934,100	\$ 1,934,100	\$ 1,934,100
35	Inflow Elimination	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
36	Min. Minimum Controls	\$ 200,000	\$ -	\$ -	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000
37	Miscellaneous Separations	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
38	Totals	\$ 340,253,500	\$ 27,119,507	\$ 38,846,600	\$ 43,889,322	\$ 45,439,883	\$ 45,812,025	\$ 46,186,677	\$ 46,561,442	\$ 46,937,049	\$ 47,313,610	\$ 47,690,171
39	Projected 2002 Revenue	\$ -	\$ -	\$ 33,800,000	\$ 44,700,500	\$ 44,700,500	\$ 45,040,600	\$ 45,380,700	\$ 45,720,800	\$ 46,060,900	\$ 46,401,000	\$ 46,741,100
40	Projected Revenue (Existing Revenue x % Rate Increase)	\$ -	\$ -	\$ 33,800,000	\$ 44,700,500	\$ 44,700,500	\$ 45,040,600	\$ 45,380,700	\$ 45,720,800	\$ 46,060,900	\$ 46,401,000	\$ 46,741,100
41	% Rate Increase Needed	\$ -	\$ -	\$ -	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
42	Subtotals	\$ -	\$ -	\$ 33,800,000	\$ 44,700,500	\$ 44,700,500	\$ 45,040,600	\$ 45,380,700	\$ 45,720,800	\$ 46,060,900	\$ 46,401,000	\$ 46,741,100
43	Totals	\$ -	\$ -	\$ 33,800,000	\$ 44,700,500	\$ 44,700,500	\$ 45,040,600	\$ 45,380,700	\$ 45,720,800	\$ 46,060,900	\$ 46,401,000	\$ 46,741,100
44	Ending Balance	\$ -	\$ -	\$ -	\$ 25,980,251	\$ 25,155,766	\$ 25,155,766	\$ 25,155,766	\$ 25,155,766	\$ 25,155,766	\$ 25,155,766	\$ 25,155,766
45	Monthly Sewer Charge for Typical Akron Residential Customer (1,000 cu. ft./mo.)	\$ -	\$ -	\$ 27.54	\$ 36.95	\$ 36.95	\$ 36.95	\$ 36.95	\$ 36.95	\$ 36.95	\$ 36.95	\$ 36.95
46	Annual Sewer Charge for Typical Akron Residential Customer (1,000 cu. ft./mo.)	\$ -	\$ -	\$ 330.48	\$ 443.40	\$ 443.40	\$ 443.40	\$ 443.40	\$ 443.40	\$ 443.40	\$ 443.40	\$ 443.40

- Notes
1. Capital Costs include preliminary engineering, design engineering, construction, construction inspection, construction engineering, and interest on bond anticipation notes.
 2. Capital Costs are in 1998 dollars and are inflated at a rate of 2% per year to the year during which construction begins.
 3. O&M Costs are in 1998 dollars and are inflated at a rate of 1% per year.
 4. Debt Service is computed at 5% for 20 years.

CITY OF AKRON LTCP - 30 YEAR IMPLEMENTATION SCHEDULE WITH
ADDITIONAL TREATMENT (5 YEAR INCREASES) FIGURE 5-5

15 16 17 18 19 20 21 22 23 24 25 26

LINE	ITEM	CAPITAL COST	DEBT SERVICE	ANNUAL O&M COST	2019	2020	2021	2022	2023	2024	2025	2026
1	Beginning Balance				\$ 20,191,671	\$ 29,627,493	\$ 22,720,472	\$ 15,008,987	\$ 5,018,247	\$ 5,599,410	\$ 5,599,940	\$ 4,020,132
2	Projected 2002 Operation & Maintenance & Replacement			\$ 33,600,000	\$ 40,029,469	\$ 40,429,705	\$ 40,834,093	\$ 41,242,423	\$ 41,654,949	\$ 42,071,395	\$ 42,489,110	\$ 42,917,031
3	Rock 30 Separation	\$ 200,000	\$ -	\$ 1,950	\$ 2,442	\$ 2,365	\$ 2,388	\$ 2,412	\$ 2,437	\$ 2,461	\$ 2,485	\$ 2,510
4	Rock 8 Separation	\$ 300,000	\$ -	\$ 2,000	\$ 2,465	\$ 2,480	\$ 2,514	\$ 2,539	\$ 2,565	\$ 2,591	\$ 2,616	\$ 2,643
5	Treatability Pilot	\$ 497,500	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
6	Rock 400/1 Storage Basin Phase 1	\$ 13,421,500	\$ 1,076,960	\$ 120,100	\$ 1,418,700	\$ 1,421,276	\$ 1,422,673	\$ 1,424,493	\$ 1,426,110	\$ 1,427,752	\$ 1,429,412	\$ 1,431,077
7	Rock 20/28 Treatment Basin	\$ 81,500	\$ 205,549	\$ 118,700	\$ 396,549	\$ 390,311	\$ 396,789	\$ 401,291	\$ 402,788	\$ 404,311	\$ 405,846	\$ 407,401
8	Rock 20/28 Treatment Basin	\$ 2,561,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
9	Suppression 41/22 (partial)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
10	Rock 20/28 Treatment Basin	\$ 25,450,000	\$ 2,042,174	\$ 215,600	\$ 2,604,890	\$ 2,597,547	\$ 2,610,231	\$ 2,612,941	\$ 2,615,679	\$ 2,618,444	\$ 2,621,236	\$ 2,624,057
11	WPCS Storage Phase 1 (20 MG)	\$ 10,277,100	\$ 824,661	\$ 88,000	\$ 1,175,238	\$ 1,207,322	\$ 1,277,417	\$ 1,178,524	\$ 1,179,641	\$ 1,180,770	\$ 1,181,895	\$ 1,183,061
12	WPCS Phase 1a	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
13	Treatability Pilot/Post Construction	\$ 91,500	\$ -	\$ -	\$ 335,726	\$ 335,849	\$ 335,973	\$ 336,099	\$ 336,226	\$ 336,354	\$ 336,484	\$ 336,616
14	CR Re-Aeration Structures	\$ 750,000	\$ -	\$ 10,000	\$ 1,312,445	\$ 1,314,224	\$ 1,315,616	\$ 1,316,821	\$ 1,318,139	\$ 1,319,470	\$ 1,320,815	\$ 1,322,173
15	Rock 400/1 Storage Basin Phase 2	\$ 11,192,300	\$ 869,099	\$ 103,500	\$ 1,493,187	\$ 1,503,124	\$ 1,513,160	\$ 1,523,297	\$ 1,533,535	\$ 1,543,875	\$ 1,554,219	\$ 1,564,567
16	Ohio Canal Tunnel Phase 1	\$ 93,446,100	\$ 7,496,357	\$ 809,300	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
17	Post Construction Monitoring	\$ 81,500	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
18	LCR Stream Restoration	\$ 8,103,800	\$ 650,284	\$ 50,000	\$ 972,132	\$ 972,746	\$ 973,370	\$ 973,999	\$ 974,634	\$ 975,275	\$ 975,923	\$ 976,577
19	DCI Phase 2	\$ 47,945,500	\$ 3,847,271	\$ 274,100	\$ 3,358,956	\$ 3,363,615	\$ 3,368,296	\$ 3,372,999	\$ 3,377,727	\$ 3,382,470	\$ 3,387,234	\$ 3,391,999
20	WPCS Storage Phase 2 (20 MG)	\$ 25,450,000	\$ 2,042,174	\$ 215,600	\$ 2,604,890	\$ 2,597,547	\$ 2,610,231	\$ 2,612,941	\$ 2,615,679	\$ 2,618,444	\$ 2,621,236	\$ 2,624,057
21	WPCS Storage Phase 2a	\$ 10,277,100	\$ 824,661	\$ 88,000	\$ 1,175,238	\$ 1,207,322	\$ 1,277,417	\$ 1,178,524	\$ 1,179,641	\$ 1,180,770	\$ 1,181,895	\$ 1,183,061
22	WPCS Dismantment	\$ 12,600,000	\$ 1,011,057	\$ 55,500	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
23	Rock 14 Storage Basin	\$ 1,984,000	\$ 159,285	\$ 34,500	\$ 234,518	\$ 234,581	\$ 234,645	\$ 234,709	\$ 234,773	\$ 234,837	\$ 234,901	\$ 234,965
24	Rock 13 Treatment Basin	\$ 1,651,200	\$ 132,487	\$ 28,600	\$ 249,427	\$ 249,427	\$ 249,427	\$ 249,427	\$ 249,427	\$ 249,427	\$ 249,427	\$ 249,427
25	Rock 12 Treatment Basin	\$ 1,200,100	\$ 136,420	\$ 76,600	\$ 316,858	\$ 316,858	\$ 316,858	\$ 316,858	\$ 316,858	\$ 316,858	\$ 316,858	\$ 316,858
26	Rock 12 Treatment Basin	\$ 2,201,400	\$ 176,546	\$ 170,000	\$ 307,820	\$ 307,820	\$ 307,820	\$ 307,820	\$ 307,820	\$ 307,820	\$ 307,820	\$ 307,820
27	North Side Tunnel	\$ 26,371,000	\$ 2,276,635	\$ 172,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
28	Post Construction Monitoring	\$ 91,500	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
29	Rock 8 Separation	\$ 2,338,000	\$ 196,676	\$ 4,600	\$ 607,767	\$ 607,767	\$ 607,767	\$ 607,767	\$ 607,767	\$ 607,767	\$ 607,767	\$ 607,767
30	Rock 30 Separation	\$ 7,872,000	\$ 607,767	\$ 6,900	\$ 7,872,000	\$ 7,872,000	\$ 7,872,000	\$ 7,872,000	\$ 7,872,000	\$ 7,872,000	\$ 7,872,000	\$ 7,872,000
31	Rock 30 Separation	\$ 952,000	\$ 78,605	\$ 20,000	\$ 286,791	\$ 286,791	\$ 286,791	\$ 286,791	\$ 286,791	\$ 286,791	\$ 286,791	\$ 286,791
32	Rock 100/1 Treatment Basin	\$ 3,123,000	\$ 258,791	\$ 90,300	\$ 117,709	\$ 117,709	\$ 117,709	\$ 117,709	\$ 117,709	\$ 117,709	\$ 117,709	\$ 117,709
33	Rock 400/1-1/2 Storage Basin Phase 3	\$ 12,328,100	\$ 999,078	\$ 10,500	\$ 1,672,800	\$ 1,672,800	\$ 1,672,800	\$ 1,672,800	\$ 1,672,800	\$ 1,672,800	\$ 1,672,800	\$ 1,672,800
34	Rock 7/9 Storage Basin	\$ 1,672,800	\$ 134,230	\$ 10,500	\$ 2,974,000	\$ 2,974,000	\$ 2,974,000	\$ 2,974,000	\$ 2,974,000	\$ 2,974,000	\$ 2,974,000	\$ 2,974,000
35	Rock 22 Storage Basin	\$ 1,203,000	\$ 102,991	\$ 25,300	\$ 347,306	\$ 347,306	\$ 347,306	\$ 347,306	\$ 347,306	\$ 347,306	\$ 347,306	\$ 347,306
36	Rock 13 Separation	\$ 2,974,000	\$ 238,602	\$ 8,300	\$ 176,484	\$ 176,484	\$ 176,484	\$ 176,484	\$ 176,484	\$ 176,484	\$ 176,484	\$ 176,484
37	Rock 21 Separation	\$ 4,329,200	\$ 347,306	\$ 7,200	\$ 155,187	\$ 155,187	\$ 155,187	\$ 155,187	\$ 155,187	\$ 155,187	\$ 155,187	\$ 155,187
38	Rock 20/27 Treatment Basin	\$ 2,195,000	\$ 176,484	\$ 10,400	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
39	Rock 20/27 Treatment Basin	\$ 1,934,100	\$ 155,187	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
40	Inflow Elimination	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
41	Nine Minimum Controls	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
42	Miscellaneous Separations	\$ 200,000	\$ -	\$ -	\$ 400,000	\$ 400,000	\$ 400,000	\$ 400,000	\$ 400,000	\$ 400,000	\$ 400,000	\$ 400,000
43	Totals	\$ 340,251,500	\$ 27,119,507	\$ 35,646,600	\$ 64,005,920	\$ 72,348,543	\$ 73,073,177	\$ 75,512,172	\$ 80,567,337	\$ 81,183,961	\$ 82,087,317	\$ 82,950,207
44	Projected 2002 Revenue			\$ 33,000,000	\$ 39,441,532	\$ 39,441,532	\$ 39,441,532	\$ 39,441,532	\$ 39,441,532	\$ 39,441,532	\$ 39,441,532	\$ 39,441,532
45	Projected Revenue (Existing Revenue + % Rate Increase)			\$ 33,000,000	\$ 39,441,532	\$ 39,441,532	\$ 39,441,532	\$ 39,441,532	\$ 39,441,532	\$ 39,441,532	\$ 39,441,532	\$ 39,441,532
46	% Rate Increase Needed				0.0%	0.0%	0.0%	0.0%	24.0%	0.0%	0.0%	0.0%
47	Subtotals			\$ 33,000,000	\$ 39,441,532	\$ 39,441,532	\$ 39,441,532	\$ 39,441,532	\$ 39,441,532	\$ 39,441,532	\$ 39,441,532	\$ 39,441,532
48	Totals			\$ 65,441,532	\$ 65,441,532	\$ 65,441,532	\$ 65,441,532	\$ 65,441,532	\$ 65,441,532	\$ 65,441,532	\$ 65,441,532	\$ 65,441,532
49	Ending Balance			\$ 29,627,493	\$ 22,720,472	\$ 15,008,987	\$ 5,018,247	\$ 5,599,410	\$ 5,599,940	\$ 4,020,132	\$ 3,117,424	\$ 2,510
50	Monthly Sewer Charge for Typical Akron Residential Customer (1,000 cu. ft./mo.)			\$ 27.94	\$ 64.09	\$ 54.09	\$ 64.09	\$ 64.09	\$ 64.09	\$ 64.09	\$ 64.09	\$ 64.09
51	Annual Sewer Charge for Typical Akron Residential Customer (1,000 cu. ft./mo.)			\$ 649.08	\$ 649.08	\$ 649.08	\$ 649.08	\$ 649.08	\$ 649.08	\$ 649.08	\$ 649.08	\$ 649.08

Notes

1. Capital Costs include preliminary engineering, design engineering, construction, construction inspection, construction engineering, and interest on bond anticipation notes.
2. Capital Costs are in 1998 dollars and are inflated at a rate of 2% per year to the year during which construction begins.
3. O&M Costs are in 1998 dollars and are inflated at a rate of 1% per year.
4. Debt Service is computed at 5% for 20 years.

CITY OF AKRON LTCP - 30 YEAR IMPLEMENTATION SCHEDULE WITH
ADDITIONAL TREATMENT (5 YEAR INCREASES) FIGURE 5-5

LINE	ITEM	CAPITAL COST	DEBT SERVICE	ANNUAL O&M COST	2027	2028	2029	2030	2031	2032	2033	2034
1	Beginning Balance				\$ 3,117,424	\$ 1,750,280	\$ 1,822,251	\$ 3,556,938	\$ 4,731,542	\$ 6,206,054	\$ 8,511,115	\$ 9,592,078
2	Projected 2002 Operation & Maintenance & Replacement			\$ 33,800,800	\$ 43,346,201	\$ 43,779,653	\$ 44,217,460	\$ 44,659,635	\$ 45,106,231	\$ 45,557,293	\$ 46,012,868	\$ 46,472,895
3	Rack 30 Separation	\$ 300,000	\$ -	\$ 1,800	\$ 2,536	\$ 2,612	\$ 2,687	\$ 2,762	\$ 2,837	\$ 2,912	\$ 2,987	\$ 3,062
4	Rack 8 Separation	\$ 400,000	\$ -	\$ 2,400	\$ 2,689	\$ 2,689	\$ 2,732	\$ 2,790	\$ 2,848	\$ 2,905	\$ 2,963	\$ 3,021
5	Treatability Pilot	\$ 450,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
6	Rack 4001 Storage Basin Phase 1	\$ 13,421,500	\$ 1,076,980	\$ 120,100	\$ 170,950	\$ 172,659	\$ 174,365	\$ 176,130	\$ 177,891	\$ 179,670	\$ 181,467	\$ 183,261
7	Post Construction Monitoring	\$ 81,500	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
8	Rack 2022 Treatment Basin	\$ 2,351,800	\$ 203,549	\$ 110,703	\$ 408,959	\$ 159,690	\$ 161,590	\$ 163,205	\$ 164,838	\$ 166,486	\$ 168,151	\$ 169,832
9	Separation 2122 (partial)											
10	WPCCS Storage Phase 1 (20 MG)	\$ 25,450,000	\$ 2,042,174	\$ 215,500	\$ 2,829,706	\$ 2,829,733	\$ 2,893,502	\$ 2,964,437	\$ 2,999,402	\$ 3,024,967	\$ 3,050,429	\$ 3,076,474
11	WPCCS Phase 1a	\$ 10,277,100	\$ 824,661	\$ 88,000	\$ 1,184,223	\$ 1,185,396	\$ 1,186,564	\$ 1,187,732	\$ 1,188,905	\$ 1,190,078	\$ 1,191,251	\$ 1,192,424
12	Treatability/Pilot/Post Construction	\$ 81,500	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
13	Monthly											
14	CR Re-Aeration Structures	\$ 750,000	\$ -	\$ 10,000	\$ 336,747	\$ 338,620	\$ 337,015	\$ 337,151	\$ 337,286	\$ 337,421	\$ 337,556	\$ 337,691
15	Rack 4001 Storage Basin Phase 2	\$ 11,192,300	\$ 998,099	\$ 103,800	\$ 1,323,444	\$ 1,324,620	\$ 1,325,796	\$ 1,326,972	\$ 1,328,148	\$ 1,329,324	\$ 1,330,500	\$ 1,331,676
16	Ohio Canal Tunnel Phase 1	\$ 63,446,100	\$ 7,458,357	\$ 806,300	\$ 11,875,620	\$ 11,598,480	\$ 11,597,146	\$ 11,808,124	\$ 11,819,211	\$ 11,830,298	\$ 11,841,385	\$ 11,852,472
17	Post Construction Monitoring	\$ 91,500	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
18	LCR Stream Restoration	\$ 8,103,800	\$ 850,254	\$ 50,000	\$ 977,238	\$ 977,955	\$ 976,579	\$ 978,259	\$ 979,940	\$ 981,621	\$ 983,302	\$ 984,983
19	DCI Phase 2	\$ 47,945,500	\$ 3,947,271	\$ 274,100	\$ 6,317,248	\$ 6,317,248	\$ 6,320,943	\$ 6,324,674	\$ 6,328,405	\$ 6,332,136	\$ 6,335,867	\$ 6,339,598
20	WPCCS Storage Phase 2 (20 MG)	\$ 25,450,000	\$ 2,042,174	\$ 215,500	\$ 3,382,873	\$ 3,386,650	\$ 3,388,756	\$ 3,391,691	\$ 3,394,626	\$ 3,397,561	\$ 3,400,496	\$ 3,403,431
21	WPCCS Storage Phase 2a	\$ 10,277,100	\$ 824,661	\$ 88,000	\$ 1,443,652	\$ 1,445,026	\$ 1,446,212	\$ 1,447,410	\$ 1,448,608	\$ 1,449,806	\$ 1,450,999	\$ 1,452,192
22	WPCCS Disinfection	\$ 12,609,000	\$ 1,011,097	\$ 55,300	\$ 1,636,671	\$ 1,637,009	\$ 1,638,354	\$ 1,639,691	\$ 1,641,028	\$ 1,642,365	\$ 1,643,702	\$ 1,645,039
23	Rack 14 Storage Basin	\$ 159,295	\$ 159,295	\$ 34,600	\$ 287,196	\$ 287,646	\$ 288,111	\$ 288,586	\$ 289,061	\$ 289,536	\$ 290,011	\$ 290,486
24	Rack 15 Storage Basin	\$ 132,487	\$ 132,487	\$ 28,600	\$ 251,279	\$ 251,666	\$ 252,046	\$ 252,426	\$ 252,806	\$ 253,186	\$ 253,566	\$ 253,946
25	Rack 16 Storage Basin	\$ 1,651,200	\$ 136,420	\$ 70,600	\$ 321,642	\$ 321,642	\$ 322,101	\$ 322,560	\$ 323,019	\$ 323,478	\$ 323,937	\$ 324,396
26	Rack 12 Treatment Basin	\$ 2,201,400	\$ 176,646	\$ 170,000	\$ 810,672	\$ 810,941	\$ 811,210	\$ 811,479	\$ 811,748	\$ 812,017	\$ 812,286	\$ 812,555
27	North Side Tunnel	\$ 26,371,900	\$ 2,276,635	\$ 172,000	\$ 3,084,595	\$ 3,080,209	\$ 3,076,823	\$ 3,073,437	\$ 3,070,051	\$ 3,066,665	\$ 3,063,279	\$ 3,059,893
28	Post Construction Monitoring	\$ 61,500	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
29	Rack 30 Separation	\$ 2,326,400	\$ 185,676	\$ 4,600	\$ 318,926	\$ 318,588	\$ 318,650	\$ 318,712	\$ 318,774	\$ 318,836	\$ 318,898	\$ 318,960
30	Rack 35 Storage Basin	\$ 7,574,000	\$ 607,767	\$ 6,900	\$ 1,046,581	\$ 1,046,581	\$ 1,046,581	\$ 1,046,581	\$ 1,046,581	\$ 1,046,581	\$ 1,046,581	\$ 1,046,581
31	Rack 10/11 Treatment Basin	\$ 3,723,600	\$ 289,791	\$ 80,300	\$ 165,385	\$ 165,655	\$ 165,925	\$ 166,195	\$ 166,465	\$ 166,735	\$ 167,005	\$ 167,275
32	Rack 4001/453 Tunnel Phase 3	\$ 12,332,800	\$ 999,078	\$ 117,700	\$ 1,636,671	\$ 1,637,009	\$ 1,638,354	\$ 1,639,691	\$ 1,641,028	\$ 1,642,365	\$ 1,643,702	\$ 1,645,039
33	Rack 7/8 Storage Basin	\$ 1,672,800	\$ 134,230	\$ 16,300	\$ 292,196	\$ 292,646	\$ 293,096	\$ 293,546	\$ 293,996	\$ 294,446	\$ 294,896	\$ 295,346
34	Rack 22 Storage Basin	\$ 2,973,000	\$ 238,602	\$ 8,300	\$ 318,926	\$ 318,588	\$ 318,650	\$ 318,712	\$ 318,774	\$ 318,836	\$ 318,898	\$ 318,960
35	Rack 25 Separation	\$ 2,973,000	\$ 238,602	\$ 8,300	\$ 318,926	\$ 318,588	\$ 318,650	\$ 318,712	\$ 318,774	\$ 318,836	\$ 318,898	\$ 318,960
36	Rack 13 Separation	\$ 4,328,200	\$ 347,306	\$ 7,200	\$ 1,046,581	\$ 1,046,581	\$ 1,046,581	\$ 1,046,581	\$ 1,046,581	\$ 1,046,581	\$ 1,046,581	\$ 1,046,581
37	Rack 21 Separation	\$ 2,195,500	\$ 176,484	\$ 10,400	\$ 318,926	\$ 318,588	\$ 318,650	\$ 318,712	\$ 318,774	\$ 318,836	\$ 318,898	\$ 318,960
38	Rack 29/27 Treatment Basin	\$ 1,834,100	\$ 155,197	\$ 104,000	\$ 420,009	\$ 420,009	\$ 420,009	\$ 420,009	\$ 420,009	\$ 420,009	\$ 420,009	\$ 420,009
39	Inflow Elimination											
40	Nine Minimum Controls											
41	Miscellaneous Separations	\$ 200,000			\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000
42												
43	Totals	\$ 340,253,500	\$ 27,119,507	\$ 35,846,600	\$ 1,023,141,654	\$ 1,023,332,673	\$ 1,023,523,692	\$ 1,023,714,711	\$ 1,023,905,730	\$ 1,024,096,749	\$ 1,024,287,768	\$ 1,024,478,787
44												
45	Projected 2002 Revenue			\$ 33,800,800	\$ 43,346,201	\$ 43,779,653	\$ 44,217,460	\$ 44,659,635	\$ 45,106,231	\$ 45,557,293	\$ 46,012,868	\$ 46,472,895
46	Projected Revenue [Existing Revenue x % Rate Increase]				\$ 61,147,500	\$ 65,100,193	\$ 65,204,875	\$ 65,204,875	\$ 65,204,875	\$ 65,204,875	\$ 65,204,875	\$ 65,204,875
47	% Rate Increase Needed				0.0%	5.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
48	Subtotals			\$ 33,800,800	\$ 61,147,500	\$ 65,100,193	\$ 65,204,875	\$ 65,204,875	\$ 65,204,875	\$ 65,204,875	\$ 65,204,875	\$ 65,204,875
49												
50	Totals				\$ 61,147,500	\$ 65,204,875	\$ 65,204,875	\$ 65,204,875	\$ 65,204,875	\$ 65,204,875	\$ 65,204,875	\$ 65,204,875
51												
52	Ending Balance				\$ 1,750,280	\$ 1,822,251	\$ 1,894,222	\$ 1,966,193	\$ 2,038,164	\$ 2,110,135	\$ 2,182,106	\$ 2,254,077
53												
54	Monthly Sewer Charge for Typical Akron Residential Customer (1,000 cu. ft./mo.)			\$ 27.94	\$ 67.07	\$ 70.42	\$ 70.42	\$ 70.42	\$ 70.42	\$ 70.42	\$ 70.42	\$ 70.42
55	Annual Sewer Charge for Typical Akron Residential Customer (1,000 cu. ft./mo.)				\$ 804.84	\$ 845.04	\$ 845.04	\$ 845.04	\$ 845.04	\$ 845.04	\$ 845.04	\$ 845.04
56												

Notes

1. Capital Costs include preliminary engineering, design engineering, construction, construction inspection, construction engineering, and interest on bond anticipation notes.
2. Capital Costs are in 1998 dollars and are inflated at a rate of 2% per year to the year during which construction begins.
3. O&M Costs are in 1998 dollars and are inflated at a rate of 1% per year.
4. Debt Service is computed at 5% for 20 years.

CITY OF AKRON LTCP - 30 YEAR IMPLEMENTATION SCHEDULE WITH
ADDITIONAL TREATMENT (YEARLY INCREASES) FIGURE 5-4

LINE	ITEM	CAPITAL COST	DEBT SERVICE	ANNUAL O&M COST	2003	2004	2005	2006	2007	2008	2009	2010
1	Beginning Balance											
2	Projected 2002 Operation & Maintenance & Replacement			\$ 33,600,000	\$ 34,136,000	\$ 34,479,380	\$ 34,924,174	\$ 35,172,416	\$ 35,524,140	\$ 35,979,361	\$ 36,236,176	\$ 36,600,957
3	Reck 38 Separation	\$ 300,000	\$ -	\$ 1,900	\$ 333,221	\$ 2,017	\$ 2,097	\$ 2,097	\$ 2,078	\$ 2,099	\$ 2,128	\$ 2,141
4	Reck 9 Separation	\$ 210,900	\$ -	\$ 2,000	\$ 905,227	\$ 229,651	\$ 2,144	\$ 2,166	\$ 2,187	\$ 2,209	\$ 2,231	\$ 2,254
5	Treatability Pilot	\$ 497,600	\$ -	\$ -	\$ Preliminary	\$ Treatability	\$ Construction	\$ Construction	\$ Post Con. Mon.	\$ Construction	\$ Construction	\$ Construction
6	Reck 40/21 Storage Basin Phase 1	\$ 13,421,300	\$ 1,076,960	\$ 126,100					\$ 1,401,931	\$ 1,403,332	\$ 1,404,747	\$ 1,406,178
7	Post Construction Monitoring	\$ 51,500	\$ -	\$ -					\$ 107,207	\$ 381,682	\$ 392,993	\$ 394,318
8	Reck 26/28 Treatment Basin	\$ 2,561,800	\$ 200,549	\$ 116,700								
9	Separation 21/22 (partial)			\$ 215,600								
10	WPCC Storage Phase 1 (20 MG)	\$ 25,450,000	\$ 2,042,174	\$ 215,600								
11	WPCC Phase 1a	\$ 10,277,100	\$ 824,661	\$ 86,000								
12	Treatability/Pilot/Post Construction	\$ 91,500	\$ -	\$ -								
13	Monitoring											
14	CR Re-Aeration Structures	\$ 750,000	\$ -	\$ 10,000								
15	Reck 40/21 Storage Basin Phase 2	\$ 11,492,300	\$ 899,099	\$ 103,800								
16	Ohio Canal Tunnel Phase 1	\$ 93,446,100	\$ 7,489,357	\$ 806,300								
17	Post Construction Monitoring	\$ 91,500	\$ -	\$ -								
18	LOR Stream Restoration	\$ 8,103,600	\$ 660,254	\$ 50,000								
19	OCI Phase 2	\$ 47,545,500	\$ 3,847,271	\$ 274,100								
20	WPCC Storage Phase 2 (20 MG)	\$ 25,450,000	\$ 2,042,174	\$ 215,600								
21	WPCC Distribution	\$ 10,277,100	\$ 824,661	\$ 86,000								
22	Reck 14 Storage Basin	\$ 12,600,000	\$ 1,011,057	\$ 53,300								
23	Reck 15 Storage Basin	\$ 1,984,800	\$ 159,265	\$ 34,600								
24	Reck 16 Storage Basin	\$ 1,651,200	\$ 132,497	\$ 28,600								
25	Reck 17 Treatment Basin	\$ 1,201,100	\$ 136,420	\$ 76,600								
26	Reck 17 Treatment Basin	\$ 2,201,400	\$ 176,648	\$ 170,000								
27	North Side Tunnel	\$ 26,371,900	\$ 2,276,636	\$ 172,000								
28	Post Construction Monitoring	\$ 91,500	\$ -	\$ -								
29	Reck 5 Separation	\$ 2,324,000	\$ 186,676	\$ 4,600								
30	Reck 30 Separation	\$ 7,571,000	\$ 607,767	\$ 6,500								
31	Reck 38 Storage Basin	\$ 552,900	\$ 49,065	\$ 20,000								
32	Reck 10/11 Treatment Basin	\$ 12,226,100	\$ 999,078	\$ 117,700								
33	Reck 40/21-48 Turne Phase 3	\$ 147,200	\$ 134,230	\$ 16,900								
34	Reck 7/5 Storage Basin	\$ 1,985,000	\$ 102,951	\$ 29,200								
35	Reck 22 Storage Basin	\$ 2,971,500	\$ 239,682	\$ 8,300								
36	Reck 25 Separation	\$ 4,320,200	\$ 347,306	\$ 7,200								
37	Reck 13 Separation	\$ 2,193,500	\$ 179,494	\$ 10,400								
38	Reck 21/22 Treatment Basin	\$ 1,934,100	\$ 155,197	\$ 104,000								
39	Inflow Elimination				\$ 400,009	\$ 409,009	\$ 409,009	\$ 400,000	\$ 400,600	\$ 400,000	\$ 400,000	\$ 400,000
40	Nine Minimum Contrails				\$ 100,000	\$ 100,000	\$ 100,000	\$ 100,000	\$ 100,000	\$ 100,000	\$ 100,000	\$ 100,000
41	Miscellaneous Separations	\$ 200,000			\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000
42												
43	Totals	\$ 340,253,500	\$ 27,119,507	\$ 36,846,600	\$ 35,676,449	\$ 35,421,028	\$ 35,528,355	\$ 37,384,390	\$ 37,630,336	\$ 38,368,704	\$ 41,508,897	\$ 41,817,575
44												
45	Projected 2002 Revenue			\$ 33,600,000								
46	Projected Revenue (Existing Revenue x % Rate Increase)				\$ 38,628,000	\$ 38,544,560	\$ 37,275,751	\$ 38,020,960	\$ 38,781,378	\$ 39,567,007	\$ 40,048,747	\$ 40,536,555
47	% Rate Increase Needed				5.0%	2.0%	2.0%	2.0%	2.0%	2.0%	2.0%	5.0%
48	Subtotals			\$ 33,600,000	\$ 38,628,000	\$ 38,544,560	\$ 37,275,751	\$ 38,020,960	\$ 38,781,378	\$ 39,567,007	\$ 40,048,747	\$ 40,536,555
49												
50	Totals				\$ 38,544,560	\$ 38,544,560	\$ 37,275,751	\$ 38,020,960	\$ 38,781,378	\$ 39,567,007	\$ 40,048,747	\$ 40,536,555
51												
52	Ending Balance				\$ 151,592	\$ 1,275,094	\$ 3,022,180	\$ 3,022,180	\$ 3,058,757	\$ 4,005,794	\$ 5,098,097	\$ 5,254,233
53												
54	Monthly Sewer Charge for Typical Akron Residential Customer (1,000 cu. ft./mo.)			27.94	\$ 29.82	\$ 30.21	\$ 30.81	\$ 31.43	\$ 32.06	\$ 32.70	\$ 33.35	\$ 35.02
55	Annual Sewer Charge for Typical Akron Residential Customer (1,000 cu. ft./mo.)				\$ 355.40	\$ 362.52	\$ 369.72	\$ 377.16	\$ 384.72	\$ 392.40	\$ 400.20	\$ 420.24

Notes: 1. Capital Costs include preliminary engineering, design engineering, construction, construction inspection, construction engineering, and interest on bond anticipation notes.

- Capital Costs are in 1998 dollars and are inflated at a rate of 2% per year to the year during which construction begins.
- O&M Costs are in 1998 dollars and are inflated at a rate of 1% per year.
- Debt Service is computed at 5% for 20 years.

5/17/02

CITY OF AKRON LTCP - 30 YEAR IMPLEMENTATION SCHEDULE WITH
ADDITIONAL TREATMENT (YEARLY INCREASES) FIGURE 5-4

LINE	ITEM	CAPITAL COST	DEBT SERVICE	ANNUAL O&M COST	2011	2012	2013	2014	2015	2016	2017	2018
1	Beginning Balance				\$ 5,324,233	\$ 5,839,143	\$ 7,216,184	\$ 10,447,564	\$ 15,746,303	\$ 10,006,939	\$ 6,188,404	\$ 7,961,786
2	Projected 2002 Operation & Maintenance & Replacement			\$ 33,800,000	\$ 36,586,592	\$ 37,336,230	\$ 37,709,590	\$ 39,006,996	\$ 39,467,653	\$ 39,852,220	\$ 39,240,791	\$ 39,633,199
3	Rack 38 Separation	\$ 300,000	\$ -	\$ 1,800	\$ 2,182	\$ 2,184	\$ 2,206	\$ 2,228	\$ 2,250	\$ 2,273	\$ 2,295	\$ 2,318
4	Rack 39 Separation	\$ 210,000	\$ -	\$ 2,000	\$ 2,276	\$ 2,289	\$ 2,302	\$ 2,315	\$ 2,328	\$ 2,342	\$ 2,355	\$ 2,368
5	Treatability/Filter	\$ 487,600	\$ -	\$ 1,076,980	\$ 1,407,630	\$ 1,409,070	\$ 1,410,550	\$ 1,412,037	\$ 1,413,539	\$ 1,415,057	\$ 1,416,589	\$ 1,418,136
6	Rack 40/3 Storage Basin Phase 1	\$ 81,500	\$ -	\$ 205,549	\$ 365,655	\$ 387,006	\$ 399,371	\$ 389,749	\$ 381,141	\$ 392,546	\$ 393,995	\$ 395,400
7	Post Construction Monitoring	\$ 2,551,600	\$ -	\$ 116,700	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
8	Rack 20/22 Treatment Basin	\$ 25,450,000	\$ 2,042,174	\$ 215,600	\$ 2,784,559	\$ 2,787,013	\$ 2,789,491	\$ 2,791,994	\$ 2,794,523	\$ 2,797,076	\$ 2,799,555	\$ 2,802,259
9	Separation 21/22 (Bnld)	\$ -	\$ 824,881	\$ 89,000	\$ 1,166,939	\$ 1,167,941	\$ 1,168,952	\$ 1,169,974	\$ 1,171,006	\$ 1,172,048	\$ 1,173,101	\$ 1,174,164
10	WPCH Storage Phase 1a (20 MG)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
11	WPCH Storage Phase 1b (20 MG)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
12	WPCH Storage Phase 1c (20 MG)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
13	Treatability/Filter/Post Construction	\$ 91,500	\$ -	\$ -	\$ 118,365	\$ 334,793	\$ 334,896	\$ 335,011	\$ 335,127	\$ 335,245	\$ 335,363	\$ 335,483
14	GR Re-Aeration Structures	\$ 750,000	\$ -	\$ 10,000	\$ 334,793	\$ 334,896	\$ 335,011	\$ 335,127	\$ 335,245	\$ 335,363	\$ 335,483	\$ 335,604
15	Rack 40/31 Storage Basin Phase 2	\$ 11,192,300	\$ 899,099	\$ 103,800	\$ 1,166,939	\$ 1,167,941	\$ 1,168,952	\$ 1,169,974	\$ 1,171,006	\$ 1,172,048	\$ 1,173,101	\$ 1,174,164
16	Ohio Canal Tunnel Phase 1	\$ 83,446,100	\$ 7,499,567	\$ 806,300	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
17	Post Construction Monitoring	\$ 91,500	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
18	LGR Stream Restoration	\$ 6,103,000	\$ 650,254	\$ 50,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
19	OCF Phase 2	\$ 47,945,000	\$ 3,847,271	\$ 274,100	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
20	WPCH Storage Phase 2 (20 MG)	\$ 25,450,000	\$ 2,042,174	\$ 215,600	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
21	WPCH Storage Phase 2a	\$ 10,277,100	\$ 824,881	\$ 88,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
22	WPCH Dewatering	\$ 12,600,000	\$ 1,011,057	\$ 55,300	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
23	Rack 14 Storage Basin	\$ 1,994,800	\$ 159,265	\$ 34,500	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
24	Rack 15 Storage Basin	\$ 1,651,200	\$ 132,497	\$ 28,600	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
25	Rack 3 Treatment Basin	\$ 1,700,100	\$ 136,420	\$ 76,600	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
26	North Side Tunnel	\$ 2,201,400	\$ 178,646	\$ 170,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
27	Post Construction Monitoring	\$ 91,500	\$ 2,276,635	\$ 172,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
28	Rack 8 Separation	\$ 2,328,400	\$ 185,678	\$ 4,600	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
29	Rack 30 Separation	\$ 7,574,000	\$ 607,757	\$ 6,900	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
30	Rack 36 Separation	\$ 892,800	\$ 79,645	\$ 20,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
31	Rack 10/11 Treatment Basin	\$ 3,273,600	\$ 268,781	\$ 80,300	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
32	Rack 40/31-4/5 Tunnel Phase 3	\$ 12,326,100	\$ 989,078	\$ 117,700	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
33	Rack 7/8 Storage Basin	\$ 1,572,000	\$ 134,420	\$ 18,900	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
34	Rack 22 Storage Basin	\$ 2,874,500	\$ 229,951	\$ 29,200	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
35	Rack 25 Separation	\$ 4,326,200	\$ 347,306	\$ 7,200	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
36	Rack 21 Separation	\$ 1,934,100	\$ 155,197	\$ 104,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
37	Rack 29/27 Treatment Basin	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
38	Initial Elimination	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
39	Five Minimum Controls	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
40	Miscellaneous Separations	\$ 290,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
41	Totals	\$ 340,253,800	\$ 27,119,507	\$ 36,846,600	\$ 43,888,922	\$ 45,430,983	\$ 45,812,025	\$ 46,196,077	\$ 46,580,720	\$ 46,964,448	\$ 47,349,206	\$ 47,733,960
42	Projected 2002 Revenue			\$ 33,800,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
43	Projected Revenue (Existing Revenue x 1% Rule Increase)			\$ -	\$ 44,483,832	\$ 46,708,024	\$ 49,043,425	\$ 51,489,596	\$ 54,070,376	\$ 56,773,895	\$ 59,612,560	\$ 62,593,219
44	% Rule Increase Needed			\$ -	\$ 5.0%	\$ 5.0%	\$ 5.0%	\$ 5.0%	\$ 5.0%	\$ 5.0%	\$ 5.0%	\$ 5.0%
45	Subtotals			\$ 33,800,000	\$ 44,483,832	\$ 46,708,024	\$ 49,043,425	\$ 51,489,596	\$ 54,070,376	\$ 56,773,895	\$ 59,612,560	\$ 62,593,219
46	Totals			\$ 44,483,832	\$ 46,708,024	\$ 49,043,425	\$ 51,489,596	\$ 54,070,376	\$ 56,773,895	\$ 59,612,560	\$ 62,593,219	\$ 65,486,988
47	Ending Balance			\$ 5,939,143	\$ 7,216,184	\$ 10,447,564	\$ 15,746,303	\$ 10,006,939	\$ 6,188,404	\$ 7,961,786	\$ 10,324,978	\$ 51,75
48	Monthly Sewer Charge for Typical Akron Residential Customer (1,000 cu. ft./mo.)			\$ 27.94	\$ 36.77	\$ 38.61	\$ 40.54	\$ 42.57	\$ 44.70	\$ 46.84	\$ 49.20	\$ 51.75
49	Annual Sewer Charge for Typical Akron Residential Customer (1,000 cu. ft./mo.)			\$ 441.24	\$ 463.32	\$ 489.48	\$ 510.84	\$ 539.40	\$ 563.28	\$ 591.48	\$ 621.00	\$ 651.00

Notes:

1. Capital Costs include preliminary engineering, design engineering, construction, construction inspection, construction engineering, and interest on bond anticipation notes.
2. Capital Costs are in 1998 dollars and are inflated at a rate of 2% per year to the year during which construction begins.
3. O&M Costs are in 1998 dollars and are inflated at a rate of 1% per year.
4. Debt Service is computed at 5% for 20 years.

CITY OF AKRON LTCP - 30 YEAR IMPLEMENTATION SCHEDULE WITH
ADDITIONAL TREATMENT (YEARLY INCREASES) FIGURE 5-4

LINE	ITEM	CAPITAL COST	DEBT SERVICE	ANNUAL O&M COST	2019	2020	2021	2022	2023	2024	2025	2026
1	Beginning Balance				\$ 10,524,918	\$ 12,041,938	\$ 8,702,419	\$ 7,398,887	\$ 6,526,676	\$ 3,585,106	\$ 3,129,943	\$ 4,402,555
2	Projected 2003 Operation & Maintenance & Replacement			\$ 33,000,000	\$ 40,029,430	\$ 40,428,766	\$ 46,834,083	\$ 41,342,423	\$ 41,654,648	\$ 42,071,356	\$ 42,482,110	\$ 42,917,031
3	Rack 30 Separation	\$ 300,000	\$ -	\$ 1,800	\$ 2,342	\$ 2,389	\$ 2,389	\$ 2,412	\$ 2,437	\$ 2,461	\$ 2,485	\$ 2,510
4	Rack 9 Separation	\$ 200,000	\$ -	\$ 2,000	\$ 2,465	\$ 2,489	\$ 2,514	\$ 2,539	\$ 2,565	\$ 2,591	\$ 2,616	\$ 2,643
5	Treatability Facility	\$ 427,600	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
6	Rack 40/51 Storage Basin Phase 1	\$ 13,421,500	\$ 1,070,990	\$ 120,100	\$ 1,419,700	\$ 1,421,278	\$ 1,422,873	\$ 1,424,463	\$ 1,426,110	\$ 1,427,732	\$ 1,429,412	\$ 1,431,057
7	Post Construction Monitoring	\$ 81,500	\$ 205,949	\$ 118,700	\$ 398,648	\$ 398,311	\$ 399,789	\$ 401,281	\$ 402,786	\$ 404,311	\$ 405,848	\$ 407,401
8	Rack 20/22 Treatment Basin	\$ 2,861,800	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
9	Separation 21/22 (partial)	\$ 25,480,000	\$ 2,042,174	\$ 218,600	\$ 2,804,800	\$ 2,807,547	\$ 2,810,291	\$ 2,812,941	\$ 2,815,679	\$ 2,818,444	\$ 2,821,236	\$ 2,824,057
10	WPCB Storage Phase 1 (20 MG)	\$ 10,277,100	\$ 624,651	\$ 68,000	\$ 1,175,238	\$ 1,176,322	\$ 1,177,417	\$ 1,178,524	\$ 1,179,641	\$ 1,180,770	\$ 1,181,909	\$ 1,183,061
11	WPCB Phase 1a	\$ 91,800	\$ -	\$ -	\$ 335,726	\$ 335,649	\$ 335,673	\$ 335,699	\$ 336,226	\$ 336,364	\$ 336,484	\$ 336,615
12	Treatability/Non/Post Construction	\$ 790,000	\$ -	\$ -	\$ 1,312,945	\$ 1,314,224	\$ 1,315,516	\$ 1,316,821	\$ 1,318,139	\$ 1,319,470	\$ 1,320,815	\$ 1,322,173
13	CR Re-Aeration Structures	\$ 83,446,100	\$ 7,458,357	\$ 606,300	\$ 11,493,187	\$ 11,503,124	\$ 11,513,160	\$ 11,523,287	\$ 11,533,635	\$ 11,543,878	\$ 11,554,319	\$ 11,564,467
14	CR 40/51 Storage Basin Phase 2	\$ 1,051,200	\$ 132,487	\$ 27,410	\$ 6,298,819	\$ 6,298,819	\$ 6,299,317	\$ 6,299,317	\$ 6,299,317	\$ 6,300,032	\$ 6,300,598	\$ 6,301,164
15	Ohio Canal Tunnel Phase 1	\$ 1,051,200	\$ 132,487	\$ 27,410	\$ 6,298,819	\$ 6,298,819	\$ 6,299,317	\$ 6,299,317	\$ 6,299,317	\$ 6,300,032	\$ 6,300,598	\$ 6,301,164
16	Post Construction Monitoring	\$ 91,800	\$ -	\$ -	\$ 335,726	\$ 335,649	\$ 335,673	\$ 335,699	\$ 336,226	\$ 336,364	\$ 336,484	\$ 336,615
17	LCR Storage Basin	\$ 8,103,600	\$ 650,254	\$ 50,000	\$ 972,132	\$ 972,748	\$ 973,370	\$ 973,993	\$ 974,614	\$ 975,235	\$ 975,856	\$ 976,477
18	OCR Phase 2	\$ 47,945,600	\$ 3,847,271	\$ 274,100	\$ 3,380,958	\$ 3,383,615	\$ 3,386,280	\$ 3,388,903	\$ 3,391,747	\$ 3,394,611	\$ 3,397,504	\$ 3,400,424
19	WPCB Storage Phase 2 (20 MG)	\$ 25,480,000	\$ 2,042,174	\$ 218,600	\$ 2,804,800	\$ 2,807,547	\$ 2,810,291	\$ 2,812,941	\$ 2,815,679	\$ 2,818,444	\$ 2,821,236	\$ 2,824,057
20	WPCB Storage Phase 2a	\$ 10,277,100	\$ 624,651	\$ 68,000	\$ 1,175,238	\$ 1,176,322	\$ 1,177,417	\$ 1,178,524	\$ 1,179,641	\$ 1,180,770	\$ 1,181,909	\$ 1,183,061
21	WPCB Storage Phase 2b	\$ 12,600,000	\$ 1,011,057	\$ 55,300	\$ 1,632,584	\$ 1,632,584	\$ 1,632,584	\$ 1,632,584	\$ 1,632,584	\$ 1,632,584	\$ 1,632,584	\$ 1,632,584
22	Rack 14 Storage Basin	\$ 1,984,600	\$ 158,285	\$ 34,500	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819
23	Rack 15 Storage Basin	\$ 1,984,600	\$ 158,285	\$ 34,500	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819
24	Rack 16 Storage Basin	\$ 1,984,600	\$ 158,285	\$ 34,500	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819
25	Rack 17 Storage Basin	\$ 1,984,600	\$ 158,285	\$ 34,500	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819
26	Rack 18 Storage Basin	\$ 1,984,600	\$ 158,285	\$ 34,500	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819
27	Rack 19 Storage Basin	\$ 1,984,600	\$ 158,285	\$ 34,500	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819
28	North Side Tunnel	\$ 28,371,600	\$ 2,276,635	\$ 172,000	\$ 3,380,958	\$ 3,383,615	\$ 3,386,280	\$ 3,388,903	\$ 3,391,747	\$ 3,394,611	\$ 3,397,504	\$ 3,400,424
29	Post Construction Monitoring	\$ 91,800	\$ -	\$ -	\$ 335,726	\$ 335,649	\$ 335,673	\$ 335,699	\$ 336,226	\$ 336,364	\$ 336,484	\$ 336,615
30	Rack 20 Separation	\$ 2,386,676	\$ 188,676	\$ 4,600	\$ 3,380,958	\$ 3,383,615	\$ 3,386,280	\$ 3,388,903	\$ 3,391,747	\$ 3,394,611	\$ 3,397,504	\$ 3,400,424
31	Rack 20 Storage Basin	\$ 7,674,000	\$ 607,767	\$ 6,800	\$ 10,524,918	\$ 12,041,938	\$ 8,702,419	\$ 7,398,887	\$ 6,526,676	\$ 3,585,106	\$ 3,129,943	\$ 4,402,555
32	Rack 20 Treatment Basin	\$ 3,723,600	\$ 286,781	\$ 80,500	\$ 4,402,555	\$ 4,402,555	\$ 4,402,555	\$ 4,402,555	\$ 4,402,555	\$ 4,402,555	\$ 4,402,555	\$ 4,402,555
33	Rack 20/21 Tunnel Phase 3	\$ 12,326,100	\$ 1,344,280	\$ 117,760	\$ 1,632,584	\$ 1,632,584	\$ 1,632,584	\$ 1,632,584	\$ 1,632,584	\$ 1,632,584	\$ 1,632,584	\$ 1,632,584
34	Rack 21 Storage Basin	\$ 1,672,800	\$ 129,300	\$ 18,560	\$ 2,386,676	\$ 2,386,676	\$ 2,386,676	\$ 2,386,676	\$ 2,386,676	\$ 2,386,676	\$ 2,386,676	\$ 2,386,676
35	Rack 22 Separation	\$ 2,894,819	\$ 229,882	\$ 29,200	\$ 3,380,958	\$ 3,383,615	\$ 3,386,280	\$ 3,388,903	\$ 3,391,747	\$ 3,394,611	\$ 3,397,504	\$ 3,400,424
36	Rack 22 Storage Basin	\$ 2,894,819	\$ 229,882	\$ 29,200	\$ 3,380,958	\$ 3,383,615	\$ 3,386,280	\$ 3,388,903	\$ 3,391,747	\$ 3,394,611	\$ 3,397,504	\$ 3,400,424
37	Rack 23 Separation	\$ 4,328,200	\$ 347,206	\$ 8,300	\$ 5,702,419	\$ 5,702,419	\$ 5,702,419	\$ 5,702,419	\$ 5,702,419	\$ 5,702,419	\$ 5,702,419	\$ 5,702,419
38	Rack 23 Storage Basin	\$ 4,328,200	\$ 347,206	\$ 8,300	\$ 5,702,419	\$ 5,702,419	\$ 5,702,419	\$ 5,702,419	\$ 5,702,419	\$ 5,702,419	\$ 5,702,419	\$ 5,702,419
39	Rack 24 Separation	\$ 1,934,100	\$ 155,197	\$ 104,000	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819	\$ 2,894,819
40	Inflow Elimination	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
41	Minor Minimum Controls	\$ 200,000	\$ -	\$ -	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000
42	Miscellaneous Separations	\$ 200,000	\$ -	\$ -	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000	\$ 200,000
43	Totals	\$ 340,253,600	\$ 27,119,607	\$ 36,646,000	\$ 64,005,920	\$ 72,340,543	\$ 73,073,117	\$ 73,512,172	\$ 73,951,227	\$ 74,390,282	\$ 74,829,337	\$ 75,268,392
44	Projected 2002 Revenue			\$ 33,000,000	\$ 33,000,000	\$ 33,000,000	\$ 33,000,000	\$ 33,000,000	\$ 33,000,000	\$ 33,000,000	\$ 33,000,000	\$ 33,000,000
45	Projected Revenue [Existing Revenue x % Rate Increase]			\$ 33,000,000	\$ 33,000,000	\$ 33,000,000	\$ 33,000,000	\$ 33,000,000	\$ 33,000,000	\$ 33,000,000	\$ 33,000,000	\$ 33,000,000
46	% Rate Increase Needed			\$ 33,000,000	\$ 33,000,000	\$ 33,000,000	\$ 33,000,000	\$ 33,000,000	\$ 33,000,000	\$ 33,000,000	\$ 33,000,000	\$ 33,000,000
47	Subtotals			\$ 33,000,000	\$ 33,000,000	\$ 33,000,000	\$ 33,000,000	\$ 33,000,000	\$ 33,000,000	\$ 33,000,000	\$ 33,000,000	\$ 33,000,000
48	Totals			\$ 65,722,880	\$ 69,009,024	\$ 71,769,385	\$ 74,640,161	\$ 77,521,767	\$ 80,403,287	\$ 83,284,807	\$ 86,166,327	\$ 89,047,847
49	Ending Balance			\$ 12,041,938	\$ 8,702,419	\$ 5,357,936	\$ 2,015,106	\$ -	\$ -	\$ -	\$ -	\$ -
50	Monthly Sewer Charge for Typical Akron Residential Customer (1,000 cu. ft./mo.)			\$ 54.34	\$ 57.06	\$ 59.34	\$ 61.71	\$ 64.18	\$ 66.75	\$ 69.42	\$ 72.19	\$ 75.06
51	Annual Sewer Charge for Typical Akron Residential Customer (1,000 cu. ft./mo.)			\$ 652.08	\$ 684.72	\$ 712.08	\$ 740.52	\$ 770.16	\$ 801.00	\$ 832.04	\$ 863.28	\$ 894.72

Notes:

- Capital Costs include preliminary engineering, design engineering, construction, construction inspection, construction engineering, and interest on bond anticipation notes.
- Capital Costs are in 1998 dollars and are inflated at a rate of 2% per year to the year during which construction begins.
- O&M Costs are in 1998 dollars and are inflated at a rate of 1% per year.
- Debt Service is computed at 5% for 20 years.

City of Akron

CITY OF AKRON LTCP - 30 YEAR IMPLEMENTATION SCHEDULE WITH
ADDITIONAL TREATMENT (YEARLY INCREASES) FIGURE 5-4

LINE	ITEM	CAPITAL COST	DEBT SERVICE	ANNUAL O&M COST	2027	2028	2029	2030	2031	2032	2033	2034
1	Beginning Balance				\$ 6,312,477	\$ 7,757,843	\$ 6,384,999	\$ 7,074,881	\$ 7,804,589	\$ 7,242,257	\$ 8,294,472	\$ 8,231,480
2	Projected 2002 Operation & Maintenance & Replacement			\$ 33,000,000	\$ 43,346,201	\$ 43,778,653	\$ 44,217,480	\$ 44,659,035	\$ 45,109,231	\$ 45,559,283	\$ 46,012,066	\$ 46,472,085
3	Rack 30 Separation	\$ 300,000	\$ -	\$ 1,900	\$ 2,536	\$ 2,536	\$ 2,536	\$ 2,536	\$ 2,536	\$ 2,536	\$ 2,536	\$ 2,536
4	Rack 6 Separation	\$ 210,000	\$ -	\$ 2,000	\$ 2,688	\$ 2,688	\$ 2,688	\$ 2,688	\$ 2,688	\$ 2,688	\$ 2,688	\$ 2,688
5	Troubleshooting	\$ 497,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
6	Rack 4001 Storage Basin Phase 1	\$ 13,421,300	\$ 1,076,590	\$ 129,100	\$ 170,580	\$ 172,658	\$ 174,385	\$ 176,130	\$ 177,891	\$ 179,670	\$ 181,467	\$ 183,281
7	Rack 4001 Storage Basin Phase 2	\$ 91,500	\$ 205,548	\$ 118,700	\$ 406,595	\$ 159,990	\$ 161,950	\$ 163,205	\$ 164,836	\$ 166,466	\$ 168,151	\$ 169,832
8	Rack 2028 Treatment Basin	\$ 2,561,600	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
9	Separation 2122 (partial)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
10	WPCS Storage Phase 1 (20 MG)	\$ 25,450,000	\$ 2,042,174	\$ 215,600	\$ 2,926,905	\$ 2,820,783	\$ 283,502	\$ 285,437	\$ 289,402	\$ 302,386	\$ 305,420	\$ 308,474
11	WPCS Storage Phase 1a	\$ 10,277,100	\$ 824,661	\$ 85,000	\$ 1,184,223	\$ 1,185,388	\$ 1,185,584	\$ 1,187,182	\$ 1,187,205	\$ 1,187,205	\$ 1,187,205	\$ 1,187,205
12	WPCS Storage Phase 1b	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
13	Tranability/Pool Construction	\$ 91,500	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
14	CR Re-Activation Structures	\$ 750,000	\$ -	\$ 10,000	\$ 336,747	\$ 336,680	\$ 337,045	\$ 337,151	\$ 337,208	\$ 337,265	\$ 337,322	\$ 337,379
15	CR 4001 Storage Basin Phase 2	\$ 11,182,300	\$ 980,099	\$ 103,800	\$ 1,323,544	\$ 1,324,029	\$ 1,324,328	\$ 1,324,742	\$ 1,325,169	\$ 1,325,597	\$ 1,326,024	\$ 1,326,451
16	Ohio Canal Tunnel Phase 1	\$ 83,446,100	\$ 7,488,357	\$ 856,300	\$ 11,575,520	\$ 11,586,280	\$ 11,597,148	\$ 11,608,124	\$ 11,619,211	\$ 11,630,408	\$ 11,641,717	\$ 11,653,130
17	Post Construction Monitoring	\$ 81,500	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
18	Log Stream Restoration	\$ 8,103,500	\$ 650,254	\$ 50,000	\$ 977,238	\$ 877,005	\$ 878,579	\$ 879,259	\$ 879,947	\$ 880,641	\$ 881,342	\$ 882,043
19	DCI Phase 2	\$ 47,945,500	\$ 3,947,271	\$ 274,100	\$ 6,313,590	\$ 6,317,248	\$ 6,320,843	\$ 6,324,374	\$ 6,327,843	\$ 6,331,248	\$ 6,334,595	\$ 6,337,880
20	WPCS Storage Phase 2 (20 MG)	\$ 25,450,000	\$ 2,042,174	\$ 215,600	\$ 3,382,873	\$ 3,385,650	\$ 3,388,756	\$ 3,391,981	\$ 3,395,324	\$ 3,398,690	\$ 3,402,074	\$ 3,405,478
21	WPCS Storage Phase 2a	\$ 10,277,100	\$ 824,661	\$ 85,000	\$ 1,443,652	\$ 1,445,026	\$ 1,446,212	\$ 1,447,410	\$ 1,448,620	\$ 1,449,842	\$ 1,451,077	\$ 1,452,325
22	WPCS Storage Phase 2b	\$ 12,600,000	\$ 1,011,057	\$ 59,300	\$ 1,639,871	\$ 1,637,009	\$ 1,634,354	\$ 1,631,807	\$ 1,629,365	\$ 1,626,928	\$ 1,624,497	\$ 1,622,071
23	Rack 14 Storage Basin	\$ 1,884,000	\$ 159,265	\$ 34,500	\$ 287,166	\$ 297,646	\$ 298,111	\$ 298,581	\$ 299,055	\$ 299,528	\$ 300,001	\$ 300,474
24	Rack 15 Storage Basin	\$ 1,551,200	\$ 132,487	\$ 28,600	\$ 251,279	\$ 261,681	\$ 262,046	\$ 262,410	\$ 262,774	\$ 263,138	\$ 263,501	\$ 263,864
25	Rack 16 Storage Basin	\$ 1,700,100	\$ 136,420	\$ 76,600	\$ 321,647	\$ 322,668	\$ 323,701	\$ 324,742	\$ 325,787	\$ 326,831	\$ 327,875	\$ 328,919
26	Rack 17 Storage Basin	\$ 2,201,400	\$ 178,646	\$ 170,000	\$ 516,672	\$ 518,941	\$ 521,232	\$ 523,548	\$ 525,884	\$ 528,235	\$ 530,597	\$ 532,959
27	North Side Tunnel	\$ 28,371,900	\$ 2,276,635	\$ 172,000	\$ 3,964,595	\$ 3,966,680	\$ 3,968,709	\$ 3,970,750	\$ 3,972,815	\$ 3,974,894	\$ 3,976,978	\$ 3,979,067
28	Post Construction Monitoring	\$ 91,500	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
29	Rack 8 Separation	\$ 2,326,500	\$ 186,876	\$ 4,600	\$ 318,526	\$ 318,598	\$ 318,650	\$ 318,712	\$ 318,776	\$ 318,839	\$ 318,894	\$ 318,958
30	Rack 30 Separation	\$ 697,757	\$ 67,474	\$ 6,800	\$ 1,046,591	\$ 1,046,673	\$ 1,046,758	\$ 1,046,840	\$ 1,046,923	\$ 1,047,005	\$ 1,047,087	\$ 1,047,169
31	Rack 30 Storage Basin	\$ 892,000	\$ 79,855	\$ 20,000	\$ 165,368	\$ 165,451	\$ 165,534	\$ 165,617	\$ 165,699	\$ 165,781	\$ 165,863	\$ 165,945
32	Rack 1011 Treatment Basin	\$ 3,723,000	\$ 288,871	\$ 80,300	\$ 648,451	\$ 650,451	\$ 652,451	\$ 654,451	\$ 656,451	\$ 658,451	\$ 660,451	\$ 662,451
33	Rack 4001-NIS Tunnel Phase 3	\$ 12,325,400	\$ 889,078	\$ 117,700	\$ 1,930,220	\$ 1,931,085	\$ 1,931,905	\$ 1,932,724	\$ 1,933,543	\$ 1,934,362	\$ 1,935,181	\$ 1,935,999
34	Rack 7/5 Storage Basin	\$ 1,672,000	\$ 134,320	\$ 16,900	\$ 269,451	\$ 270,948	\$ 272,445	\$ 273,942	\$ 275,439	\$ 276,936	\$ 278,433	\$ 279,929
35	Rack 22 Storage Basin	\$ 1,293,000	\$ 103,653	\$ 12,400	\$ 204,000	\$ 204,000	\$ 204,000	\$ 204,000	\$ 204,000	\$ 204,000	\$ 204,000	\$ 204,000
36	Rack 25 Separation	\$ 2,874,500	\$ 239,862	\$ 6,300	\$ 318,526	\$ 318,598	\$ 318,650	\$ 318,712	\$ 318,776	\$ 318,839	\$ 318,894	\$ 318,958
37	Rack 13 Separation	\$ 4,328,500	\$ 347,400	\$ 7,200	\$ 1,046,591	\$ 1,046,673	\$ 1,046,758	\$ 1,046,840	\$ 1,046,923	\$ 1,047,005	\$ 1,047,087	\$ 1,047,169
38	Rack 21 Separation	\$ 2,189,500	\$ 178,646	\$ 104,000	\$ 516,672	\$ 518,941	\$ 521,232	\$ 523,548	\$ 525,884	\$ 528,235	\$ 530,597	\$ 532,959
39	Rack 24/22 Treatment Basin	\$ 1,854,100	\$ 155,197	\$ 104,000	\$ 516,672	\$ 518,941	\$ 521,232	\$ 523,548	\$ 525,884	\$ 528,235	\$ 530,597	\$ 532,959
40	Utility Estimation	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
41	Nile Minimum Controls	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
42	Macellaneous Separations	\$ 200,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
43	Total	\$ 340,253,500	\$ 27,119,507	\$ 36,846,600	\$ 82,514,664	\$ 85,332,873	\$ 83,270,148	\$ 84,020,321	\$ 83,640,362	\$ 82,889,814	\$ 84,020,412	\$ 85,120,898
44	Projected 2002 Revenue			\$ 33,000,000								
45	Projected Revenue (Excluding Revenue x % Rate Increase)				\$ 103,950,028	\$ 103,950,028	\$ 103,950,028	\$ 103,950,028	\$ 103,950,028	\$ 103,950,028	\$ 103,950,028	\$ 103,950,028
46	% Rate Increase Needed				0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
47	Subtotals			\$ 33,800,000	\$ 103,950,028	\$ 103,950,028	\$ 103,950,028	\$ 103,950,028	\$ 103,950,028	\$ 103,950,028	\$ 103,950,028	\$ 103,950,028
48	Totals				\$ 63,950,029	\$ 63,950,029	\$ 63,950,029	\$ 63,950,029	\$ 63,950,029	\$ 63,950,029	\$ 63,950,029	\$ 63,950,029
49	Ending Balance				\$ 7,757,843	\$ 6,384,999	\$ 7,074,881	\$ 7,804,589	\$ 7,242,257	\$ 8,294,472	\$ 8,231,480	\$ 7,082,522
50	Monthly Sewer Charge for Typical Akron Residential Customer (1,000 cu. ft./mo.)			\$ 27.94	\$ 69.42	\$ 69.42	\$ 69.42	\$ 69.42	\$ 69.42	\$ 69.42	\$ 69.42	\$ 69.42
51	Annual Sewer Charge for Typical Akron Residential Customer (1,000 cu. ft./mo.)				\$ 833.04	\$ 833.04	\$ 833.04	\$ 833.04	\$ 833.04	\$ 833.04	\$ 833.04	\$ 833.04

Notes: 1. Capital Costs include preliminary engineering, design engineering, construction, construction inspection, construction engineering, and interest on bond anticipation notes.

2. Capital Costs are in 1998 dollars and are inflated at a rate of 2% per year to the year during which construction begins.

3. O&M Costs are in 1998 dollars and are inflated at a rate of 1% per year.

4. Debt Service is computed at 5% for 20 years.

5/28/02

6.0 PUBLIC PARTICIPATION

6.1 Introduction

The CSO Control Policy requires a public participation program for all long-term control plans. The scope of the public participation program is dependent on the impact that the long-term control plan will have on the surrounding area; the larger the community, the larger the scope of the public participation program. The public participation program for Long-Term Control Plan '98 consists of four parts: a technical advisory group, public meetings, public hearings, and public information distribution.

6.2 Technical Advisory Group

The Technical Advisory Group (TAG) for Long-Term Control Plan '98 consists of a cross-section of people in the planning area. The individuals that serve on this group are from local industries, municipalities, environmental groups, regulatory agencies, parks, associations, and councils. Personnel from the City of Akron Engineering Bureau and Public Utilities Bureau are involved with the group, serving as spokesmen for the City, and addressing questions on the progress of the project and its direction. Other members of the group are from the following organizations:

- A. Schulman, Inc.;
- BF Goodrich Company Chemical Group;
- Cascade Locks Park Association;
- City of Akron City Council
- City of Cuyahoga Falls;
- City of Fairlawn;
- City of Tallmadge;
- Cuyahoga Valley Communities Council;
- Cuyahoga Valley National Recreation Area;
- Friends of the Crooked River;
- GenCorp;
- Goodyear;

- Little Cuyahoga River Conservancy;
- MetroParks Serving Summit County;
- Ohio & Erie Canal Corridor Coalition;
- Ohio Environmental Protection Agency; and
- Village of Lakemore.

A total of nine meetings have been held, starting in February of 1998. The last meeting was held in January of 2000, with additional meetings planned for the future, but not yet scheduled. The topics covered at these meetings included the following:

- Project History;
- Hydraulic and Water Quality Modeling;
- Collection System and WPCS Alternatives;
- Impacts of CSOs on Existing Water Quality Conditions;
- Impacts of Alternatives on Water Quality Conditions;
- Non-Traditional Stream Restoration Alternatives;
- Floatables Control Technology;
- Cost Information on the Ultimate Integrated Plans;
- Evaluation of Ultimate Integrated Plans; and
- Selection and Rate Impacts of the Selected Ultimate Integrated Plan.

Table 6-1 presents a summary of the dates and topics for all nine of the TAG meetings.

Table 6-1
Technical Advisory Group Meeting Summary

Tag Meeting	Date	Agenda
No. 1	2-19-98	<p>Introduction</p> <p>Purpose of Technical Advisory Group</p> <p>History and Background of Project</p> <p>Scope of Current Project</p> <p>Akron Facilities Planing Area</p> <p>Akron Sewer Service Area</p> <p>Akron Combined Sewer Service Area</p> <p>Water Quality</p> <p>Alternatives to be Investigated</p> <p>Future Meeting Schedule</p>
No. 2	4-2-98	<p>Water Quality</p> <p style="padding-left: 20px;">Stream Use Designations</p> <p style="padding-left: 20px;">Chemistry</p> <p>Collection System Alternatives</p> <p style="padding-left: 20px;">Complete Separation</p> <p style="padding-left: 20px;">Express Sewers</p> <p style="padding-left: 20px;">Ohio Canal Interceptor</p> <p style="padding-left: 20px;">Rack 40/Parallel Outfall Sewer</p> <p style="padding-left: 20px;">North Side Interceptor</p> <p style="padding-left: 20px;">Detention Basins (End-of-Pipe)</p> <p style="padding-left: 20px;">Infiltration-Inflow Reduction</p> <p style="padding-left: 20px;">Floatable Controls for Selected CSOs</p> <p>Non-Traditional Alternatives</p> <p>Cost-Benefit Analysis</p>
No. 3	5-14-98	<p>Existing Water Quality Conditions</p> <p>Cost Estimates</p> <p>Water Quality Impacts</p> <p>Non-Traditional Alternatives</p> <p>Cost-Benefit Analysis</p>
No. 4	6-25-98	<p>WQ Impacts - Express Sewers</p> <p>WQ Impacts - Ohio Canal Tunnel</p> <p>WQ Impacts - Rack 40/Parallel Outfall</p> <p>WQ Impacts - North Side Interceptor</p> <p>CSO Rack Rankings by Hydraulic Measures</p>

Table 6-1 (Continued)
Technical Advisory Group Meeting Summary

Tag Meeting	Date	Agenda
No. 5	8-6-98	Water Pollution Control Station Alternatives Alternative Evaluation Criteria
No. 6	9-24-98	Non-Traditional Alternatives Floatables Control Technology Ultimate Integrated Plan Alternatives
No. 7	10-29-98	Cost Estimates of Ultimate Integrated Plan Alternatives Selection of Ultimate Integrated Plan
No. 8	1-21-99	Review and Update Non-Traditional Alternatives Selected Integrated Plan
No. 9	1-26-00	Review of Integrated Plan 2 Submittal to OEPA City of Akron Future Course of Action Cuyahoga American Heritage River Presentation

6.3 Public Meetings

A public meeting was held on March 26, 1998 at 7:30 PM at the Oliver Ocasek State Office Tower in downtown Akron. This meeting presented information on the scope of the project, reasons the project is required, and the future schedule.

The objective of the public meeting was to provide attendees with a general understanding of the City of Akron's CSO situation. The agenda for the public meeting included the following:

- Introduction;
- Background;
- Water Quality;
- Alternatives;
- Schedule; and
- Public Comments.

Attendees at the public meeting received a map showing the Regional Planning Area Districts, a listing of reference documents, a description of previous CSO control work, and a summarization of the CSO regulatory framework.

6.4 Public Hearings

A public hearing has not yet been held. At the appropriate time, a public hearing will be conducted to provide the public a chance to voice their opinions, for the record, of the Long-Term Control Plan '98.

6.5 Public Information Distribution

As a less formal means of providing information to the public concerning the CSOs and the long-term control plan, the City of Akron has developed and posted a CSO section on the City's Internet web site. The public can learn about the CSOs, including the details of their operation and their locations, as well as reviewing information about controlling CSOs. The City plans to update the web site periodically as the implementation of Long-Term Control Plan '98 progresses.

7.0 REFERENCE DOCUMENTS

7.1 Long-Term Control Plan '98 Reference Documents

The following is a list of reference documents that were used in developing and completing the Long-Term Control Plan '98. With prior notification they can be made available for viewing.

1. NPDES Permit Number 3PF00000*GD, issued by Ohio EPA to the City of Akron on September 30, 1994, effective on November 1, 1994, expires on April 1, 1998.
2. Ohio EPA Director's Findings and Orders, issued to the City of Akron on August 5, 1994, effective on September 20, 1994.
3. *U.S. EPA Combined Sewer Overflow (CSO) Control Policy*, April, 1994.
4. *State of Ohio Combined Sewer Overflow Strategy*, Ohio Environmental Protection Agency, Division of Surface Water, March, 1995.
5. *Combined Sewer Overflows - Guidance for Nine Minimum Controls*, U.S. EPA, Office of Water, May, 1995.
6. *Combined Sewer Overflows - Guidance for Long-Term Control Plan*, U.S. EPA, Office of Water, September, 1995.
7. *Combined Sewer Overflows - Guidance for Financial Capability Assessment and Schedule Development*, U.S. EPA, Office of Water, March, 1997.
8. *City of Akron Facilities Plan*, 1980.
9. *City of Akron Ohio Canal Combined Sewer Overflow Study - Phase I*, 1993.
10. *City of Akron Ohio Canal Combined Sewer Overflow Study - Phase II*, 1994.
11. *City of Akron Cuyahoga and Little Cuyahoga Rivers Combined Sewer Overflow Study*, 1994.
12. *City of Akron Combined Sewer Overflow System Wide Study - Phase I*, 1995.
13. *City of Akron Nine Minimum Controls Documents for the Combined Sewer System*, 1995.
14. *City of Akron Operation and Maintenance Manual for the Combined Sewer System*, 1995.
15. *City of Akron Combined Sewer Overflow System Wide Study - Phase II*, 1997.

7.2 Facilities Plan '98 Reference Documents

The following documents were prepared as part of the Facilities Plan '98 project, and were used in the preparation of this summary document. These are also available for review with prior notification.

1. *City of Akron Facilities Plan '98*, December 15, 1998.
2. *City of Akron Facilities Plan '98 - Alternatives* - April 30, 1999.
3. *City of Akron Facilities Plan '98 - Appendices* - April 30, 1999.
4. *City of Akron Facilities Plan '98 - Flow Monitoring Supplement, Volume 1 of 2*, February, 1998.
5. *City of Akron Facilities Plan '98 - Flow Monitoring Supplement, Volume 2 of 2*, February, 1998.
6. *City of Akron Facilities Plan '98 - Sampling, Flow Monitoring, and Analysis*, March, 1998.
7. *Complete Separation Alternatives, Project Memorandum*, February 19, 1998.
8. *Akron Water Pollution Control Station, Secondary Routing Impact Study*, March 1998.
9. *Northside Interceptor (NSI) Alternative Analysis, Project Memorandum*, April 21, 1998.
10. *Ohio Canal Tunnel Alternative Analysis, Project Memorandum*, April 21, 1998.
11. *Express Sewer Alternative Analysis, Project Memorandum*, April 21, 1998.
12. *Rack 40 Alternative Analysis, Project Memorandum*, April 21, 1998.
13. *Detention Basins Alternative, Project Memorandum*, April 24, 1998.
14. *Comparison of Biological Sampling to Water Quality Model, Technical Memorandum*, April 28, 1998.
15. *Water Quality Modeling, Existing System Conditions, Technical Memorandum*, April 1998.
16. *A Phase I Literature Review for the Proposed Akron CSO Alternative in the City of Akron and Northampton Township, Summit County, Ohio*, May 8, 1998.
17. *Express Sewer Alternative - Water Quality Impacts, Technical Memorandum, Inc.*, May 29, 1998.
18. *Sewer Separation Alternative - Water Quality Impacts, Technical Memorandum*, May 29, 1998.

19. *Rack 40/Parallel Main Outfall Interceptor Alternative - Water Quality Impacts, Technical Memorandum*, May 29, 1998.
20. *Ohio Canal Tunnel Alternative - Water Quality Impacts, Technical Memorandum*, June 12, 1998.
21. *Comparison of Ohio EPA and City of Akron Biological Sampling Results, Technical Memorandum*, June 23, 1998.
22. *Northside Interceptor Alternative - Water Quality Impacts, Technical Memorandum*, June 23, 1998.
23. *Sediment Sampling and Analysis, Technical Memorandum*, 1998.