Akron Engineering Bureau

## 2002 Annual Report



City of Akron
Department
of Public Service

Donald L. Plusquellic Mayor Joseph P. Kidder Service Director

David J. Celik
City Engineer

Akron Engineering
Bureau
166 South High Street
Akron, Ohio
44308-1652
(330) 375-2355
Fax (330) 375-2288
AkronEngineering@
ci.akron.oh.us



# Appendix

AEB Vision and 2002 Goals
Final Goals Status Report
Organization Chart
Status of Permanent Personnel
Operating Budget Chart
Applied Overhead Chart
Direct Overhead Chart

Billable Time vs Overhead PROJECT REPORTS Construction Contracts Street Improvement Petitions Bridge Inspection Summary WCO Engineering Core Design Team E3



#### **AEB Vision**

## Our vision is to provide professional engineering services that meet the infrastructure needs of our customers by:

Planning projects that meet the goals of the City.

Designing projects in a cost effective manner.

Constructing projects in compliance with the contract documents.

#### To reach this vision means:

Utilizing the experience, education and training of our employees to create a more flexible work force.

Empowering our employees to manage projects more independently.

Use of innovative plan development, design and construction techniques to minimize project costs.

Maintaining the highest level of ethics and professionalism.

#### **Long Term Vision Affirmation**

We will affirm and re-enforce our vision by operating the AEB with the following philosophy:

Reduce the need for supervision by creating additional Engineering Technician III and Civil Engineer III promotional opportunities, and filling those positions with capable and motivated employees who can independently coordinate all aspects of a project.

Assign employees based on:

The overall needs of the AEB.

The experience level necessary to administer the specific project.

The opportunity to diversify the experience of the workforce.

The expectation of minimizing project costs.

Rotate employees between the Design/Environmental Division and the Construction Division so that all employees become proficient in both project design and construction administration.

Maintain the proper balance between in-house design and consultant design. Determine and monitor overhead rates including project development and programming costs in order to fully understand the cost-effectiveness of the AEB.

#### **AEB 2002 Goals**

Reduced our in-house costs by increasing flexibility of employees working for multiple divisions.

Created five additional Engineering Technician III positions.

Completed the 2002 project manpower projections.

Developed a reporting system to accurately show project costs that can be used by the AEB to analyze project costs.

Assigned seventeen Engineering Technicians to the Construction Division from the Design and Environmental Divisions for the construction season.

Assigned six Engineering Technicians to the Design or Environmental Divisions for the winter season.

Assigned two Civil Engineers to the Construction Division from the Design and Environmental Divisions to be Resident Project Representatives in an effort to reduce construction administration costs and develop design skills.

#### **Administrative Services Division 2002 Goals**

Continue to increase the cost-effectiveness of project design by adding 20,000 more scanned images of archived drawings to the computer drawing index by December 31, 2002. This will bring the total to approximately 40,000 scanned images, or about 80 percent of the archived drawings.

Reduce document retrieval costs and thereby reduce project overhead cost by archiving scanned images of project correspondence files as they reach "final" status. Implement this as standard procedure for all projects by June 30, 2002.

Make the estimating process faster and more accurate by designing a bid tabulation database. With input from all of the Engineering Bureau divisions, determine what data must be collected, how to collect it, and what outputs are needed. The committee report would be completed by December 31, 2002. Application development would occur in 2003.

Identify a list of major administrative tasks and designate and train a back up person for each task by December 31, 2002.

Based on an identified needs list, each Administrative Services employee will participate in at least one outside training opportunity by December 31, 2002.

#### **Design Division 2002 Goals**

Update the AEB Construction and Material Specifications book and publish it for use in the 2003 construction season.

Update and finalize the Design Manual and issue to appropriate AEB personnel by December 31, 2002.

Update the Sidewalk Inspection Manual to meet current ADA regulations and issue by December 31, 2002.

Continue to provide training opportunities for the development of the Design Staff through the following training sessions: AutoCAD, ADA ramps, Sidewalk Surveys, and various sections of the Design Manual. Also provide outside training opportunities for the professional development of Design employees.

#### **Construction Division 2002 Goals**

Continue the development of a continuing education program for Resident Project Representatives with three additional areas of construction:

March 31, 2002 – Earthwork June 30, 2002 – Landscaping October 31, 2002 – Architectural Projects

Conduct a Resident Project Representative seminar by March 31, 2002.

Connect the Materials Testing Lab compression machine to a personal computer to record the results of concrete cylinder breaks by June 31, 2002.

Continue to monitor Gypsy Moth infestation and work with the Ohio Department of Agriculture to have the highest levels treated by June 15, 2002.

#### **Environmental Division 2002 Goals**

Provide training to the Division staff on the following areas of study by December 31, 2002:

Hydraulic and Water Quality Modeling (Windows Version of XP SWIM)
Water Treatment
Pump Station Design
Storm Water Issues

Environmental Site Assessments

Become actively involved in the TMDL process for the Cuyahoga River by December 31, 2002.

Obtain approval of the CSO Long Term Control Plan (LTCP) from Ohio EPA by December 31, 2002.

#### **Akron Engineering Bureau**

Department of Public Service Status Report – 2002 Goals *Quarter 4 (April 7, 2003)-FINAL* 

2002 Goals	2002 Status to Date	
Bureau-Wide Goals		
Follow-up on a Tool Box Talk and evaluate the technical needs and expertise required in Administrative Services Division. Develop a list of services needed from ASD in each AEB Division TBT (i.e. counter assistance, records, undergrounds, petitions, assessments, etc.) and review with ASD. Develop a schedule for implementation.	22 services were requested, of which 10 were determined to be feasible. Of these, 4 are already available. The implementation schedule will be established in February 2003, with implementation as a goal for 2003.	
Formally evaluate PM/Scheduling software for use with or in place of SureTrak by December 31, 2002.	Microsoft Project and Deltek.com are being evaluated at this time.	
Evaluate the needs and uses of GIS in the City of Akron, including evaluation and possible incorporation of the current Summit County system by December 31, 2002.	An initial assessment of GIS needs was completed by Killam Associates. The draft report will be available for review in January 2003.	
Update the standard drawings by March 31, 2002.	The goal was attained by March 31, 2002. This included 14 different standard drawings that were impacted by technical updates or by a change in the organization of the drawings.	
Continue to rotate Engineering Technicians between the Design, Environmental and Construction Divisions by December 31, 2002.	Kurt Heffernan has been assigned to the Environmental Division from the Construction Division for the Spring of 2002.  Len Blankenship has been assigned to the Construction Division from the Environmental Division for the completion of the Northwest Outlet project.  There were four Technicians in Design for the first time: Bill Magyar, Jeff Miller, Corey Moke and Barry Pruitt. There were five other Construction	

	Technicians that came to Design: Scott Davenport, Fred Fassnacht, Jason Harris, Jody Richards and Adam Staller.  The following employees were re-assigned from the Design Division to Construction field assignments this year: Chuck Hirsch, Jason Zajac, Jeff Miller, Bill Magyar, Brent Kelley, Jim Anderson, Jim Hall, Rick Fischer, JuanPablo Ascarrunz, Jody Richards, Paul McCutcheon, Fred Fassnacht, Richard Falkenstein, Jason Harris, Tish Jernigan, Barry Pruitt, Corey Moke.
Create three additional Engineering Technician III positions by June 30, 2002.	Five new positions were created by the Civil Service Commission on February 21, 2002.
Subject to need and availability, assign Civil Engineers to the Construction Division from the Design and Environmental Divisions to Resident Project Representatives in order to help develop design skills by December 31, 2002.	Dave Cooke, Project Coordinator, has been assigned an Environmental Division project.  Chris Bores was assigned to the Construction Division for the Northwest Akron Storm Water Outlet Project.  With the current vacancy of the Senior Engineer position in Environmental, interim assignments have been made in regard to scheduling of resources and quality control/assurance.  Chris Bores is working with Administrative Services on the underground mapping update.  Rob Scarlatelli was assigned to the Sand Run Road project.

Define the functional layers of organization and supervision to all employees of the AEB by March 2002 through retreat, staff meetings and tool box talks.	The AEB Division organization structures will be reviewed at the upcoming RPR Seminar in February.
As appropriate, based on the type of project, experience level and ability of the employee, reduce the levels of supervision by allowing the team leaders, engineers or technicians to report directly to a division manager or senior engineer in all the AEB Divisions	Mark Moore, Tish Jernigan and Mike Wytrzyszczewski worked together on Lock 3. Jason Zajac independently developed this year's curb ramp projects.
On special projects or committee assignments, reduce the level of supervision by allowing senior engineers and engineers to report directly to the City Engineer (i.e. the Reports Committee, GIS	Scott Davenport is reporting to the City Engineer on the Phase II Energy Conservation program.  Mark Moore is working with the City Engineer on
Committee).	the Innerbelt Study.
Construction Division	
Continue the development of a continuing education program for Resident Project Representatives with three additional areas of	Earthwork was discussed at the RPR Seminar on March 14.
construction:	The Asphalt Paving seminar was held on June 13.
March 31, 2002 – Earthwork June 30, 2002 – Landscaping October 31, 2002 – Architectural Projects	The Landscaping Seminar was held on December 17.
Conduct a Resident Project Representative seminar by March 31, 2002.	The RPR Seminar was held on March 14. Thirty-eight employees from AEB, PUB and Public Works attended.
Connect the Materials Testing Lab compression machine to a personal computer to record the results of concrete cylinder breaks by June 31, 2002.	The lack of a full-time computer technician has not allowed this to be completed.
Continue to monitor Gypsy Moth infestation and work with the Ohio Department of Agriculture to have the highest levels treated by June 15, 2002.	The wet spring has hindered the infestation of egg masses. An aerial spraying does not appear to be needed this year. We will continue to monitor the known egg masses throughout the year.
Design Division	
Update the AEB Construction and Material Specifications book and publish it for use in the 2003 construction season.	The initial round of comments has been incorporated into the draft version of the 2003 CMS. This draft version was submitted for review on November 19, 2002. Final comments are now being assembled for another review, which will be followed by printing and publishing.

Update and finalize the Design Manual and issue to appropriate AEB personnel by December 31, 2002.	Two sections of the Design Manual were updated. These included Programming and Legislation sections. Work continues on the sections of Estimating, Assessments, and QA/QC.
Update the Sidewalk Inspection Manual to meet current ADA regulations and issue by December 31, 2002.	The Sidewalk Inspection Manual was revised to meet ADA requirements. We continue to work with the Law Department to update some of the City Ordinances prior to issuing the updated manual.
Continue to provide training opportunities for the development of the Design Staff through the following training sessions: AutoCAD, ADA ramps, Sidewalk Surveys, and various sections of the Design Manual. Also provide outside training opportunities for the professional development of Design employees.	A number of training opportunities were provided to the Design staff throughout the year. These included outside training, City of Akron training, monthly in-house training sessions, and lunchtime presentations. A complete list of the training is attached.
Environmental Division	
Provide training to the Division staff on the following areas of study by December 31, 2002: Hydraulic and Water Quality Modeling (Windows Version of XP SWIM) Water Treatment Pump Station Design Storm Water Issues Environmental Site Assessments	See attachment on specific training.  Specifically related to goals listed, training has been received on pump station design and storm water.  Training materials have been received on FEMA, wetlands and water modeling. These materials will be provided to staff members to develop in-house training in 2003.
Become actively involved in the TMDL process for the Cuyahoga River by December 31, 2002.	We met with Ohio EPA staff on February 28, 2002 to review the City of Akron stream models. Model information/data was provided. We also attended the kick-off meeting of the area stakeholders on March 14, 2002. We attended a subcommittee meeting on modeling on August 28, 2002 in Cleveland.  TMDL Involvement will continue in 2003.
Obtain approval of the CSO Long Term Control Plan (LTCP) from Ohio EPA by December 31, 2002.	Negotiations on an acceptable/affordable plan continued throughout the quarter. Express sewers/additional treatment options submitted in May.

	Tentative agreement reached on LTCP in June.  Meeting held with Ohio EPA in August with follow-up meeting with USEPA to be held in September.  Proceeding ahead on Rack 40 design in 2003.  Follow-up meetings with USEPA in January. Public notice of plan scheduled for February 2003.  Agreement reached with Ohio.
Administrative Services	
Continue to increase the cost-effectiveness of project design by adding 20,000 more scanned images of archived drawings to the computer drawing index by December 31, 2002. This will bring the total to approximately 40,000 scanned images, or about 80 percent of the archived drawings.	Due to budget revisions, the funds for this goal are not available in 2002.
Reduce document retrieval costs and thereby reduce project overhead cost by archiving scanned images of project correspondence files as they reach "final" status. Implement this as standard procedure for all projects by June 30, 2002.	Implementation was delayed while software solutions were evaluated. A low-tech scanning solution was selected. File preparation procedures were finalized at the end of the year. The first set of records will be picked up for scanning February 3, 2003. Document scanning will be routinely done on a monthly schedule thereafter.
Make the estimating process faster and more accurate by designing a bid tabulation database. With input from all of the Engineering Bureau divisions, determine what data must be collected, how to collect it, and what outputs are needed. The committee report would be completed by December 31, 2002. Application development would occur in 2003.	The reports committee met and discussed alternative configurations for the bid tab database. The committee concluded that the system in use by ODOT contains many of the features that are useful to the AEB. This system EBS is approximately \$38,000.
Identify a list of major administrative tasks and designate and train a back up person for each task by December 31, 2002.	The overall list of tasks was updated to accommodate a new employee and some reassignment of duties. Back-up people for each task were tentatively identified. Training for back-up employees continues.

Based on an identified needs list, each Administrative Services employee will participate in at least one outside training opportunity by	At the end of the fourth quarter, eight of eleven employees attended a training class.
December 31, 2002.	

2002 4th quarter goals update

#### **DESIGN DIVISION**

MANAGER: Michael L. Madonio, P.E. 330-375-2160

ASSISTANT MANAGER: Mark J. Moore, P.E. 330-375-2160

Travis Capper, P.E., Civil Engineer III - 375-2311

Bob Geiser, Civil Engineer II - 375-2162

Leah Lee, Civil Engineer II - 375-2381

Bill Magyar, Engineering Technician I -375-2528 ext. 3134

Beth Mettle, Drafter III - 375-2528 ext. 3140

Corey Moke, Engineering Technician I - 375-2528 ext. 3132

Rob Scarlatelli, Civil Engineer I - 375-2788

Andy Davis, P.E., Civil Engineer III - 375-2377

Dennis Hawthorne, Engineering Tech. II - 375-2528 ext. 6467

Chris Jonke, P.E., Civil Engineer II - 375-2015

Jason Zajac, Engineering Technician II - 375-2528 ext. 3140

Bill Marras, AIA, Project Coordinator - 375-2163 Wayne Bachus, Drafter III - 375-2528 ext. 3126 Letitia Jernigan, Engineering Technician III - 375-2578 Jody Richards, Engineering Technician II - 375-2079 Sanford Taylor, Architectural Designer II - 375-2383

Mike Teodecki, P.E.., Civil Engineer III - 375-2336 Fred Fassnacht, Engineering Tech. III - 375-2528 ext. 3136 Jason Harris, Engineering Technician III - 375-2339 Randy Keirns, P.E., Civil Engineer II - 375-2167 Dianne Reed, Engineering Technician II - 375-2528 ext. 3130

Dave Wilkerson, P.E., Civil Engineer III - 375-2217

Jim Anderson, Engineering Technician III - 375-2528 ext. 3466

Rick Fischer, Drafter III - 375-2528 ext. 3339

Jeff Miller, Engineering Technician I - 375-2528 ext. 3339

Phil Rohr, P.E., Civil Engineer II - 375-2265

Adam Staller, Engineering Technician II - 375-2528 ext. 3130

#### SURVEY SECTION

Mike Hudik, , P.S., Survey Projects Supervisor – 375-2375

Jeff Caston, P.S., Surveyor – 375-2282

Barry Pruitt, Engineering Technician I – 375-2282

Don Vardon, Engineering Technician I – 375-2282

Jim Vechery, Surveyor Aide II - 375-2282

FAX 330-375-2353

## City Engineer DAVID J. CELIK, P.E.

Danielle Koballa, Secretary IV

PHONE 330-375-2095 FAX 330-375-2574

#### CONSTRUCTION DIVISION

MANAGER: James P. Weber, P.E. 330-375-2740

ASSISTANT MANAGER: Bradford A. Beckert, P.E. 330-375-2740

JuanPablo Ascarrunz, Engineering Tech. II – 375-2521 Mike Brehob, Engineering Tech. III, EPC – 375-2394 Dave Cooke, Project Coordinator – 375-2097 T. Scott Davenport, Engineering Technician III – 375-2740 Karen Dver, Project Coordinator – 375-2104 Rick Falkenstein, Engineering Technician III – 375-2740 Bill Hahn, City Arborist & Horticulturist – 375-2373 Jim Hall, Engineering Technician III – 375-2740 Jim Hewitt, Project Coordinator – 375-2185 Mike Huber, Materials Lab Supervisor – 375-2861 Kerry Jones, Project Coordinator – 375-2183 Jason Kline, Engineering Technician II – 375-2740 Chad Kobelt, Engineering Technician I – 375-2740 Richard Kovach, Engineering Tech. III – 375-2184 Paul McCutcheon, Engineering Technician II – 375-2740 Larry Peaslee, Engineering Technician III – 375-2740 Chad Root, Civil Engineer I – 375-2740 Bill Stump, Engineering Technician II – 375-2740 Mike Watt, Engineering Technician II – 375-2521 Mike Wytrzyszczewski, Engineering Tech. III – 375-2190

#### ENVIRONMENTAL DIVISION

MANAGER: Patrick D. Gsellman, P.E. 330-375-2357

Genny Barth, Civil Engineer II - 375-2494
Len Blankenship, Engineering Tech. II - 375-2528 ext. 3128
Chris Bores, P.E., Civil Engineer II - 375-2274
Jeff Bronowski, P.E., Civil Engineer II - 375-2493
Michelle DiFiore, P.E., Civil Engineer III - 375-2495
Kurt Heffernan, Engineering Tech. II - 375-2528 ext. 3138
Mark Pirie, Engineering Technician III - 375-2492
Jeff VanNatten, Drafter II - 375-2528 ext 3468

FAX: 330-375-2288

#### ADMINISTRATIVE SERVICES

#### MANAGER:

Kenneth F. Kostura, P.E. 330-375-2355 Larry Thomas, Engineering Technician III 330-375-2374

Wendy Doyle, Cartographer – 375-2528 ext. 6029 Linda Fallon, Account Clerk III – 375-2528 ext. 4876 Alicia Garnett, Account Clerk III – 375-2355 Colleen Gaynor, Engineering Aide II – 375-2501 Charles Hirsch, Engineering Tech. II – 375-2528 ext 3456 K. Brent Kelley, Engineering Technician II – 375-2491 Marianne Kracker, Secretary III – 375-2355 Pam Pollock, Secretary III – 375-2528 ext. 6027 Joe Prekop, Computer Programmer I – 375-2528 ext. 6847 Patty Trudics, Secretary III – 375-2740

FAX 330-375-2288

12-02-02

STATUS OF PERMANENT ENGINEERING BUREAU PERSONNEL AS OF 12-31-02		
CLASSIFICATION/NAME	CHANGE IN STATUS	
CITY ENGINEER DAVID J. CELIK		
ENGINEERING DIVISION MANAGERS PATRICK D. GSELLMAN KENNETH F. KOSTURA MICHAEL L. MADONIO JAMES P. WEBER		
SENIOR ENGINEER BRADFORD A. BECKERT MARK J. MOORE		
CIVIL ENGINEER III CHRIS A. BORES TRAVIS L. CAPPER ANDREW J. DAVIS MICHELLE DIFIORE MICHAEL J. TEODECKI DAVID C. WILKERSON	Promoted 6/10/02	
CIVIL ENGINEER II EUGENIE BARTH JEFFREY BRONOWSKI ROBERT GEISER CHRISTINE JONKE RANDALL KEIRNS LEAH LEE PHILIP A. ROHR CHAD ROOT ROB SCARLATELLI	Promoted 7/8/02 Promoted 7/8/02	
ENGINEERING PROJECTS COORD. DAVID S. COOKE KAREN B. DYER JAMES A. HEWITT KERRY R. JONES WILLIAM J. MARRAS	Transferred 10/7/02	
CITY ARBORIST & HORTICULTURIST WILLIAM H. HAHN		
LANDSCAPE TECHNICIAN I JONATHAN MALISH	Hired 6/24/02	

CONSTRUCTION MATERIALS	
CONSTRUCTION MATERIALS	
LABORATORY SUPERVISOR	
MICHAEL D. HUBER	
ENGINEERING TECHNICIAN III	
JAMES M. ANDERSON	
MICHAEL E. BREHOB	
T. SCOTT DAVENPORT	
RICHARD J. FALKENSTEIN	
FREDERICK J. FASSNACHT	
RICHARD W. FISCHER	Promoted 4/26/02
JAMES L. HALL	
JASON HARRIS	
TISH JERNIGAN	
RICHARD. F. KOVACH	
PAUL A. McCUTCHEON	Promoted 4/26/02
LARRY D. PEASLEE	
MARK S. PIRIE	
LARRY F. THOMAS	
MORGAN WAYMAN	Promoted 4/26/02; Transferred 6/3/02
MICHAEL D. WYTRZYSZCZEWSKI	, and the second
ENGINEERING TECHNICIAN II	
JUANPABLO ASCARRUNZ	
LEONARD BLANKENSHIP	
DENNIS L. HAWTHORNE	
KURT E. HEFFERNAN	
CHARLES HIRSCH	
K. BRENT KELLEY	
JASON KLINE	
JEFFREY L. MILLER	Promoted 6/3/02
COREY MOKE	Promoted 6/3/02
DIANNE R. REED	
JODY RICHARDS	
ADAM STALLER	
WILLIAM STUMP	
DONALD VARDON	Promoted 6/3/02
J. MICHAEL WATT	
JASON ZAJAC	
ENGINEERING TECHNICIAN I	
CHAD KOBELT	
WILLIAM MAGYAR	
BARRY PRUITT	
SURVEYING PROJECTS SUPERVISOR	
MICHAEL J. HUDIK	
SURVEYOR	

JEFFREY CASTON	
SURVEYING AIDE III JAMES P. VECHERY	
SURVEYOR TECHNICIAN PHILIP W. VUKODER	Hired 8/12/02


ARCHITECTURAL DESIGNER II SANFORD TAYLOR	
CARTOGRAPHER WENDY DOYLE	
COMPUTER PROGRAMMER I JOSEPH PREKOP III	
SECRETARY IV DANIELLE A. KOBALLA	
SECRETARY III PAMELA K. POLLOCK PATRICIA TRUDICS	
SECRETARY II MARIANNE KRACKER	Hired 2/4/02
ACCOUNT CLERK III LINDA FALLON	
ACCOUNT CLERK II ALICIA GARNETT	
ENGINEERING AIDE II COLLEEN GAYNOR	
ENGINEERING DRAFTER III WAYNE G. BACHUS BETH METTLE	
DRAFTER II JEFFERY VAN NATTEN	

#### World Class Organization Engineering Core Design Team E<sup>3</sup>

The Engineering Bureau continued its active participation in the World Class Organization (WCO) initiative in 2002. The Engineering Bureau is a member of the Leading Change Team and the E<sup>3</sup> Core Design Team.

The E3 Core Design Team includes representatives from the Engineering Bureau, Public Works Engineering Services and Traffic Engineering. The Team vision is to provide quality services that are delivered efficiently and effectively. The Team process includes an eight step process. During 2002 the Team worked through the first 5 steps. They included (1) identify products and services, (2) define customers and requirements, (3) develop strategic objectives, (4) redesign process and define standards and define organization structure and identify resources. The Action Plan is scheduled to be completed in 2003. The various recommendations have been grouped into the categories of E<sup>3</sup> recommendations, quick wins, keep-it-running and forward/handoff.

The remaining process is shown below:




Each recommendation is classified as organizational, process and procedure, rates and revenue or technology. A business case is needed for each. The implementation schedule will be completed in 2003.





#### 2002 Engineering Operating Budget

Labor		\$4,087,572.81
Fringe Benefits		\$1,218,607.70
Direct Expenditures		\$268,612.60
Utilities		\$24,027.14
Debt Service		\$20,370.35
Insurance		\$13,333.60
Rentals & Leases		\$9,582.48
Capital Outlay		\$31,383.50
Interfund Charges		<u>\$558,615.50</u>
	<b>Grand Total</b>	\$6,232,105.68








#### 2002 Applied Overhead

Management Salaries		\$337,898.53
Office Support Salaries		\$291,007.55
Management and Office Support Benefits		\$365,226.73
Bridge Inspection		\$7,552.64
Non-Project Studies & Reports		\$93,690.69
Technical Assistance		\$5,996.28
Underground Records & Mapping		\$7,216.20
Developer Assistance		\$55.44
Training		\$28,392.27
World Class Organization		\$14,299.22
Direct Expenditures		\$268,612.60
Utilities		\$24,027.14
Debt Service		\$20,370.35
Insurance		\$13,333.60
Rentals & Leases		\$9,582.48
Capital Outlay		\$31,383.50
Interfund Charges		\$558,615.50
	<b>Grand Total</b>	\$2,077,260.72








#### 2002 Direct Overhead

Medical Insurance	\$410,650.00
Dental Insurance	\$114,600.00
Life Insurance	\$28,650.00
Worker's Compensation	\$36,111.83
Unemployment Compensation	\$3,693.90
Medicare Insurance	\$40,797.50
PERS - City Share	\$563,530.54
Retirement Payout	\$20,573.93
Longevity Pay	\$38,952.71
Leave Purchase	\$31,247.20
Uniform Allowance	\$2,300.00
Sick Leave	\$85,901.16
Holiday Pay	\$197,025.63
Annual Leave	\$232,138.45
Compensatory Time Off	<u>\$38,222.16</u>
Grand Total less Management and Office Support Benefits @ \$365,226.73	\$1,479,168.27








#### 2002 Billable Time vs Overhead Comparisons

 Billable Time
 \$2,114,825.56

 Direct Overhead (Employee Benefits)
 \$1,479,168.27

 Indirect Overhead
 \$2,077,260.72

 \$5,671,254.56







## 2002 CAPITAL INVESTMENT & COMMUNITY DEVELOPMENT PROGRAM REVENUE & EXPENDITURE SUMMARY


For the year 2002, City Council approved a \$215,089,000 Capital Investment and Community Development Program. The funding comes from a number of federal, state and local funding sources as shown in the following chart. The program consists of several catagories of projects, with the largest being Transportation, totaling more than \$76 million. The program includes the housing and human resources program, debt service, preliminary engineering and closeouts, and program overhead costs in addition to the construction projects.


#### 2002 Sources of Revenue

Income Tax		\$25,871,000
General Obligation Debt		\$43,691,000
Sewer Capital Fund		\$12,684,000
Water Capital Fund		\$14,427,000
Community Development		\$11,285,000
Federal & State Transportation	r Funds	\$52,618,000
<b>Ohio Public Works Commission</b>	n Funds	\$6,629,000
Other		<u>\$47,884,000</u>
	Grand Total	\$215,089,000

#### 2002 Program Expenditures

Public Utilities	\$41,376,000
Transportation	\$76,489,000
<b>Economic Development</b>	\$42,060,000
Debt Service	\$23,800,000
<b>Housing &amp; Human Resources</b>	\$8,625,000
Public Facilities	\$4,871,000
Parks & Recreation	\$12,823,000
Other	<b>\$5,045,000</b>
Grand Total	\$215,089,000





## **2002 Construction Contracts**

Project Name	Contractor	Bid Date	Award Date	Construction Amount
High-Market Parking Deck Site Demo	B & B Wrecking & Excavating, Inc.	5/2/2001	1/22/2002	\$394,297.50
Fire Stations 4 & 8 Women's Facilities	Lombardi Construction, Inc.	12/4/2001	1/14/2002	\$53,880.00
N.W. Family Center - HVAC	Crown Heating & Cooling, Inc.	12/11/2001	1/14/2002	\$110,824.00
N.W. Family Center - Plumbing	Superior Heating & Plumbing	12/11/2001	1/14/2002	\$89,200.00
N.W. Family Center - General Trades	Intec Building Systems, Inc. (IBS)	12/12/2001	2/4/2002	\$700,200.00
N.W. Family Center - Electrical	Dutton Electric, Inc.	12/12/2001	1/14/2002	\$208,569.00
N.W. Family Center - Roofing	Sommers Roofing, Inc.	12/13/2001	1/14/2002	\$113,550.00
Vegetative Expressway Landscaping Phase I	Independence Excavating, Inc.	12/18/2001	1/7/2002	\$537,871.00
Broadway Street Viaduct Demo	B & B Wrecking & Excavating, Inc.	1/18/2002	2/4/2002	\$983,400.00
E. Exchange Street et al	Gironda, Vito Construction Company	1/30/2002	2/11/2002	\$556,729.00
Northwest Storm Outlets	AJC Construction Co., Inc.	2/20/2002	3/4/2002	\$488,523.38
Vaughn Rd. Ball Fields Building - Logan Field R	Cavanaugh Building Corporation	2/20/2002	3/4/2002	\$295,388.00
Brittain Rd 2002 Curb Ramps N.E.	Gironda, Vito Construction Company	2/26/2002	3/25/2002	\$448,227.00
Fire Station #7 & #10 Roof	Meccon, Inc.	2/26/2002	3/4/2002	\$315,600.00
Portage Path 2002 Curb Ramps N.W.	Michael Construction Co.	2/27/2002	3/25/2002	\$451,922.34
Mud Run Golf Course - Package II	Northern Valley Contractors, Inc.	3/5/2002	4/22/2002	\$1,736,974.34
Mud Run Golf Course - Package I	Maintenance Unlimited, Inc.	3/5/2002	4/8/2002	\$963,381.50
Archwood Ave 2001 Curb Ramps East	Gironda, Vito Construction Company	3/8/2002	3/25/2002	\$332,876.40
Seward Ave (Thurston St to Bellevue Ave)	Cioffi & Son Construction Co.	3/12/2002	4/1/2002	\$174,353.07
Woodward Avenue	Cioffi & Son Construction Co.	3/12/2002	4/1/2002	\$105,489.87
Northside Rail Station Parking	Northern Valley Contractors, Inc.	3/14/2002	3/25/2002	\$336,411.58
Heintz-Hillcrest Park Improvements	Jumbert Construction Co., The	3/14/2002	3/25/2002	\$137,338.00
N.W. Family Center - Furn Fixt & Equip.	Corporate Express (formerly U.S. Office	Pr 3/15/2002	4/22/2002	\$54,734.30
Street Tree Replacement 2002	Aaron Landscape, Inc.	3/20/2002	4/1/2002	\$87,691.83
Exchange Street West Resurfacing	Kenmore Construction Co.	5/10/2002	5/28/2002	\$736,555.42
High-Market Pkg. Deck Design Build	Thomarios	5/15/2002	6/10/2002	\$12,403,000.00
Howard St 2002 Curb Ramps	Spaulding Construction	5/22/2002	6/10/2002	\$438,949.45
Copley Road East NBD	Maintenance Unlimited, Inc.	5/29/2002	6/17/2002	\$93,054.98
Hyre Park Basketball Court Resurfacing	Vasco Asphalt Company	5/29/2002	6/3/2002	\$103,184.20
Lock 3 Development	Northern Valley Contractors, Inc.	5/30/2002	6/10/2002	\$1,562,043.95
Bellevue Ave Et Al Bisson CDA	Cioffi & Son Construction Co.	6/5/2002	7/1/2002	\$2,155,381.68
Torrey Street Improvements	Gironda, Vito Construction Company	6/6/2002	7/1/2002	\$27,524.13
Robert Street / Weeks Street	Gironda, Vito Construction Company	6/6/2002	7/1/2002	\$336,173.47
Lawton Street Community Center	Sanyo Construction	6/6/2002	6/17/2002	\$115,527.00
Mason Park Tot Lot Rehab	Sanyo Construction	6/25/2002	7/29/2002	\$50,156.00
Firestone Park Play Area Expansion	Sanyo Construction	6/25/2002	7/29/2002	\$47,802.00

Project Name	Contractor	Bid Date	Award Date	Construction Amount
Kenmore Blvd 2002 Curb Ramps South	Gironda, Vito Construction Company	6/27/2002	7/22/2002	\$486,995.00
Sand Run Road	Cioffi & Son Construction Co.	6/27/2002	7/15/2002	\$1,675,001.15
Broadway Street	Kenmore Construction Co.	6/28/2002	7/8/2002	\$3,821,154.80
Safety Net Dental Clinic	Schalmo Builders, Inc.	7/2/2002	8/12/2002	\$146,259.00
WPCS Channel Flow Improvements #145	Shook, Inc.	7/2/2002	7/15/2002	\$342,400.00
Cooledge Avenue, et al.	Cioffi & Son Construction Co.	7/3/2002	7/15/2002	\$1,061,936.50
Canfield Road Sewer - JEDD	Kenmore Construction Co.	7/17/2002	8/19/2002	\$724,595.00
Superior Avenue Pavement	Michael Construction Co.	7/24/2002	8/12/2002	\$364,586.05
Oregon Ave Et Al Kenmore CDA II	AJC Construction Co., Inc.	7/31/2002	8/19/2002	\$1,421,008.97
Bell Exchange Utility Relocation	Michael Construction Co.	8/14/2002	8/26/2002	\$148,459.70
Main St, South	Cioffi & Son Construction Co.	8/15/2002	9/16/2002	\$2,308,840.41
Garden Alley Steam Line Relocation	Wartko, Don Construction, Inc.	8/21/2002	9/3/2002	\$508,304.00
Summit Lake Community Center Lintel Replace	Jumbert Construction Co., The	8/22/2002	9/9/2002	\$59,838.00
Fire Station Drives & Aprons 2002	Michael Construction Co.	9/4/2002	9/16/2002	\$77,123.50
WPCS Maintenance & Storeroom Bldg. Renovati	Meccon, Inc.	9/5/2002	9/16/2002	\$296,655.00
Ascot State Intersection	Michael Construction Co.	9/18/2002	9/30/2002	\$213,338.75
Mud Run Golf Course Club House	Summit Construction Co., Inc.	10/10/2002	10/21/2002	\$545,400.00
Grace Park Sidewalk and Playground	Gironda, Vito Construction Company	10/16/2002	11/25/2002	\$182,580.50
Wheeler St Et Al 2002 Walk Program	Cioffi & Son Construction Co.	10/17/2002	11/4/2002	\$72,567.00
Energy Conservation Phase II	M & M Electrical Contractors, Inc.	10/30/2002	11/12/2002	\$23,796.25
HK Stubbs 6th Floor Workstations	O.L. Construction	11/13/2002	12/16/2002	\$182,740.00
Park East Rehabilitation	Northern Valley Contractors, Inc.	11/21/2002	12/2/2002	\$279,100.00
Sourek Leighton Storm Outlets	Spano Bros., Inc. Construction Company	y 12/11/2002	12/23/2002	\$165,217.36

## Street Improvement Petitions Accepted By Council, 2002

For many years, the City of Akron has used a petition process to prioritize street improvements. If the property owners on a street want to have their sidewalks repaired or the whole street improved, they can petition the City to make these repairs. Property owners representing more than 50% of the street frontage must sign the petition. When a valid petition is returned, it is programmed in the Capital Budget in turn with any other petitions, as funds are available. Property owners are assessed for the improvements based on the City's Uniform Assessment Ordinance. The table below shows the petitions that were returned and accepted by Council in 2002. The table shows the date the petition was submitted to Council, the percentage of frontage the property owners signed for, the document number and date that City Council accepted the petition and the ward that the petition is in.

Street	Limits	TYP	COUNCIL	<b>%</b>	FAV	DATE	W
EDWIN AVE	STANFORD-LOCKWOOD	Improvement	4/26/02	75%	D-83	4/29/2002	09
HELEN AVE	DAYTON-DEAD END	Improvement	6/24/02	77%	D-132	6/24/2002	01
MCGOWAN ST	EXCELSIOR-EXCHANGE	Walk & Curb	7/12/02	66%	D-150	7/22/2002	02
SILVER ST	AQUEDUCT-VALLEY	Improvement	7/22/02	58%	D-151	7/22/2002	05
CELTIC ST	EDWIN-NESMITH LAKE	Improvement	08/08/02	52%	D-164	9/16/2002	09
EDWIN AVE	CELTIC-STANFORD	Improvement	11/01/02	50%	D-208	11/4/2002	09
EDWIN AVE	LOCKWOOD-REXFORD	Improvement	11/02/02	61%	D-209	11/4/2002	09



To: David J. Celik, P.E. City Engineer

CC: M. Madonio, B. Beckert, M. Moore, M. Huber, Bridge File, Construction Division File

From: James P. Weber, P.E.

**Construction Division Manager** 

Date: August 26, 2002

Subject: 2002 Bridge Inspection Summary

The following report is a summary of the 2002 bridge inspection. There are 81 bridges for which the City has inspection and maintenance responsibility. This is an increase of three bridges due to the addition of records for new Ohio Canal Towpath Trail. The general appraisal ratings of these bridges are listed below. For comparison, the 1999-2001 ratings are also shown.

	<u>2002</u>	<u>2001</u>	<u>2000</u>	<u>1999</u>
Critical Condition	00	00	00	00
Serious Condition	00	00	00	00
Poor Condition	09	06	09	09
Fair Condition	03	05	07	07
Satisfactory Condition	30	28	28	26
Good Condition	17	18	13	15
Very Good Condition	23	21	21	21

The following bridges are in poor condition and need attention within three years. Some of these may already be in various stages of programming, design and bidding.

No. 117 Mill Street over Railroad

Plans are being developed to reconstruct the existing bridge. Construction is scheduled

for 2005/2006 possibly as an ODOT/LPA project.

No. 130 Archwood over Adams Ditch (footbridge)

Structure is currently under construction.

No. 144 Carnegie over Nesmith Lake

Construction scheduled for July 2003.

No. 145 Carey Pedestrian Bridge over Mud Run

Repair or replace cracked and spalled precast concrete double tee beams. There are no

current plans to rehabilitate this structure. New fencing has been installed.

No. 150 High-Main Viaduct southbound at Goodrich

Construction to replace concrete deck is scheduled for 2003.

No. 151 Bartges over Garage Drive

Repair concrete abutments and wingwalls. Study possible deck replacement.

Deck will be replaced in conjunction with the South High Street improvements.

No. 152 High-Broadway Viaduct northbound at Goodrich

Construction is underway to eliminate this structure and at grade replacement.

No. 164 Market Street over Kelly Avenue

Replace precast concrete bridge deck. This structure is being considered for Bridge Maintenance Program funds for 2003.

No. 182 High-Main Pedestrian Tunnel

Study possible removal of this structure.

The following bridges are in fair condition and need attention within five years. Some of these may already be in various stages of programming, design and bidding.

No. 113 Stuber Street over Little Cuyahoga River

Repair concrete backwalls, abutments, and wingwalls. Replace approach walks and expansion joints. Paint all steel members. Consider concrete deck overlay deck.

No. 140 Newton Street over Roosevelt Creek

Study for possible deck replacement.

No. 154 Abington Road over Springfield Lake Outlet

Replace deck, backwalls and approaches. Repair abutments and paint all steel members. Design for this structure may be included as part of the 2003 Bridge Maintenance Program.

There are 20 railroad bridges which were inspected by the City this year. The maintenance responsibility for these bridges belongs to the respective railroad companies. The ratings are as follows:

	<u>2002</u>	<u>2001</u>	<u>2000</u>	<u>1999</u>
Critical Condition	00	00	00	00
Serious Condition	00	01	01	01
Poor Condition	07	07	07	07
Fair Condition	01	01	01	01
Satisfactory Condition	07	07	07	07
Good Condition	03	03	03	03
Very Good Condition	02	02	02	02

The following bridge is in serious condition and needs attention within three years.

No. 40 Park Street over Railroad

This structure needs total replacement and should be programmed for ODOT/Federal funds. This structure has a posted load limit. There are no current plans for remediation.

The following bridges are in poor condition and need attention within three years.

No. 07R Railroad over Silver Street

The railroad has been notified of the bridge condition.

No. 11R Railroad over Canal Street

The railroad has been notified of the bridge condition.

No. 13R Railroad over Forge Street (third from west)

The railroad has been notified of the bridge condition.

No. 17R Railroad over Newton Street

The railroad has been notified of the bridge condition

No. 29R Railroad over Forge Street (fourth from west)

The railroad has been notified of the bridge condition.

No. 36R Railroad over Eastwood Avenue

The railroad has been notified of the bridge condition.

The following bridge is in fair condition and needs attention within five years.

No. 6 R Railroad over Memorial Parkway (lower bridge)

The railroad has been notified of the bridge condition.

There are 46 other bridges for which ODOT has inspection responsibility and the City has maintenance responsibility. These bridges were also inspected by the City to assess maintenance needs. The general appraisal of these bridges is as follows:

	<u>2002</u>	<u>2001</u>	<u>2000</u>	<u>1999</u>
Critical Condition	00	00	00	00
Serious Condition	00	00	01	00
Poor Condition	01	01	03	04
Fair Condition	04	02	03	03
Satisfactory Condition	12	12	13	05
Good Condition	17	16	16	25
Very Good Condition	12	16	11	11

The following bridge is in poor condition and needs attention within three years. It may already be in various stages of programming, design and bidding.

No. 142 Tallmadge Avenue over Railroad at Bettes Corners

Replace deck, reconstruct approach slabs, provide watertight expansion joints, and patch piers and abutments. This work should be coordinated with the same work on Bridge No. 141 (Home Avenue over Railroad). This structure is currently being programmed for ODOT/Federal funds. Design scheduled for 2002, construction scheduled 2003/2004.

The following bridges are in fair condition and need attention within five years. Some of these may already be in various stages of programming, design and bidding.

No. 56 SR 8 over Beacon Street

Repair concrete abutments, backwalls, and piers. Paint all steel members. This structure is to be included in the SR 8 Upgrade Project.

No. 57 SR 8 over Exchange Street

Repair concrete abutments, and backwalls. Paint all steel members. Study possible deck replacement of southbound lanes. This structure is to be included in the SR 8 Upgrade Project.

No. 123 SR 224 over Access Road and Railroad

Repair concrete piers, footings and pier cap. Study possible deck replacement. This structure is to be included in the US 224 Upgrade Project scheduled for 2004.

No. 165 Market Street over Innerbelt

Repair concrete approaches, backwalls, and abutments. Paint all steel members. Structure will be rehabilitated as part of Innerbelt improvements.

There were 69 other bridges inspected by the City of Akron for which ODOT has inspection and maintenance responsibility. The general appraisal of these bridges is as follows:

	<u>2002</u>
Critical Condition	00
Serious Condition	00
Poor Condition	01
Fair Condition	05
Satisfactory Condition	21
Good Condition	14
Very Good Condition	28

The following bridge is in poor condition and needs attention within three years. It may already be in various stages of programming, design and bidding.

No. 26 Stoner Avenue over I-77

> ODOT transmitted consent legislation to the City on February 11, 1999. Scope of project is deck replacement, paint, and raise bridge to increase vertical clearance. Design and administration by ODOT.

The following bridges are in fair condition and need attention within five years. Some of these may already be in various stages of programming, design and bidding.

No. 19 Wolf Ledges over I-77

Replace deck and backwalls. Repair abutments, piers, and paint steel.

No. 20 Grant Street over F77

Replace deck and backwalls. Repair abutments, piers, and paint steel.

No. 21 Sumner Avenue Pedestrian over I-77

Replace concrete spiral approach spans. Repair concrete abutments and backwalls.

Study deck overlay options.

No. 24 I-76 over Inman Street

> Repair concrete backwalls, abutments, slope protection and piers. Study possible overlay or deck replacement and repair of expansion joints.

No. 25 I-77 Northbound Ramp over Johnston Street

> Repair concrete backwalls, abutments, slope protection and piers. Study possible overlay or deck replacement and repair of expansion joints.

The following bridges were rated in satisfactory to good condition overall. However, these bridges need attention to one or more components within three years to continue to function in good condition. Some of these may already be in various stages of programming, design and bidding.

No. 58 Carroll Street over SR 8

Resurface approach pavement.

No. 63 SR 8 Viaduct over North Street and Cuyahoga River

Repair erosion at pier No. 7 northeast.

No. 65 SR 8 over Exchange Street

Repair concrete backwalls and abutments. Replace concrete deck in southbound lanes.

This structure is to be included in the SR 8 Upgrade Project.

No. 81 Edwin Avenue Pedestrian Bridge over I-277

Replace concrete deck, backwalls and fence. Repair concrete abutments and piers.

Paint all steel members.

No. 85 I-224 over Arlington Street

Overlay bridge deck eastbound with Micro-silica concrete. May be a candidate for bridge

maintenance program funds or programmed for ODOT BR funds.

No. 109 State Street over Ohio Canal

Repair undermined slope protection. Study piers for structural integrity.

No. 115 East Exchange Street over Railroad and Wolf Ledges

Overlay bridge deck with Micro-silica concrete. May be a candidate for bridge maintenance program funds or programmed for ODOT BR funds. Design for this project

is currently in progress. Construction for this project is scheduled for 2003.

No. 124 Triplett Boulevard over Railroad

Repair concrete piers and abutments. Replace bearings on east end that are allowing

excessive vertical movement and paint all steel members.

No. 141 Home Avenue over Railroad at Bettes Corners

Replace deck, reconstruct approach slabs, provide new waterproof expansion joints, and patch piers and abutments. This work should be coordinated with the same work on Bridge No. 142 (Tallmadge Avenue over Railroad at Bettes Corners). This structure is being programmed for ODOT/Federal funds. Design scheduled for 2002, construction

scheduled 2003/2004.

No. 148 Brittain Road over Railroad at East Market Street

Rehabilitate abutments and expansion joints.

JPW:MDH:pt

## STREET MILEAGE CHANGES AS OF DECEMBER 31, 2002

#### THIS TABLE DEPICTS THE ADDITIONS AND DELETIONS OF STREETS IN 2002

ROADWA	ΛΥ	MILES OF IMPROVED	STREETS
<b>CLASS</b>	CLASSIFICATION	<u>PUBLIC</u>	<u>PRIVATE</u>
Α	ARTERIAL	1.9	0
В	COLLECTOR	0.7	0
С	RESIDENTIAL	2.5	0
	SUBTOTAL	5.1	0
		MILES OF UNIMPROV	ED STREETS
D	GRAVEL, CINDERS, DIRT	0	0
Е	TRAILS	0	0
U	UNOPENED	0	0
X	CHIP & SEAL	0	0
	SUBTOTAL	0	0
	GRAND TOTAL	1.5	0

THE MILEAGE OF IMPROVED STREETS SHOWN ABOVE INCLUDES THE FOLLOWING EXPRESSWAY MILEAGE & BRIDGE MILEAGE

EXPRESSWAY MILEAGE	BRIDGE MILEAGE	
MAIN EXPRESSWAY	0 CITY MILEAGE	0
SERVICE ROADS	0 CITY OTHER	0
RAMPS	0 COUNTY MAINTENANCE	0
TOTAL	0 TOTAL	0

### TOTAL STREET MILEAGE AS OF DECEMBER 31, 2002

ROADWA CLASS A B C	CLASSIFICATI ARTERIAL COLLECTOR RESIDENTIAL		MILES OF	IMPROVED S <u>PUBLIC</u> <u>PF</u> 305.88 120.06 296.88	TREETS RIVATE 4.93 1.36 8.98
	SUBTOTAL		NII 50 05	722.82	15.27
_			MILES OF	UNIMPROVE	_
D	GRAVEL, CINE	DERS, DIRT		75.64	14.29
E	TRAILS			9.1	1.36
U	UNOPENED			20.84	6.69
X	CHIP & SEAL			71.41	0.68
	SUBTOTAL			176.99	23.02
	GRAND TOTAL	L		892.91	38.29
EXPRES	SWAY MILEAGE	BRIDGI	<u> MILEAGE</u>		
MAIN EX	PRESSWAY	28.91 CITY M	ILEAGE		4.97
SERVICE	ROADS	5.97 CITY O	THER		2.67
RAMPS		17.16 COUNT	Υ		0.64
TOTAL		52.04 TOTAL			8.28

#### AKRON SEWER CHANGES AS OF DECEMBER 31, 2002

## THIS TABLE REFELCTS THE LENGTH (IN MILES), TYPE OF SEWER AND APPURTENANCES OF SEWERS IN THE 2002 PROJECTS.

MILES OF SEWER IN THE CIT	Y OF AKRON				TOTAL AS OF
<u>TYPE</u>	<u>REMOVE</u>	<u>NEW</u>	RECON	ABD	12/31/2002
Sanitary Sewer	0.00	0.98	0.45	0.00	645.77
Storm Sewer	0.05	2.18	0.16	0.19	261.90
Combined Sewer	0.00	0.00	0.01	0.00	188.90
Inlet Lead Connections	0.16	0.43	0.27	0.06	95.73
TOTAL	0.21	3.59	0.89	0.25	1,192.30
MILES OF SEWER BY TYPE O	F CONSTRUC	TION			TOTAL
					AS OF
<u>TYPE</u>	<u>REMOVE</u>	<u>NEW</u>	<u>RECON</u>	<u>ABD</u>	<u>12/31/2002</u>
Vitrified Pipe	0.18	0.31	0.15	0.21	951.63
Segmented Block Pipe	0.00	0.00	0.00	0.00	52.25
Brick Pipe	0.00	0.00	0.00	0.00	57.24
Reinforced Concrete Pipe	0.03	2.26	0.27	0.00	84.56
Concrete Pipe	0.00	0.00	0.00	0.00	13.28
Cast Iron & DI Pipe	0.00	0.00	0.07	0.00	12.68
ABS Composite Pipe	0.00	0.00	0.00	0.00	14.06
PVC Pipe	0.00	0.93	0.33	0.00	6.50
Other	0.00	0.09	0.07	0.04	0.09
TOTAL	0.21	3.59	0.89	0.25	1,192.29
MANHOLES AND LAMPHOLE	<u>s</u>				TOTAL
T./DE	DEMOVE	A 15-147	DECOM	400	AS OF
TYPE	REMOVE	NEW 00.00	RECON 46.00	ABD 5.00	12/31/2002
Manholes	5.00	93.00	16.00	5.00	24,542.00
Lampholes	2.00	0.00	0.00	0.00	318.00
INLETS					TOTAL AS OF
TYPE	REMOVE	NEW	RECON	ABD	12/31/2002
Inlet No. 1, 2 & 3	34.00	122.00	79.00	0.00	16,538.00
Miscellaneous Inlets	0.00	0.00	0.00	0.00	357.00
Wingwall Inlets	0.00	1.00	0.00	0.00	161.00
Headwalls	0.00	3.00	0.00	0.00	3.00
PUMP STATIONS					TOTAL
TVDE	DEMON/E	<b>N</b> 1 = 1 A 7	DECON	455	AS OF
TYPE	<u>REMOVE</u>	NEW 1.00	RECON	ABD	12/31/2002
Pump Stations	0.00	1.00	0.00	0.00	33.00

## AKRON <u>JEDD</u> SEWER CHANGES AS OF DECEMBER 31, 2002

## THIS TABLE REFELCTS THE LENGTH (IN MILES), TYPE OF SEWER AND APPURTENANCES OF SEWERS IN THE 2002 PROJECTS. MILES OF SEWER IN THE CITY OF AKRON

MILES OF SEWER IN THE CIT	Y OF AKRON				TOTAL
					AS OF
<u>TYPE</u>	<u>REMOVE</u>	<u>NEW</u>	<u>RECON</u>	<u>ABD</u>	12/31/2002
Sanitary Sewer	0.00	1.35	0.00	0.00	13.90
Storm Sewer	0.00	0.00	0.00	0.00	0.86
Combined Sewer	0.00	0.00	0.00	0.00	0.00
Inlet Lead Connections	0.00	0.00	0.00	0.00	0.00
TOTAL	0.00	1.35	0.00	0.00	14.76
MILES OF SEWER BY TYPE O	F CONSTRUC	TION			TOTAL
					AS OF
<u>TYPE</u>	<b>REMOVE</b>	NEW	<b>RECON</b>	ABD	12/31/2002
Vitrified Pipe	0.00	0.12	0.00	0.00	10.50
Segmented Block Pipe	0.00	0.00	0.00	0.00	0.00
Brick Pipe	0.00	0.00	0.00	0.00	0.00
Reinforced Concrete Pipe	0.00	0.00	0.00	0.00	1.20
Concrete Pipe	0.00	0.00	0.00	0.00	0.00
Cast Iron & DI Pipe	0.00	0.00	0.00	0.00	0.15
ABS Composite Pipe	0.00	0.00	0.00	0.00	0.00
PVC Pipe	0.00	0.00	0.00	0.00	0.66
Other	0.00	1.23	0.00	0.00	1.64
TOTAL	0.00	1.35	0.00	0.00	14.15
MANHOLES AND LAMPHOLES	S				TOTAL
	<u> </u>				AS OF
TYPE	REMOVE	NEW	RECON	ABD	12/31/2002
Manholes	0.00	25.00	0.00	0.00	95.00
Lampholes	0.00	0.00	0.00	0.00	0.00
<u>INLETS</u>					TOTAL
					AS OF
<u>TYPE</u>	<u>REMOVE</u>	<u>NEW</u>	<u>RECON</u>	<u>ABD</u>	12/31/2002
Inlet No. 1, 2 & 3	0.00	1.00	0.00	0.00	15.00
Miscellaneous Inlets	0.00	0.00	0.00	0.00	10.00
Wingwall Inlets	0.00	0.00	0.00	0.00	0.00
Headwalls	0.00	10.00	0.00	0.00	15.00
PUMP STATIONS					TOTAL AS OF
TYPE	REMOVE	NEW	RECON	ABD	12/31/2002
Pump Stations	0.00	0.00	0.00	0.00	2.00
·	0.00	5.55	0.00	2.00	

### Akron Engineering Bureau

## Project Reports 2002



Project Name	AebProjectID	File No.
ADA Curb Ramps 2003 Contract 1 Madison	2002-011-00	A-08
Description		
Install ADA compliant curb ramps related to 2002 Res Project Limits: City wide ADA Curb Ramps 2002 Contract II- changed to 2003 11	<b>5 6</b>	
To install ADA compliant curb ramps related to Public		location is City-wide
Project Limits		

Activity Description	Activity Start A	ctivity Finish
Design Phase	1/21/2002	3/18/2002

Project Name	AebProjectID	File No.
ADA Curb Ramps 2003 Contract 2 Arlington	2002-095-00	
Description		
Project Objective: Install ADA compliant curb ramps related to Project Limits: City wide	o 2002 Resurfacing Program.	
Project Limits		

Activity Description	Activity Start Activity Fir
Design Phase	1/21/2002 3/18/2

Project Name ADA Curb Ramps 2003 Contract 3	AebProjectID 2003-004-00	File No.
Description	_	
Project Objective: Install new ADA compliant curb ramps related to Project Limits: City-wide	2003 Resurfacing Program.	
Project Limits		

Activity Description	Activity Start Ac	tivity Finish
Design Phase	1/21/2002	3/18/2002

Project Name	AebProjectID	File No.
ADA Curb Ramps 2003 Contract 4	2003-006-00	
Description		
Project Objective: Install new ADA compliant curb ramps related to 2003 R Project Limits: City-wide	esurfacing Program.	
Project Limits		

Activity Description	Activity Start Activ	rity Finish
Design Phase	1/21/2002	3/18/2002

Project Name ADA Curb Ramps 2003 Contract 5	AebProjectID 2003-007-00	File No.
Description		
Project Objective: Install new ADA compliant curb ramps relat Project Limits: City-wide	ed to 2003 Resurfacing Program.	
Project Limits		

Activity Description	Activity Start Activity Finish
Design Phase	1/21/2002 3/18/2002

Project Name	AebProjectID	File No.
ADA Curb Ramps 2003 Contract 6	2003-008-00	
Description		
Project Objective: Install new ADA compliant curb ramps related to 2003 Re Project Limits: City-wide	esurfacing Program.	
Project Limits		

Activity Description	Activity Starı A	ctivity Finish
Design Phase	1/21/2002	3/18/2002

Project Name	<i>AebProjectID</i>	File No.
Airport FBO Roof and HVAC	2002-033-00	A-10
Description		
Repair a portion of the roof and replace HVAC equipment the Airport.	Fixed Base Operations (FBO) building	at the Akron Municip
Project Limits		

Activity Description	Activity Start Activity Finish
Design Phase	5/22/2002 7/8/2002

Project Name			AebPi	rojectID	File No.
Akins Court			2002-0	18-00	A-09
Description					
Full Improvements on Akins Cou	irt from Manch	ester Road to Secon	d Street.		
Project Limits					
Akins Court	FM	Manchester Road	TO	Second Street	
Activity Description		Activity Starı Act	ivity Finish		
Design Phase		4/11/2002	9/6/2002		

Project Name	AebProjectID	File No.
Archwood Ave 2001 Curb Ramps East	2001-018-00	A-03

#### Description

Construction of ADA compliant curb ramps throughout the City of Akron. Includes concrete sidewalk, curb, curb ramp reconstruction and asphalt patching. To comply 1998 and 2000 resurfacing curb ramps. East side of Akron.

#### Project Limits

Activity Description	Activity Start Activity Finish
Construction Phase	6/3/2002 9/30/2002

Project Name		AebProjectID	File No.
Archwood Ped Bridge O/Adams D	itch	2000-060-00	A-01
Description			·
Bridge replacement.			
Project Limits			
Adams ditch	FM at Archwood Ave	TO	
Activity Description	Activity Start Activit	y Finish	
Construction Phase	6/17/2002	7/16/2002	

Project Name	AebProjectID	File No.
Arlington St O/RR North Bridge Deck Replacement RECORD DRAWINGS	1999-015-00	A-92

#### Description

Bridge deck replacement with semi-integral abutments and other repairs, upgrade traffic signals w/RR coordination ar pavement reconstruction in the Forge Street intersection.

#### Project Limits

Activity Description	Activity Start Activity Finish
Construction Phase 2	3/18/2002 5/8/2002

Project Name			AebPi	rojectID	File No.
Ascot Industrial Park Phase 3			1999-1	17-00	A-97
Description					
Study, design and construction of a Phase 3.	sanitary sev	wer, waterline, sto	m sewer and road	way extension f	or the Ascot Indust
Project Limits					
Ascot Industrial Park Ph 3	FM	off of	ТО	West Bath Roa	d
Activity Description		Activity Start A	ctivity Finish		
Construction Phase		4/22/2002	2/20/2004		

Project Name	AebProjectID	File No.
Ascot State Intersection	2002-055-00	
Description		
To improve the intersection of Ascot Parkway and State Road with sign Limits: The intersection of Ascot Parkway and State Road.	alization and other paveme	ent improvements. P
Project Limits		

Activity Description	Activity Start	Activity Finish
Design Phase	6/12/2002	7/17/2002
Construction Phase	10/29/2002	12/12/2002

Project Name	AebProjectID	File No.
Ascot State Intersection	2002-055-00	
Description		
To improve the intersection of Ascot Parkway and State Rollingts: The intersection of Ascot Parkway and State Road.		nt improvements. P

Limits: I	ne intersection of Ascot Parkway and State Road.
Project I	Limits

Activity Description	Activity Start Activity Finish	
Design Phase	6/12/2002	7/17/2002
Construction Phase	10/29/2002	12/12/2002

Project Name		AebProjectID	File No.
Beech St. Steam Plant Stacks Emerg.		2001-092-00	B-23
Description			
Remove the three steam plant stacks from t	the building due to the conditio	n of the metal material.	•
Project Limits			
Site of the former Ohio Edison Steam $\ F$ Power Plant.	M Located on a 0.42 acre site along the	TO south side of	Beech Street on the
Activity Description	Activity Start Activity Fi	nish	
Construction Phase	1/21/2002 3/21/2	2002	

Project Name			AebP	rojectID	File No.
Bell Exchange Utility Relocation REC	ORD DRAWI	NGS	2001-1	07-00	B-26
Description					
To relocate the existing utilities unlighting underground along Exchan	•	• •	,		
Project Limits					
Bell Street	FM	W. Exchange Street	ТО	Cedar Street	
W. Exchange Street	FM	Bell Street	TO	500 feet east	
Activity Description		Activity Starı Act	ivity Finish		
Design Phase		1/10/2002	4/12/2002		
Construction Phase		9/30/2002	11/13/2002		

Project Name			AebP	rojectID	File No.
Bell Exchange Utility Relocation R	ECORD DRAWI	NGS	2001-1	07-00	B-26
Description					
To relocate the existing utilities lighting underground along Excl	•		,		
Project Limits					
Bell Street	FM	W. Exchange Street	TO	Cedar Street	
W. Exchange Street	FM	Bell Street	ТО	500 feet east	
Activity Description		Activity Start Act	ivity Finish		
Design Phase		1/10/2002	4/12/2002		
Construction Phase		9/30/2002	11/13/2002		

Project Name			AebP	ProjectID	File No.
Black Street			2001-0	)46-00	B-21
Description					
Full Street improvements on Bla	ck Street.				
Project Limits					
Johnston St to	FM	Clarkst	ТО		
Activity Description		Activity Starı A	ctivity Finish		
Construction Phase		4/29/2002	6/12/2002		

Project Name	AebProjectID	File No.
Brewster Creek Channel Restoration	2002-019-00	B-27
Description		
Study hydraulics of Brewster Creek and design natural channel in The limits are Waterloo Road to Arlington Road along Brewster C	•	and improve water q
Project Limits		

Activity Description	Activity Starı Acı	tivity Finish
Design Proposal Negotiation	10/14/2002	1/9/2003

Project Name	AebProjectID	File No.
Brittain Rd 2002 Curb Ramps N.E.	2001-025-00	B-19

Construction of ADA compliant curb ramps throughout the City of Akron. Includes concrete sidewalk, curb, curb ramp reconstruction and asphalt patching. To comply 1999 resurfacing and 98/99 improvement curb ramps. South East sect Akron.

activity Description	Activity Start Activity Finish	
onstruction Phase	5/13/2002 9/9/2002	

Project Name	AebProjectID	File No.
Broadway Street	2001-035-01	B-25

To reconstruct Broadway Street as an at-grade roadway. Improvements include asphalt pavement, sidewalks, waterm storm sewers, a sanitary stub, a utility duct bank, street trees, lighting, and traffic signal upgrades. The University Tec Park project (AEB# 2000-041-00) was constructed under this project to: provide master plan concept and implementation installing utilities, access road, etc. Improvements include the rededication and renaming of McCoy Street 33' to Bartg Street 60'. Improvements also include 32' asphalt pavement with combination curb and gutter, drive aprons, curb ram water main, storm sewer and laterals, sanitary sewer and laterals, and street lighting.

Project Limits		
South Broadway Street	FM Bartges Street	TO Selle Street
Activity Description	Activity Start Activity	Finish
Construction Phase	7/29/2002 12/1	15/2002

Project Name			A	ebProjectID	File No.
Broadway Street Viaduct Demo			20	01-035-00	B-20
Description					
To demolish the Broadway Viaduas an at-grade roadway.	uct and Opport	unity Park South G	arage. This w	ill enable the constr	uction of Broadway
Project Limits					
Bartges St	FM	Selle St		TO	
Activity Description		Activity Start A	ctivity Finis	h	
Construction Phase		2/20/2002	6/19/2002	2	

Project Name	AebProjectID	File No.
Byers Storm Sewer - Emerg	2002-079-00	
Description	·	·
Project Objective: Repair collapsed storm sewer. Project Limits: At the rear of 60 & 64 Byers Avenue.		

Activity Description	Activity Start Act	tivity Finish
Construction Phase	6/10/2002	6/25/2002

Project Name	AebProjectID	File No.
Canfield Rd Pump Station JEDD	2002-063-00	

Provide sanitary sewer service to Springfield Town Hall by construction of a pump station and force main.

Project Limits: Construction of a pump station at #2355 Canfield Road and installation of a force main on Shadybrook,

Abington, and Hillstock.

# Project Limits

Activity Description	Activity Start Activity Finish
Design Phase	1/28/2002 6/27/2002

Project Name		AebProjectID	File No.
Canfield Road Sewer - JEDD RECORD	DRAWINGS	2001-013-00	C-92
Description			·
Provide sanitary sewer service to Sp	oringfield Town Hall.		
Project Limits			
Canfield Rd from Kubler Trail	FM to approx 820 ft east	TO	
Activity Description	Activity Start Activity	Finish	
Construction Phase	10/14/2002 11	/7/2003	

Project Name	AebProjectID	File No.
Cascade Deck Concrete Repairs 2003	2002-048-00	

# Description

Project Objective: To repair and replace cracked and damaged concrete within the parking deck structure and truck do recoat the decks with a waterproof membrane. Repair also to be performed in the Ampco Parking Office of Level 2B. Limits: Cascade Parking Garage

Activity Description	Activity Start Activity	Finish
Design Phase	7/9/2002 3	/28/2003

Project NameAebProjectIDFile No.Celtic Street2002-088-00

#### Description

Project Objective: Full improvements including new asphalt pavement with concrete curb and gutter, new sidewalks, curb ramps, trees, storm sewer and street lights.

Project Limits: Edwin Avenue to Nesmith Lake Boulevard

Cletic combined with Edwin Ave. fund-org. S00209-150209 on 12/9/2002

Project Limits

Activity Description	Activity Starı Activity Finish	
Design Phase	10/21/2002 12/13/2002	

Project Name	AebProjectID	File No.
Celtic Street and Edwin Avenue	2002-085-00	

### Description

Project Objective: Full improvements including new asphalt pavement with concrete curb and gutter, new sidewalks, curb ramps, trees and storm sewer with inlets.

Project Limits: Stanford Street to Lockwood Street; added Celtic St. from Edwin Ave. to Nesmith Lake Blvd; and Edwin Rexford St. to Celtic St. on 12/9/2002

Project Limits

Activity Description	Activity Start Activity Finis
Design Phase	10/21/2002 3/14/200

Project Name	AebProjectID	File No.
Centerview Circle Sewer Water JEDD	2002-096-00	

### Description

Project Objective: Extend sanitary sewer from the Pigeon Creek Trunk Sewer to Centerview Circle and water main fr Copley Road to the Centerview Circle cul-de-sac to property owners that have petitioned for sewer and water service Project Limits: Centerview Circle (Copley Road to Pigeon Creek Trunk Sewer)

Activity Description	Activity Start Activity Finish	
Design Phase	12/30/2002	8/22/2003

Project Name	AebProjectID	File No.
Central Interchange Bridges	1998-040-00	I-38

REPLACE BRIDGE DECK APPROACH SLAB TO APPROACH SLAB. Superstructure replacement and substructure rehabilitation of existing ramp bridges, Lane "O" (I-77 over S.R. 8) and Lane "S" (S.R. 8 SB to I-76 EB) over S.R. 8, including replacement of approach slabs and minor approach roadway work. Median reconstruction on S.R. 8 including shoulde replacement and construction of concrete median barrier from Lane S to 1400' north.

#### Project Limits

Project Limits

Activity Description	Activity Starı Activity Finish
Construction Phase	3/23/2002 11/7/2002

Project Name	AebProjectID	File No.
Commerce Drive Sewer JEDD	2002-078-00	
Description		
Project Objective: Design and construction of sanitary sewer Project Limits: 2000 feet sanitary sewer to serve industrial page	•	ce Drive.

Activity Description	on Activity Starı	Activity Finish
Design Phase	12/30/2002	2/13/2003

Project Name	AebProjectID	File No.
Cooledge Avenue, et al.	2001-093-00	C-03

### Description

Project consists of full improvements on Cooledge Avenue and Alaho Street including construction/reconstruction of a pavement, concrete curb & gutter, concrete sidewalk (all of Cooledge and part of Alaho), storm sewer, sanitary sewer extension (Cooledge and Brewer intersection), 6 sanitary sewer laterals, water main offsets, street trees and handica Full improvements

#### Project Limits

Cooledge Ave - Darrow Rd to Alaho St FM Alaho St - Eastwood Ave to TO Coolege Ave

Activity Description	Activity Start Activity Finish	
Construction Phase	8/12/2002	

Project Name	AebProjectID	File No.
Copley Road East NBD	2001-084-00	C-04
Description		
To demolish former gas station, remove UST and remediate site	as necessary. 769 Copley Rd.	
Project Limits		

Activity Description	Activity Start Activity Fit					
Construction Phase	9/10/2002 10/9/2	9/2002				

Project Name			AebP	rojectID	File No.
Copley Road Soccer Complex			2001-1	01-00	C-05
Description					
To develop a soccer facility off C well as buildings, parking and e					
Project Limits					
1836 Copley Road	FM	1836 Copley Road	ТО	Copley Road	
Activity Description		Activity Starı Ac	tivity Finish		
Design Phase		5/27/2002	3/28/2003		

Project Name			AebPi	ojectID	File No.
Cuyahoga Street/Alberti Court			2002-03	34-00	C-08
Description					
Reconstruction of pavement, cu from Cuyahoga Street to Selzer including the terminus intersect	Street - approx	. 300' in length; and	•	•	`
Project Limits					
Cuyahoga Street	FM	Tallmadge Ave.	TO	Uhler Ave.	
Alberti Court	FM	Cuyahoga Street	ТО	Selzer Street	
Activity Description		Activity Start Ac	tivity Finish		
Design Phase		4/8/2002	6/28/2002		

Project Name			AebPr	ojectID	File No.
E. Exchange Street et al RECORD DRAWING	SS		2001-00	9-00	E-19
Description					
To replace sidewalks, curb, drive aprons,	curb	ramps, and on Exchange St co	nvert o	verhead utiliti	es to underground.
Project Limits					
North side of E. Exchange St between Fountain and	FM	Beaver St.; Beaver St between E. Exchange and	TO r	Crouse; Whe Allyn	eler between Kling 8
Activity Description		Activity Start Activity Fini	sh		
Construction Phase		3/11/2002 5/24/200	02		

Project Name			AebPi	rojectID	File No.
Eagles Run Phase One			1999-08	86-00	E-15
Description					
Single Family Allotment					
Project Limits					
Derbydale	FM	to south	TO	end Eagles lar	ne
Derbydale Rd	FM	Acoma	TO	892 ft east Isa	ac Trail
Activity Description		Activity Start Ac	ctivity Finish		
<b>Construction Phase</b>		1/7/2002	7/6/2002		

Project Name Energy Conservation Phase II	AebProjectID 2002-044-00	File No.
Description		
Install energy efficient fixtures at various City buildings. Project Limits: Various City buildings.		
Project Limits		

Activity Description	Activity Start Activity Fin
Design Phase	5/4/2002 8/6/20
Construction Phase	12/16/2002 1/15/20

Project Name	AebProjectID	File No.
Energy Conservation Phase II	2002-044-00	
Description		
Install energy efficient fixtures at various City buildings. Project Limits: Various City buildings.		
Project Limits		

Activity Description	Activity Start Activity Finish	
Design Phase	5/4/2002	8/6/2002
Construction Phase	12/16/2002	1/15/2003

AebProjectID	File No.
2002-053-00	

Activity Description	Activity Starı Activity Finish
Design Phase	9/30/2002 10/1/2002

Project Name	AebProjectID	File No.
Exchange Street West Resurfacing	2001-067-00	W-35

Mill and resurface of pavement. Install ADA compliant curb ramps. Project Limits; West Exchange St. from South Main South Hawkins Ave. Remediate drainage problems on Grand Ave. The West Exchange Street Sewer Separation project involves the construction of 500' feet of 24" inch storm sewer and inlets on W. Exchange Street from an existing mannor Delia Avenue west to Grand Avenue. The inlets at Grand & Exchange shall divert storm water run-off from a combined and put it into a separate storm sewer. This should result in a reduction of overflow volume at CSO #24 This project is include the construction of a storm sewer to handle storm water on Grand Avenue from Portge Path to W. Exchange St Project Limits: West Exchange St. from Delia Ave. to Grand Ave.

Project Limits		
South Main to	FM South Hawkins TO	
Activity Description	Activity Starı Activity Finish	
Construction Phase	6/17/2002 9/20/2002	

Project Name	AebProjectID	File No.
Expressway Ramp Repairs	2002-024-00	E-22

Slope reconstruction and culvert replacement/construction. Project Limits: I-76 east ramp to I-77 south at the Central Interchange and U.S. 224 east ramp to I-76 northbound at the Kenmore leg.

### Project Limits

Activity Description	Activity Start Activity Finish		
Design Phase	3/29/2002	4/8/2002	
Design Phase Resume	9/18/2002	3/31/2003	

Project Name	AebProjectID	File No.
Expressway Ramp Repairs	2002-024-00	E-22

# Description

Slope reconstruction and culvert replacement/construction. Project Limits: I-76 east ramp to I-77 south at the Central Interchange and U.S. 224 east ramp to I-76 northbound at the Kenmore leg.

Activity L	Description	Activity Start Activity Finish	
Design Pha	ase	3/29/2002	4/8/2002
Design Ph	ase Resume	9/18/2002	3/31/2003

Project Name		AebProjectID	File No.
Fairlawn CC Stream Protection		2001-047-00	F-32
Description			
To protect the integrity of the existing storate erosion.	rm and sanitary sewers located	near the Fairlawn Coun	try Club from the con
Project Limits			
Area bounded by W Market St on the south, Sand Run	FM Parkway on the north, Re Road on the west,	vere $\ TO$ Wheaton Rd, Run Rd on th	Overwood Rd and Sar e eas

Activity Description	Activity Start Activity Fit
Design Phase	4/2/2002 5/27/2

Project Name	AebProjectID	File No.
Fire Station #7 & #10 Roof	1993-006-00	F-64
Description		
REPLACE LOW SLOPE FLAT ROOF WITH A PITCHED HIP FIBERGLASS SHINGLES.	ROOF COMPOSED OF WOOD TRUSSES, PLYWOO	DD, AND
Project Limits		

Activity Description	Activity Start Act	ivity Finish
<b>Construction Phase</b>	5/13/2002	8/4/2002

Project Name	AebProjectID	File No.
Fire Station #8 HVAC Replacement	2002-012-00	F-34
Description		·
To replace the existing HVAC system at Fire Staion #8, 1277	7 E. Archwood Avenue.	
Project Limits		

Activity Description	Activity Start Activ	vity Finish
Design Phase	3/1/2002	3/15/2002

Project Name	AebProjectID	File No.
Fire Station Drives & Aprons 2002	2002-035-00	F-37
Description		
Replace the drive and apron at Fire Station #6, and rep Project Limits: Fire Stations #2, #4, and #6	air to aprons, drives, and walks at Fire Statio	ns #2 and #4.
Project Limits		

Activity Description	Activity Start Activity Finish	
Design Phase	4/15/2002	6/7/2002
Construction Phase	10/17/2002	11/27/2002

Project Name	AebProjectID	File No.
Fire Station Drives & Aprons 2002	2002-035-00	F-37

Replace the drive and apron at Fire Station #6, and repair to aprons, drives, and walks at Fire Stations #2 and #4. Project Limits: Fire Stations #2, #4, and #6

# Project Limits

Activity Description	Activity Starı Activity Finish		
Design Phase	4/15/2002	6/7/2002	
Construction Phase	10/17/2002	11/27/2002	

Project Name	AebProjectID	File No.			
Fire Stations 4 & 8 Women's Facilities RECORD DRAWINGS	2001-040-00	F-30			
Description					
To create a dormitory facility to accommodate women.					
Project Limits					

Activity Description	Activity Start Ac	tivity Finish
Construction Phase	2/25/2002	10/21/2003

Project Name	AebProjectID	File No.
Fire Training Tower	2002-031-00	F-36

# Description

Provision of a new fire training tower and underground water tank, and associated site work to be located at the south the Triplett Communications Building site. Project Limits: City owned land at Triplett and Kelly Avenues.

Activity Description	Activity Start Activity Fi
Design Phase	5/13/2002 9/10/2

Project Name	AebProjectID	File No.			
Firestone Park Play Area Expansion	2002-014-00	F-35			
Description					
Provide play equipment to expand the existing play areas. Project Limits: Firestone Park, 1480 Girard Street.					
Project Limits					

Activity Description	Activity Start Activity Finish	
Design Phase	4/1/2002	5/24/2002
Construction Phase	10/15/2002	11/27/2002

Project Name	AebProjectID	File No.			
Firestone Park Play Area Expansion	2002-014-00	F-35			
Description					
Provide play equipment to expand the existing play areas. Project Limits: Firestone Park, 1480 Girard Street.					
Project Limits					

Activity Description	Activity Start Activity Finish	
Design Phase	4/1/2002	5/24/2002
Construction Phase	10/15/2002	11/27/2002

Project Name	AebProjectID	File No.
Florida Ave Et Al Kenmore II CDA Ph I Record Drawings	1997-101-00	F-08

TO IMPROVE THE STREETS WITHIN THE KENMORE CDA II AREA 12th St. WILBETH TO KENMORE; 13th St. WILBETH TO KENMORE; 15th

St. FLORIDA TO KENMORE; 20th St. BATTLES TO IONA; FLORIDA 12th St. TO KENMORE; S. KENMORE 12th St. TO FLORIDA; ALLEYS Full improvements (pavement, curb, sidewalks, drive aprons, housedrains, storm sewer and appurtenances, and street trees) for 12th St., 13th St., and 14th St. (Kenmore Blvd. to Wilbeth Rd.), 15th St. (Kenmore Blvd. to Wilbeth Rd.), 15th St. (Kenmore Blvd. to 12th St.), and 20th St. (Battles Ave. to Iona Ave.).

Activity Description	Activity Start Acti	ivity Finish
Construction Phase	4/1/2002	9/12/2002

Project Name		AebProjectID	File No.	
Frank Boulevard Improvements		2000-033-00	F-25	
Description				
To replace the concrete paveme	nt w/integral c	urb that has deteriorated a	nd reconstruct the con	crete sidewalk.
Project Limits				
W Market St	FM	to approximately 600 feet southwest of the	TO W Market St	intersection
Activity Description		Activity Starı Activity F	inish	
Construction Phase		6/3/2002 7/22	/2002	

Project Name	AebProjectID	File No.			
Garden Alley Steam Line Relocation	2002-038-00	G-64			
Description					
Relocate steam line from Garden Alley to Main Street. Project Limits: Garden Alley to S. Main St. between State Street a					
Project Limits					

Activity Description	Activity Start Activity Finish
Design Phase	4/8/2002 7/2/2002

Project Name	AebProjectID	File No.
Gray Court	2002-082-00	

Project Limits

Project Objective: To construct pavement and other street improvement as required. Repair or reconstruction of sani sewer in Gray Court as needed. Reconstruct of water main in Gray Court as needed. Project Limits: From Emmet Avenue to Spicer Street.

Activity Description	Activity Start Activity Finish

10/7/2002 **Design Phase** 7/28/2003

Project Name			AebPi	rojectID	File No.
·		2002-0	05-00	H-17	
Description					
Design and construction of a waterline	within li	mits of ODNR Spillwa	ay on Harrington	Road.	
Project Limits					
Warner Road and Harrington Rd.	FM	Champions Circle	ТО	uscarawas Ri	ver Diversion Dam
Activity Description		Activity Start Act	tivity Finish		
Design Phase		3/18/2002	4/22/2002		
Design Phase on hold		5/6/2002	1/24/2003		

Project Name			AebP	rojectID	File No.
Harrington Rd Warner Rd Water JEDD		2002-0	05-00	H-17	
Description					
Design and construction of a waterline	within li	mits of ODNR Spillwa	y on Harrington	Road.	
Project Limits					
Warner Road and Harrington Rd.	FM	Champions Circle	ТО	uscarawas Ri	ver Diversion Dam
Activity Description		Activity Starı Act	ivity Finish		
Design Phase		3/18/2002	4/22/2002		
Design Phase on hold		5/6/2002	1/24/2003		

Project Name			AebPı	ojectID	File No.
Hawkins Avenue		2002-00	)2-00	H-16	
Description					
To construct full improvements, circle will be reconstructed with					
Project Limits					
Hawkins Avenue	FM	Westgate Circle	TO	Elmdale Avenu	ie
Activity Description		Activity Start Acti	ivity Finish		
Design Phase		2/25/2002	8/22/2003		

Project Name	AebProjectID	File No.			
Heintz-Hillcrest Park Improvements	2001-095-00	H-12			
Description					
Renovate the existing building and provide repairs and improvements to the park.					
Project Limits					

Activity Description	Activity Start Activity I	Finish
Construction Phase	5/6/2002 7/	7/4/2002

Project Name	AebProjectID	File No.
Helen Avenue	2002-081-00	

Project Objective: To construct pavement, curb and other street improvements as required. Repair of storm sewer at of Helen Avenue as needed. Repair of sanitary sewer in Helen Avenue as needed. Project Limits: From Dayton Street, eastward to the end of Helen Street, a distance of approximately 270 feet from the

centerline of Dayton Street.

Activity Description	Activity Start Activity Finish	
Design Phase	9/30/2002 2/13/200	

Project Name			AebProjectID	File No.
High Street Viaduct Rehab			2001-034-00	H-09
Description			·	·
To rehabilitate the High Street Vi	aduct.			
Project Limits				
Bartges to	FM	Selle St	TO	
Activity Description		Activity Start A	Activity Finish	
Design Phase		1/7/2002	9/30/2002	

Project Name	AebProjectID	File No.
High-Market Parking Deck Site Demo	2000-025-00	H-03
Description		

Design and construction of a parking deck Corner of High St and Market St south to new library. Demolish the existing building at #34 S. High Street and site preparation for the proposed parking deck.

Activity Description	Activity Start Ac	tivity Finish
Construction Phase	2/11/2002	4/20/2002

Project Name		AebProjectID	File No.
High-Market Pkg. Deck Design Build		2001-091-00	H-14
Description			
Design and construct a 600+ spa	ce parking deck at the corner of S. Hig	h St. and E. Market St.	
Project Limits			
Southwest corner	FM of High and Market Stro	eets $TO$	
Activity Description	Activity Starı Activit	ty Finish	
Construction Phase	8/12/2002	2/2/2004	

Project Name	AebProjectID	File No.		
Highgrove Blvd Water JEDD	2002-051-00			
Description				
Design and construction of a waterline on Highgrove Blvd.  Project Limits: On Highgrove Blvd. from Mahowburn to south end. Combined with Oak Grove Water JEDD on 4/16/03				
Project Limits				

Activity Description	Activity Start Activity Finish
Design Phase	7/15/2002 3/28/2003

Project Name	AebProjectID	File No.
HK Stubbs 6th Floor Workstations	2002-045-00	
Б		

Reconfigure the workstations so they do not block the air conditioning and heating vents. The HVAC does not work with present set up. Project Limits: HK Stubbs 6th Floor Workstations

### Project Limits

Activity Description	Activity Start Activity Finish
Design Phase	8/5/2002 9/13/2002

Project Name	AebProjectID	File No.
HK Stubbs Lobby / Plaza Elevator	2002-070-00	

#### Description

The county is constructing a skywalk across High Street, form their deck the Justice Center plaza. Construct an eleva services the Justice Center lobby and plaza only.

Project Limits: The H.K. Stubbs Justice Center and plaza.

#### Project Limits

Activity Description	Activity Start Activ	rity Finish
Design Phase	8/5/2002	11/15/2002

Project Name	AebProjectID	File No.
Howard Ridge High Streets	2002-077-00	

### Description

Project Objective: Full improvements including reconstruction of asphalt pavement, concrete curb & gutter, concrete sidewalk, concrete aprons, construction of handicap ramps, relocation of utilities underground, upgrade of the lighting signals & interconnect, reconstruction of storm sewer and water main where required, and installation of trees in the strip.

Project Limits: Martin Luther King Blvd. / Perkins Street to E. North Street.

Activity Description	Activity Start Act	tivity Finish
Design Phase	10/21/2002	9/26/2003

Project Name	AebProjectID	File No.				
Howard St 2002 Curb Ramps	2002-036-00	H-19				
Description						
Install ADA compliant curb ramps. Project Limits: North half of the City of Akron.						
Project Limits						

Activity Description	Activity Start	Activity Finish
Design Phase	1/2/2002	2/8/2002
Construction Phase	7/25/2002	12/15/2002

Project Name	AebProjectID	File No.			
Howard St 2002 Curb Ramps	2002-036-00	H-19			
Description	·				
Install ADA compliant curb ramps. Project Limits: North half of the City of Akron.					
Project Limits					

Activity Description	Activity Start Activity Finish	
Design Phase	1/2/2002	2/8/2002
Construction Phase	7/25/2002	12/15/2002

Project Name	AebProjectID	File No.
Hyre Park Basketball Court Resurfacing	2002-015-00	H-18
Description		
Resurface the existing four basketball courts at Hyre Park. Project Limits: Hyre Park, 2313 Wedgewood Drive.		
Project Limits		

Activity Description	Activity Starı	Activity Finish
Design Phase	3/19/2002	3/25/2002
Construction Phase	7/11/2002	8/22/2002

Project Name	AebProjectID	File No.
Hyre Park Basketball Court Resurfacing	2002-015-00	H-18
Description		
Resurface the existing four basketball courts at Hyre Park. Project Limits: Hyre Park, 2313 Wedgewood Drive.		
Proiect Limits		

Activity Description	Activity Start Activity Finish		
Design Phase	3/19/2002	3/25/2002	
Construction Phase	7/11/2002	8/22/2002	

Project Name	AebProjectID	File No.
Joy Park Gym Floor	2002-028-00	J-25
Description		
Provide a new gym floor at the Joy Park Community Cent Park Community Center.	er. Project Limits: the gymnasium and a	ssociated spaces at
Project Limits		

Activity Description	Activity Start Activity	y Finish	
Design Phase	6/10/2002	9/19/2003	

Project Name	AebProjectID	File No.
Kenmore Blvd 2002 Curb Ramps South	2002-010-00	A-07
Description		

To install ADA compliant curb ramps related to Public Works' 2001 Resurfacing Program. Project location is South half

of Akron. This project was formerly named "ADA Curb Ramps 2002 Contract 1" revised 3/22/02

Project Limits

Act	tivity Description	Activity Start Activity Finish	
Des	sign Phase	1/7/2002	3/1/2002
Coi	nstruction Phase	8/7/2002	12/4/2002

Project Name	AebProjectID	File No.
Kenmore Blvd 2002 Curb Ramps South	2002-010-00	A-07

To install ADA compliant curb ramps related to Public Works' 2001 Resurfacing Program. Project location is South half of Akron. This project was formerly named "ADA Curb Ramps 2002 Contract 1" revised 3/22/02

### Project Limits

Activity Description	Activity Start Ac	ctivity Finish
Design Phase	1/7/2002	3/1/2002
Construction Phase	8/7/2002	12/4/2002

Project Name	AebProjectID	File No.
Killian Rd. Arlington Rd. Water JEDD	2002-073-00	

### Description

Project Objective: Design and construct a waterline in Springfield Township from Arlington Road to Massillon Road.

Project Limits: On Killian Road from Arlington Road to SR 241

### Project Limits

Activity Description	Activity Starı Activity Finish	
Design Phase	4/15/2002 8/2/2002	

Project Name	AebProjectID	File No.
Lawton Street Community Center RECORD DRAWINGS	2002-016-00	L-64

# Description

Various improvements at Lawton Street Community Center, possibly to include expanded parking lot, walking trail and equipment.

Project Limits: Lawton Street Community Center, 1225 Lawton Street.

Activity Description	Activity Start A	ctivity Finish
Design Phase	4/8/2002	4/30/2002
Construction Phase	7/30/2002	9/18/2002

Project Name	AebProjectID	File No.
Lawton Street Community Center RECORD DRAWINGS	2002-016-00	L-64

Various improvements at Lawton Street Community Center, possibly to include expanded parking lot, walking trail and equipment.
Project Limits: Lawton Street Community Center, 1225 Lawton Street.

Activity Description	Activity Start Activity Finish		
Design Phase	4/8/2002	4/30/2002	
Construction Phase	7/30/2002	9/18/2002	

Project Name				AebProjectID	File No.
Leighton Avenue Storm Sewer				2001-075-00	L-63
Description					
Remediate drainage problems n Storm Outlets" project, fun-org. 2				t was performed und	er the "Sourek Leigh
Project Limits					
1656 and 1716	FM	Leighton Ave		ТО	
Activity Description		Activity Start A	ctivity Fini		
Construction Phase		12/4/2002	1/17/20	03	

Project Name Little Cuyahoga Interceptor Ph II	AebProjectID 2002-058-00	File No.
Description		
To reconstruct combined sewer by the CIP process. Project Limits: Stub	er Street to approximately	800 feet east
Project Limits		

Activity Description	Activity Start Activity Finish	
Design Phase	4/8/2002 6/21/2002	

Project Name	AebProjectID	File No.
Lock 3 Development	1995-034-00	L-50

CONSTRUCTION OF AREAS ADJACENT TO THE OHIO & ERIE CANAL FROM STATE ST. TO BOWERY ST. AS ACCORDANCE WITH THE CANAL MASTER PLAN. Project Description: Various improvements to land along Lock 3 to include: rubberize walking track, stage pad, concrete walking paths, lighting, electric and building upgrades.

#### Project Limits

Activity Description	Activity Start Ac	ctivity Finish
Design Phase	2/11/2002	3/15/2002
Construction Phase	7/8/2002	10/5/2002

Project Name	AebProjectID	File No.
Lock 3 Development	1995-034-00	L-50

### Description

CONSTRUCTION OF AREAS ADJACENT TO THE OHIO & ERIE CANAL FROM STATE ST. TO BOWERY ST. AS ACCORDANCE WITH THE CANAL MASTER PLAN. Project Description: Various improvements to land along Lock 3 to include: rubberize walking track, stage pad, concrete walking paths, lighting, electric and building upgrades.

#### Project Limits

Activity Description	Activity Start A	ctivity Finish
Design Phase	2/11/2002	3/15/2002
Construction Phase	7/8/2002	10/5/2002

Project Name	AebProjectID	File No.
Main St, South	1994-024-00	M-15

### Description

WIDEN AND RECONSTRUCT THE PAVEMENT, NEW CURB AND SIDEWALK, SIGNALS AND LIGHTING AND STORM SEWER, WATERMAIN, TREES, AND THE RELOCATION OF OVERHEAD UTILITIES UNDERGROUND. SUM-SOUTH MAIN STREET PID #11351 PROJECT NUMBER 800-964-01 FIRESTONE TO COLE

Activity Description	Activity Starı Activity Finish	
<b>Construction Phase</b>	12/19/2002	10/16/2003

Project Name	AebProjectID	File No.
Main Street Electrical Upgrade Ph 2	2002-049-01	

Project Objective: Installation of electrical connections along S. Main Street to accommodate increased electrical need special events.

Project Limits: Along Main Street from State Street to Mill Street

Project Limits

Activity Description	Activity Start Activity Finish	
Design Phase	8/5/2002 2/19/2003	

Project Name	AebProjectID	File No.
Main Street Electrical Upgrade Ph1	2002-049-00	

### Description

Project Objective: Fabricate electrical panels so that we can add electrical connections along S. Main Street to accommincreased electrical needs of special events.. Project Limits: Main Street: State Street to Mill Street.

Project Limits

Activity Description	Activity Start Activity F	Finish
Design Phase	8/5/2002 1/14	1/2003

Project Name	AebProjectID	File No.
Manchester Rd Bridge o/Kenmore 2001	2001-051-00	M-42

### Description

**Construction Phase** 

Replacement of approach slabs, pressure relief joints, expansion joints, guardrail, sidewalk, and sealing of conrete su Shoring repairs to Mill St Bridge. Replacement of expansion joints, pressure relief joints, approach slabs, epoxy sealin concrete surfaces, concrete repair work under the bridge. Guardrail will be replaced throughout the Manchester Road/Kenmore Blvd./Wilbeth Road Interchange.

Project Limits			
Manchester Rd Bridge	FM o/Kenmore Blvd	TO	
Mill St Bridge	FM o/RR	TO	
Activity Description	Activity Starı Activity Finish		

3/11/2002

5/18/2002



Project Name			AebProjectID	File No.
Manhole Over/Under Access Reh	nab		1999-059-00	M-09
Description				
To replace metal plates in comm Fireston Parkway @ R/R Tracks ( Kelly Ave sourth of 2nd ave (1); E	1); Gottwalt @	S. main St (1); W. m	arket St @ Putnam Rd (1); Oak P	
Project Limits				
Between 9th Ave and	FM	S marth Ave	TO	
Firestone Parkway	FM	RR Tracks	TO	
Gottwalt	FM	S Main ST	TO	
Kelly Ave South	FM	of 2nd Ave	TO	
Oak Park Drive	FM	Dawes Ave	TO	
Activity Description		Activity Start Ac	tivity Finish	
Design Phase Resume		9/30/2002	9/19/2003	
Project Name			AebProjectID	File No.
Market St East Widening			1999-018-00	M-95
Description			<u> </u>	
WIDEN 3,700 L.F. OF PAVEMENT FR MARKET ST ELM TO MASSILLON underground. Elm St. to Massillo lighting, and placement of overh	. Martha Ave. t on Rd. –wideni	o Elm St., and Mass	illon Rd. to Hilbish Ave. placeme	nt of overhead utiliti
Project Limits	<u> </u>	·		

Project Name	AebProjectID	File No.
Mason Park Tot Lot Rehab	2002-013-00	M-24
Description		
Provide tot play equipment and rehabilitate fro existing a	area at Mason Park, 700 E. Exchange Street	
Project Limits		

6/3/2002

Activity Starı Activity Finish

TO

3/8/2005

Massillon

FM  ${\sf Elm}$ 

Activity D	<i>Description</i>	Activity Starı	Activity Finish
Design Pha	ise	4/1/2002	5/31/2002
Construction	on Phase	10/21/2002	11/15/2002



E market st

Design Phase

Activity Description

Project Name	AebProjectID	File No.
Mason Park Tot Lot Rehab	2002-013-00	M-24
Description		
Provide tot play equipment and rehabilitate fro existing area at Mason Park,	700 E. Exchange Street.	
Project Limits		

Activity Description	Activity Start	Activity Finish
Design Phase	4/1/2002	5/31/2002
Construction Phase	10/21/2002	11/15/2002

Project Name	AebProjectID	File No.
Massillon Rd Ind Pk Infrastructure Phase I RECORD DRAWINGS	2001-027-00	M-40
Description		·
To construct roadways and utilities to support private developmen	it. Massillon Rd Industrial Park	site.

Activity Description	Activity Start Activity Finish	
Construction Phase	1/4/2002 6/21/2002	

Project Name		P	AebProjectID	File No.
Memorial Parkway Leaf Dump Closure RECORD	DRAWINGS	2	001-010-00	M-36
Description				
Perform closure of Leaf Dump area north of Me Construction of a cap system over approximate lot adjacent to Memorial Parkway, west of Mem	ely 7.5 acres of Me		vay Leaf Dump along	g with constructing a
Project Limits				
15 acres just north of Memorial Parkwa $\it FM$	and west of Little River	Cuyahoga	ТО	
Activity Description	Activity Start A	ctivity Fini	sh	
Construction Phase	4/2/2002	10/20/200	)2	

Project Name		AebProjectID	File No.
Memorial Parkway Sewer Emer	g	2002-003-00	M-22
Description			
Repair 15 inch Sanitary Sewer at	Memorial Parkway, approximately	70 feet.	
Project Limits			
Memorial Parkway	FM river crossing	<i>TO</i> 70 feet	
Activity Description	Activity Starı Acti	ivity Finish	
Construction Phase	1/14/2002	2/19/2002	

Project Name			AebP	rojectID	File No.
Mill St Bridge			1996-0	31-00	M-37
Description					
REPLACEMENT OF THE 89 YEAR OF FROM COLLEGE STREET TO SOUT 2/12/96.	_		-		_
Project Limits					
Mill Street	FM	Broadway	ТО	College	
Activity Description		Activity Start Ac	ctivity Finish		
Design Phase 2		5/1/2002	9/3/2003		

Project Name	AebProjectID	File No.
Mill St. Sewer Reconstruction - Emerg.	2002-083-00	
Description	<del></del>	
Project Objective: to repair existing box culvert. Project Limits: under the CSX railroad tracks.		
Project Limits		

Activity Description	Activity Start Activity Finish
Construction Phase	9/2/2002 9/2/2002

Project Name			AebP	rojectID	File No.
Mission Drive et al RECORD DRAWINGS	3		2000-0	44-00	M-32
Description					
Roadway improvement to include full reconstruction and tree removal/plant	•		ruction, cur	b, house drains, s	sidewalk and apron
Project Limits					
Mission Drive from Wilbeth Rd to	FM	Girard St and Girard St Palm Ave	from <i>TO</i>	to Wilbeth Rd	
Activity Description		Activity Start Activity	y Finish		
Construction Phase II		3/19/2002	1/11/2003		

Project Name  Moe Drive	AebProjectID 2002-050-00	File No.
Description		-
Project Objective: Rehabilitation of Concrete Pavement Project Limits: Home Avenue to Industrial Parkway		
Project Limits		

otion A	tivity Starı Activity Fini	ish
	8/9/2002 9/30/20	02

Project Name Morley Floor Two Renovation	AebProjectID 2002-094-00	File No.
Description		
Project Objective: Renovate nursing services to provide for more Project Limits: Floor two of the Morley Health Center	efficient operation.	
Project Limits		

Activity Description	Activity Start Activity Finish
Design Phase	12/9/2002 12/30/2002

Project Name		AebProjectID	File No.	
Morley Health Center Signage		2001-100-00	M-19	
Description				
To install exterior building identifi	cation signs and interior signage direc	ting the public to health fa	cilities.	
Project Limits				
Limit shall be confined to	$F\!M$ the Building, parking gard	age $TO$ and the imme	ediate site	
Activity Description	Activity Start Activity	Finish	<u> </u>	
Design Phase	3/18/2002 3/	18/2002		

Project Name	AebProjectID	File No.		
Mud Run Golf Course - Package I	1999-058-01	M-07A		
Description	·			
Construction of a Golf Course at Mud Run. Mud Run by Hawkins, Lessor, Morse, Romig. Includes the construction of a maintenance building, covered tee facility, utilities, parking lots, and bridges on the golf course.				
Project Limits				

Activity Description	Activity Start Activity Finish	
Construction Phase	5/6/2002 12/2/2002	

Project Name Mud Run Golf Course - Package II	AebProjectID 1999-058-02	File No.
Description		
Construction of a Golf Course at Mud Run. Mud Run by Hawkins, Lessor, M course and irrigation system.	lorse, Romig. Includes t	the construction of t
Project Limits		

Activity Description	Activity Start Activity Finish	
Construction Phase	5/6/2002	

Project Name	AebProjectID	File No.
Mud Run Golf Course Club House	1999-058-00	M-07

Design of a Golf Course at Mud Run. Mud Run by Hawkins, Lessor, Morse, Romig. Includes the design and constructio club house; and design only of maintenance building, covered tee facility, utilities, parking lots, and bridges on the golf course.

course.	naintenance building, covered tee fa	cility, utilities, p	arking lots, and bridg	es on the gol
Project Limits				
Mud Run by Hawkings	FM Lessor, Morse	ТО	Romig	
Activity Description	Activity Start Acti	vity Finish		
Design Phase	5/21/2002	9/6/2002		
Construction Phase	12/2/2002			

Project Name		AebProjectID	File No.
Mud Run Golf Course Club House	e	1999-058-00	M-07
Description			
	Run. Mud Run by Hawkins, Lessor, Monaintenance building, covered tee faci		
Project Limits			
Mud Run by Hawkings	FM Lessor, Morse	TO Romig	

Activity Description	Activity Start Act	tivity Finish
Design Phase	5/21/2002	9/6/2002
Construction Phase	12/2/2002	

Project Name			AebProjectID	File No.
Mud Run Phase III			2001-090-00	M-18
Description			·	·
To provide gravity sanitary trun	k sewer servic	e to parts of west Akror	).	
Project Limits				
Wooster Ave & I-77 to	FM	Cordova Avenue to	TO McTaggart Dr	ive
Activity Description		Activity Starı Activit	y Finish	
Design Phase Resume		8/8/2002 1	1/20/2002	

Project Name	AebProjectID	File No.
N.W. Family Center - Electrical	1999-087-07	N-52
Description		1
Construct a community center with associated site work in norhtwest akron	. Bid package #8 Electrical	
Project Limits		

Activity Description	Activity Start Ac	tivity Finish
Construction Phase	1/28/2002	5/30/2003

Project Name	AebProjectID	File No.
N.W. Family Center - Furn Fixt & Equip.	1999-087-05	N-53
Description		
Construct a community center with assoicated site work in nor Equipment.	thwest akron. Bid package #11 Fur	niture, Fixtures, &
Project Limits		

Activity Description	Activity Start Activity Finish	
Construction Phase	6/5/2002 8/12/2002	

Project Name			AebPr	ojectID	File No.
N.W. Family Center - General Tra	ides		1999-08	37-02	N-47
Description					
Construct a community center i	n northwest Ak	ron. Bid package #	9 General Trades		
Project Limits					
City property at	FM	Shatto and	TO	Western Ave	
Activity Description		Activity Start Ac	ctivity Finish		
Construction Phase		4/1/2002	5/30/2003		

Project Name		AebProjectID	File No.
N.W. Family Center - HVAC		1999-087-08	N-51
Description			
Construct a community center with Air Conditioning.	n associated site work in northwest a	kron. Bid package #7 HVA0	C - Heating Ventilat
Project Limits			
Activity Description	Activity Start Activity	y Finish	
		1001000	

Construction Phase	4/1/2002	5/30/2003	

	AebProjectID	File No.
N.W. Family Center - Masonry	1999-087-10	N-49
Description		
Contruct a community center with associated site work in north	nwest akron. Bid package #4 Maso	nry
Project Limits		

Activity Description	Activity Start Ac	tivity Finish
Construction Phase	1/7/2002	8/12/2002

Project Name	AebProjectID	File No.
N.W. Family Center - Plumbing	1999-087-09	N-50
Description		
Construct a community center with associated site work in northwes	t akron. Bid package #6 plum	bing.
Project Limits		

Activity Description	Activity Start Activity Fin	ish
Construction Phase	2/4/2002 3/15/2	002

Project Name	AebProjectID	File No.
N.W. Family Center - Roofing	1999-087-04	N-54
Description		
Construct a community center with assiciated site work in northwest akron	. Bid package #12 roofing	
Project Limits		

Activity Description	Activity Start Activity Finis
Construction Phase	4/1/2002 5/30/2003

Project Name	AebProjectID	File No.
N.W. Family Center - Steel	1999-087-12	N-58

Construct a community center with associated sitework in northwest akron. Bid package #4 steel. Provide Steel for construction of the N.W. Family Center.

Project Limits

Activity Description	Activity Start Activity Finish
ction Phase	3/4/2002 7/21/2002

Project Name	AebProjectID	File No.
North Turkeyfoot Rd Warner Water JEDD	2002-054-00	

# Description

Project Objective: Extend a 12 inch water main on N. Turkeyfoot Road and Portage Lakes Drive from Warner Road to Oa Grove Drive to provide a loop of the existing water mains on N. Turkeyfoot Road and Portage Lakes Drive. Project Limit North Turkeyfoot Road form Warner Road to Portage Lakes Drive. Portage Lakes Drive from N. Turkeyfoot Road to Oal Drive.

Activity Description	Activity Start Activity Finish
Design Phase	7/1/2002 9/9/2002

Project Name			AebPro	ojectID	File No.
Northside Rail Station Parking RE	CORD DRAWIN	GS	1999-082	2-00	N-41
Description					
Construct Parking lot and conne	ction to Norths	side Development District.			
Project Limits					
Land between	FM	Northside Development Dis	stric <i>TO</i>	Cuyahoga Val	ley Scenic Railroad
Activity Description		Activity Start Activity F	inish		
Construction Phase		4/15/2002 6/28	/2002		

Project Name			AebP	rojectID	File No.
Northwest Storm Outlets			1999-0	22-00	N-39
Description					
REPAIR AND/OR REPLACE SEVER Energy Slope Restoration project					NS. Added the First
Project Limits					
Delba St	FM	217 Ft Nor of Andr	ew St TO	417 Ft North o	f Andrew St
Activity Description		Activity Start Ac	ctivity Finish		
Construction Phase		4/8/2002	9/20/2002		

Project Name	AebProjectID	File No.
Oak Grove/High Grove Water JEDD	2002-072-00	
Description		·
Project Objective: Provide water service to Oak Grove Dr. Aq Oak Grove and Aqua off Portage Lakes Dr. Project combined w		
Project Limits		

Activity Description	Activity Start Activity Finish
Design Phase	9/2/2002 4/11/2003

Project Name	AebProjectID	File No.
Oregon Ave Et Al Kenmore CDA II	1998-076-00	O-26

TO IMPROVE THE STREETS WITHIN THE KENMORE CDA II AREA. OREGON 14-17 ST.; REDFERN 14-17 ST.; FLORIDA KENMORE TO 12 ST; 12-14 ST. WILBETH TO KENMORE; 15 ST WILBETH TO OREGON AND FLORIDA TO KENMORE; 16 ST WILBETH TO OREGON; 17-19 ST WILBETH TO KENMORE; 20 ST WILBETH TO KENMORE AND BATTLES TO IONA; COURTLAND WILBETH TO NORTH END; WILBETH RD 12-20 STREETS. Full improvements (pavement, curb, sidewalks, drive aprons, housedrains, storm sewer and appurtenances, and street trees) for 15th St. and 16th St. (Wilbeth to Oregon), 1 18th St., and 20th St.

Project Limits

Activity Description	Activity Start Activity I	Finish
Construction Phase	9/17/2002 9/20	/26/2003

Project Name	AebProjectID	File No.
Park East Rehabilitation	2002-041-00	

#### Description

Project includes: storage/restroom building roof replacement and ADA modifications; new soft surfaced play areas; as walkway replacement; new picnic area and green space; security lighting upgrades; demolition of deteriorated concrefountain; and removal of concrete barriers and brick pavers to improve park accessibility, functionality, and safety.

#### Project Limits

Activity Description	Activity Start Activity Finish	
Design Phase	8/7/2002	9/2/2002
Construction Phase	12/16/2002	1/31/2004

Project Name	AebProjectID	File No.
Park East Rehabilitation	2002-041-00	

### Description

Project includes: storage/restroom building roof replacement and ADA modifications; new soft surfaced play areas; as walkway replacement; new picnic area and green space; security lighting upgrades; demolition of deteriorated concrete fountain; and removal of concrete barriers and brick pavers to improve park accessibility, functionality, and safety.

Activity Description	Activity Start Activity Finish	
Design Phase	8/7/2002	9/2/2002
Construction Phase	12/16/2002	1/31/2004

Project Name		AebPr	ojectID	File No.	
Parkdale Drive et al			2001-10	8-00	P-94
Description					
Full street improvements by co ramps, and street trees.	nstructing asph	nalt pavement with c	oncrete curb and	l gutter, sidewa	alks, drive aprons, c
Project Limits					
Parkdale Avenue	FM	Laurel Avenue	ТО	Manning Aver	ue/ LaCroix Avenue
Manning Avenue	FM	Parkdale Avenue	TO	Russell Avenu	ıe
Laurel Avenue	FM	Parkdale Avenue	TO	Russell Avenu	ıe
Activity Description		Activity Start Act	tivity Finish		
Design Phase		4/8/2002	6/28/2002		

Project Name	AebProjectID	File No.
Patterson Park Walks / Parking Lots	2002-026-00	P-95
Description		
To repair the deteriorated condition of the existing parking lots Center parking lots and walkway.	and walkway. Project Limits: Patt	erson Park Commun
Project Limits		

Activity Description	Activity Start Activity Finish
esign Phase	9/4/2002 11/20/2002

Project Name			AebPi	ojectID	File No.
Pickle Road Sports Complex		2001-10	06-00	P-93	
Description					
Construction of soccer, basebal	ll and softball f	ields including cocess	ion/restroom/r	naintenance an	d storage building
Project Limits					
Pickle Road	FM	Block 4 Massillon Rd. Industrial Complex	ТО	Springfield To	ownship
A stinitu Description		Activity Ctam Activ	ity Finish		
Activity Description		Activity Start Activ	uy r misn		

Project Name	AebProjectID	File No.
Pigeon Creek Sewer Ph III JEDD	1998-068-00	P-81

DESIGN SEWER AND WATERLINES WITHIN THE PROJECT LIMITS IN COPLEY TOWNSHIP INCLUDES: PIGEON CREEK TRUNK SEWER PH III ALONG PIGEON CREEK FORM CLEV-MASS RD TO SR21; CLEVE-MASS RD SEWER FROM PIGEON CREEK TO COPLEY CIRCLE; SAWMILL RD WATERLINE FROM CLEVE-MASS RD TO APPROXIMATELY 2,400' EAST

# Project Limits

Activity Description	Activity Start Activity F	Finish
Construction Phase	2/20/2002 10/23	23/2003

Project Name	AebProjectID	File No.
Police Firing Range	2000-008-00	P-85
Description		
Design and construct new range. Site off of Theiss Road.		
Project Limits		

Activity Description	Activity Start Activity Finish	
Design Resume Schematic	4/30/2002	5/30/2002
Design Final plan developm	6/14/2002	8/15/2002

Project Name	AebProjectID	File No.
Police Firing Range	2000-008-00	P-85
Description	·	·
Design and construct new range. Site off of Theiss Road.		
Project Limits		

Activity Description	Activity Start Activity Finish	
Design Resume Schematic	4/30/2002	5/30/2002
Design Final plan developm	6/14/2002	8/15/2002

Project Name				AebPi	ojectID	File No	o.
Portage Lakes Drive Walks - JED	D			2000-03	35-00	P-87	
Description							
Construct new sidewalks along County Engineering Department	•	Drive in Coventry	ownship.	This p	roject iwas cons	structed by t	the Sun
Project Limits							
Portage Lakes Drive	FM	between Cormany	Rd and	ТО	Portage Point B	Blvd	
Activity Description		Activity Start Ac	tivity Fin	ish			
Construction Phase		9/4/2002	4/15/20	003			

	<i>AebProjectID</i>	File No.
Portage Path 2002 Curb Ramps N.W.	2001-026-00	P-91
Description		·
Construction of ADA compliant curb ramps throughout the City reconstruction and asphalt patching. To comply 1999 resurfacing Akron.		
Project Limits		

Activity Description	Activity Start Activity Finish
Construction Phase	4/29/2002 7/31/2002

Project Name	AebProjectID	File No.
Ridge Street, et al.	2002-076-00	
Description		
Project combined with 'Howard Ridge High Streets' project		
Project Limits		

Activity Description	Activity Start Activity Finish	
Design Phase	10/21/2002 9/26/2003	

Project Name	AebProjectID	File No.
River Bend Soccer Fields	2000-061-00	R-86

Provide six full size and two junior size soccer fields and parking; in an area bounded by Akron-Peninsula Road, Bath R Riverview Road and the north corporation line.

## Project Limits

Activity Description	Activity Start Act	tivity Finish
Construction Phase	4/2/2002	6/10/2002

Project Name	AebProjectID	File No.
Robert Street / Weeks Street RECORD DRAWINGS	2001-052-00	R-89

### Description

Construct street improvements where necessary. Robert Street (7th. Ave. to Duane Ave.), Weeks Street (7th. Ave. to 5 Reconstruction of curb, sidewalk, and drive aprons where necessary. Full-depth replacement of asphalt pavement on Street. Torrey Street Improvements (S00193.150193) were constructed under this project.

Project Limits			
Robert St	FM 7th Ave to	ТО	Duane Ave
Weeks St	FM 5th Ave to	TO	7th Ave

Activity Description	Activity Start Activity Finish	
Construction Phase	8/7/2002	

Project Name	AebProjectID	File No.
S.R. 8 Service Roads	2001-017-00	S-30

# Description

Installation of a closed loop traffic control system along Fountain Street and Goodkirk Street from East Exchange Stree Perkins Street using video detection as part of Intelligent Transportation Sustem Technology.

# This project was combined with the North Expressway Safety Upgrade AEB #1988-039-00

Project Limits			
Fountain St - East Exchange St to	FM Perkins Street	TO	
Goodkirk St - East Exchange St	FM to Perkins St	TO	

Activity Description	Activity Start A	ctivity Finish
Design Phase	5/9/2002	6/14/2002
Construction Phase	11/29/2002	5/16/2005

Project Name Ae	ebProjectID	File No.
S.R. 8 Service Roads	001-017-00	S-30

Installation of a closed loop traffic control system along Fountain Street and Goodkirk Street from East Exchange Stree Perkins Street using video detection as part of Intelligent Transportation Sustem Technology. This project was combined with the North Expressway Safety Upgrade AEB #1988-039-00

Project Limits				
Fountain St - East Exchange St to	FM Perkins Street	TO		
Goodkirk St - East Exchange St	FM to Perkins St	TO		

Activity Description	Activity Start Activity Finish	
Design Phase	5/9/2002	6/14/2002
Construction Phase	11/29/2002	5/16/2005

Project Name	AebProjectID	File No.			
Safety Net Dental Clinic	2002-075-00				
Description					
Project Objective: Remodel office space for the Dental Clinic.  Project Limits: 1400 S. Arlington Street.					
Project Limits					

Activity Description	Activity Start Activity Finish
Construction Phase	10/21/2002 1/18/2003

Project Name	AebProjectID	File No.
Sand Run Road	1997-260-01	S-16

### Description

FULL IMPROVEMENT WITH FULL-DEPTH PAVEMENT REPLACEMENT ON SAND RUN ROAD FROM WEST MARKET STREET TO SAND RUN PARKWAY. Improvements to Sand Run Road (W. Market St. – Sand Run Parkway) and Thurmont Road (San Run Road – 1100' East) by constructing paving, grading, curbs, sidewalks, drive approaches, roof drain pipes, storm se and water main. WAS FUND-ORG. NO.41400-P32158

Project Limits		
Sand Run Road	FM West Market Street	TO Sand Run Parkway
Activity Description	Activity Start Activity	Finish
Construction Phase	8/19/2002 10	0/5/2003

Project Name				AebProjectID	File No.	
Seward Ave (Thurston St to Bellevue Ave)				2001-004-00	S-26	
Description					·	
To improve Seward Ave with the Improvements including full dep				-	•	
Project Limits						
Thurston St	FM	to Bellevue Ave		ТО		
Activity Description		Activity Start A	ctivity Fini	ish		
Construction Phase		5/28/2002	11/22/20	03		

Project Name Silver Street	AebProjectID 2002-086-00	File No.			
Description					
Project Objective: Improve pavement, curb & sidewalk Project Limits: Valley to Aqueduct					
Project Limits					

Activity Description	Activity Start Activity	Finish	1
Design Phase	10/31/2002 4/1	18/2003	i

Project Name Skateboard Park Shelter RECORD DRAWINGS	AebProjectID 2002-029-00	File No.  S-59			
Description					
Build/install a shelter and drinking fountain at the existing Skateboard Park near Akron Fulton Airport.					
Project Limits					

Activity Description	Activity Start Activity Finis
Design Phase	3/18/2002 4/19/200
Construction Phase	10/21/2002 12/4/200

Project Name Skateboard Park Shelter RECORD DRAWINGS	AebProjectID 2002-029-00	File No. <b>S-59</b>				
Description						
Build/install a shelter and drinking fountain at the existing Skateboard Park	near Akron Fulton Airport.					
Project Limits						

Activity Description	Activity Start	Activity Start Activity Finish	
Design Phase	3/18/2002	4/19/2002	
Construction Phase	10/21/2002	12/4/2002	

Project Name	AebProjectID	File No.
Street Tree Replacement 2002	2002-021-00	S-56
Description		
Reforestation by citizen request by replacement of trees at v	various locations.	
Project Limits		

Activity Description	Activity Start Activity Finish	
Design Phase	2/11/2002	2/27/2002
Construction Phase	4/23/2002	6/4/2002

Project Name	AebProjectID	File No.
Street Tree Replacement 2002	2002-021-00	S-56
Description		
Reforestation by citizen request by replacement of trees at various locati	ions.	
Project Limits		

Activity Description	Activity Start Activity Finish	
Design Phase	2/11/2002	2/27/2002
Construction Phase	4/23/2002	6/4/2002

Project Name	AebProjectID	File No.
Summit Lake Community Center Lintel Replacement	2002-022-00	S-57

At the Summit Lake Community Center: remove and replace deteriorated steel lintels and masonry around the lintels and replace two exterior restroom doors and frames.

## Project Limits

Activity Description	Activity Start Acti	ivity Finish
Design Phase	6/24/2002	6/28/2002
Construction Phase	9/25/2002	12/9/2002

Project Name	AebProjectID	File No.
Summit Lake Community Center Lintel Replacement	2002-022-00	S-57

### Description

At the Summit Lake Community Center: remove and replace deteriorated steel lintels and masonry around the lintels and replace two exterior restroom doors and frames.

### Project Limits

Activity Description	Activity Start Activity Finish	
Design Phase	6/24/2002	6/28/2002
<b>Construction Phase</b>	9/25/2002	12/9/2002

Project Name	AebProjectID	File No.
Summit Lake Parking Paving and Lighting	2002-027-00	S-58

### Description

Repair and resurface two parking lots. Also, replacement of certain parking lot light fixtures. Project Limits: Summit I Community Center parking lots. The paving has been turned over to Public Works as part of their resurfacing program parking lot lighting has been issued as a purchase order.

#### Project Limits

Activity Description	Activity Start Activity Finish	
Design Phase	4/1/2002	4/12/2002

Project Name		AebP	rojectID	File No.	
Superior Avenue Pavement RECORD DRAWINGS		2001-0	083-00	S-45	
Description				·	
Replace asphalt pavement and s	tabilize poor subbase.				
Project Limits					
From Russell Ave to	FM Wooster Ave	e TO			
Activity Description	Activity Sta	arı Activity Finish			
Design Phase	1/2/20	02 1/21/2002			
Design Phase Restart	3/5/20	02 4/3/2002			
Construction Phase	9/9/20	02 10/23/2002			

Project Name			P	AebProjectID	File No. S-45
Superior Avenue Pavement RECORD DRAWINGS		2	001-083-00		
Description					
Replace asphalt pavement and s	tabilize poor s	ubbase.			
Project Limits					
From Russell Ave to	FM	Wooster Ave		TO	
Activity Description		Activity Start Ac	ctivity Fini.	sh	
Design Phase		1/2/2002	1/21/200	)2	
Design Phase Restart		3/5/2002	4/3/200	)2	
Construction Phase		9/9/2002	10/23/200	)2	

Project Name		A	AebProjectID	File No.	
Superior Avenue Pavement RECORD DRAWINGS		2	001-083-00	S-45	
Description					
Replace asphalt pavement and s	tabilize poor subbase	Э.			
Project Limits					
From Russell Ave to	FM Woos	ter Ave		ТО	
Activity Description	Activ	ity Starı Ad	ctivity Finis	sh	
Design Phase		1/2/2002	1/21/200	2	
Design Phase Restart		3/5/2002	4/3/200	2	
Construction Phase		9/9/2002	10/23/200	2	

Project Name	AebProjectID	File No.
Tell Parking Exp Surface Parking #2	1999-008-00	T-50

ACQUISITION, ABATEMENT AND DEMOLITION OF STRUCTURES; AND ROUGH GRADING IN THE AREA OF THE PROPOSED SURFACE PARKING LOT. AREA BOUNDED BY THE OHIO AND ERIE CANAL ON THE EAST, CEDAR STREET ON THE NORTH AND BOWERY STREET ON THE WEST. TELL PARKING EXP SURFACE PARKING #4 FILE T-51, WAS COMBINED WITH THIS PROJECT

# Project Limits

Activity Description	Activity Start Activity Finish
Design Phase	3/13/2002 5/8/2002

Project Name			AebProjectID 2001-098-00		File No.
Torrey Street Improvements RECORD DRAWINGS		T-61			
Description			•		
Reconstruct chip and seal pave under the Robert Street / Weeks	•	•	curb and gutter. T	hese improven	nents were construc
Project Limits					
Torrey Street	FM	Allyn Street	TO	east to dead	end
Activity Description		Activity Start Ac	ctivity Finish		
Design Phase		1/2/2002	2/25/2002		
Construction Phase		8/7/2002	12/4/2002		

Project Name Torrey Street Improvements RECORD DRAWINGS			AebProjectID		File No.
			2001-09	2001-098-00	
Description			<del></del>		·
Reconstruct chip and seal pave under the Robert Street / Weeks			urb and gutter. T	hese improven	nents were constru
Project Limits					
I rojeci Limiis					
Torrey Street	FM	Allyn Street	ТО	east to dead e	end
	FM	Allyn Street  Activity Start Act		east to dead o	end
Torrey Street	FM	•		east to dead e	end

Project Name	AebProjectID	File No.
University Technology Park	2000-041-00	U-21

Provide master plan concept and implementation by installing utilities, access road, etc. Improvements include the rededication and renaming of McCoy Street 33' to Bartges Street 60'. Improvements also include 32' asphalt pavement combination curb and gutter, drive aprons, curb ramps, new water main, storm sewer and laterals, sanitary sewer and and street lighting.

Project Limits	
Area bounded by Broadway St,	FM CSX RR, Beacon Jouranl $TO$ an area of about 11 acres Propety and McCoy Street
Activity Description	Activity Starı Activity Finish
Design Phase	1/14/2002 3/1/2002

Project Name Vaughn Rd Ballfields - Logan Field		A	ebProjectID	File No.	
		2001-008-00		V-22	
Description			<u> </u>		
Design and construction of addi- driving range, in the Coventry JE		s, a soccer field, an	d renovation	of an existing club h	ouse at the former
Project Limits					
Vaugh Rd	FM	Ballfield Site		TO	
Activity Description		Activity Start A	ctivity Finis	h	
Construction Phase		3/4/2002	12/8/2002	2	

Project Name	AebProjectID	File No.				
Vaughn Rd. Ball Fields Building - Logan Field RECORD DRAWINGS	2001-008-01	V-24				
Description						
Renovate the existing building for concession, restrooms, and storage use.						
Project Limits						

Activity Description	Activity Start Activity Finish	
Construction Phase	3/20/2002 7/17/2002	

Project Name	AebProjectID	File No.	
Vegetative Expressway Landscaping Phase I	2001-030-00	V-23	
Description			
To construct mounding and dense vegetation	along the limits of the proje	ect.	
Project Limits			
North side of I-76/77 corridor between $FM$	Matin Luther King Blvd- Innerblet (S.R. 59)	TO interchange a	and South Main Stree
Activity Description	Activity Start Activity I	Finish	
Construction Phase	3/18/2002 7/17	7/2002	

Project Name Water St Sanitary Sewer Emerg	AebProjectID 2002-037-00	File No. <b>W-39</b>
Description		IL
Reconstruct sanitary sewer. Project Limits: State Street t	o West Exchange Street.	
Project Limits		

Activity Description	Activity Stari	Activity Finish
Construction Phase	4/8/2002	5/22/2002

Project Name Weathervane/Towpath Parking	AebProjectID 2002-065-00	File No.
Description	2002-003-00	][
To provide 30 additional parking spaces at the Weathervane Playhouse The Project Limits: 1301 Weathervane Lane	ater to be used by patrons o	of the Towpath T
Project Limits		

Activity Description	Activity Start Activity Finish
Design Phase	7/8/2002 9/23/2002

Project Name			AebPi	ojectID	File No.
Wheeler St Et Al 2002 Walk Progr	am		2002-02	25-00	W-38
Description					
To reconstruct existing curb, si Allyn Street to Kling Street), S. I Street), and other unnamed stre	Main Street (Co	•		•	
Project Limits					
Wheeler Street	FM	Allyn Street	ТО	Kling Street	
S. Main Street	FM	Cole Avenue	TO	Steiner Avenue	
E Market Street	FM	Prospect Street	ТО	College Street	
Activity Description		Activity Start Ac	tivity Finish		
Design Phase		4/8/2002	7/15/2002		
Project Name			AebPi	rojectID	File No.
Woodward Avenue			2001-01	11-00	W-34

FM Bannok Street

TO

7/25/2002

Project Name			Ae	ebPi	ojectID	File No.
WPCS Channel Flow Improvements	s #145		20	01-07	71-00	W-36
Description						<u>·</u>
Designing and constructing impro	vements to	the WPCS for the s	trormwater re	tent	ion tank and the i	nfluent screen b
Project Limits						
Two locations at the	FM	Water Pollution		ТО	Control Station	
Activity Description		Activity Start Ac	ctivity Finish	1		
Design Phase		2/25/2002	5/8/2002			
Construction Ph Scrn		7/8/2002	10/8/2003			
Construction Ph SRT and IS		8/5/2002	9/20/2002			

Activity Starı Activity Finish

5/27/2002

Description
Full Improvements.
Project Limits
Medford Ave to

Activity Description

Construction Phase

Project Name			A	ebPı	ojectID	File No.
WPCS Channel Flow Improvements	s #145		20	01-07	71-00	W-36
Description						
Designing and constructing impro	vements to	the WPCS for the	strormwater re	etent	ion tank and the i	nfluent screen b
Project Limits						
Two locations at the	FM	Water Pollution		ТО	Control Station	
Activity Description		Activity Start A	ctivity Finish	h		
Design Phase		2/25/2002	5/8/2002	2		
Construction Ph Scrn		7/8/2002	10/8/2003	3		
Construction Ph SRT and IS		8/5/2002	9/20/2002	2		

Project Name			A	ebPı	ojectID	File No.
WPCS Channel Flow Improvements	#145		2	001-07	71-00	W-36
Description						
Designing and constructing impro	vements to	the WPCS for the	strormwater r	etent	ion tank and the in	nfluent screen by
Project Limits						
Two locations at the	FM	Water Pollution		ТО	<b>Control Station</b>	
Activity Description		Activity Starı A	ctivity Finis	h		
Design Phase		2/25/2002	5/8/200	2		
Construction Ph Scrn		7/8/2002	10/8/200	3		
Construction Ph SRT and IS		8/5/2002	9/20/200	2		

Project Name	AebProjectID	File No.
WPCS Maintenance & Storeroom Bldg. Renovations	1999-024-00	W-21
Description		
UPGRADE FACILITY TO INCLUDE REPAIR/ADDITION OF MEN'S AND REPLACEMENT OF DOORS AND WINDOWS WPCS MAINT	•	ION OF OFFICES,
Project Limits	ENANGE AND GTOREROOM BEDG	<u> </u>

Activity Description	Activity Start	Activity Finish	
Design Phase	4/4/2002	6/14/2002	
Construction Phase	10/28/2002		

Project Name	AebProjectID	File No.
WPCS Maintenance & Storeroom Bldg. Renovations	1999-024-00	W-21
Description	·	·
UPGRADE FACILITY TO INCLUDE REPAIR/ADDITION OF MEN'S AND WAND REPLACEMENT OF DOORS AND WINDOWS WPCS MAINTENANCE	•	ION OF OFFICES,
Project Limits		

Activity Description	Activity Starı A	ctivity Finish
Design Phase	4/4/2002	6/14/2002
<b>Construction Phase</b>	10/28/2002	